

FORM -2(see Regulation 3)

ENGINEER'S CERTIFICATE

To,

Date:-05/07/2022

Ravima Ventures

Pune

Subject :- Certificate of Cost Incurred for Development of **NEWTON HOMES HADAPSAR PHASE-I** for Construction of 'A' building, situated on the Plot bearing Survey No. 166, Hadapsar, Pune, demarcated by its boundaries (latitude and longitude to the North 18 30' 36"N, 73 56' 8.90" E, to East 18 30' 36.15" N, 73 56' 8.54" E, to the South 18 30' 34.50" N, 73 56' 4.85" E, to the West 18 30' 36.42" N, 73 56' 4.56" E) 24 mt D.P. Road to North, Hissa No. 6 to South, Hissa No. 5(p) to East & 12mt wide D.P. road to the west, of Division being developed by **Ravima Venture.**

Sir,

I/We Amol Hattarge have undertaken assignment of certifying Estimated Cost for the Subject Real Estate Project proposed to be registered under RERA, being 'A' building, situated on the plot bearing survey no. no. 166, Hadapsar, Pune PIN 411028, admeasuring 4950.00 sq. mts. Area being developed by **Ravima Venture,**

1. Following technical professionals are appointed by Owner / Promoters:-

- i. **Mr. Rahul Malwadkar- L.S. / Architect**
- ii. **Mr. Satish Marathe- Structural Consultant**
- iii. **M/s. Siddhivinayak MEP Consultant- MEP consultant**
- iv. **Mr. Amol Hattarge- Site Supervisor**

2. We have estimated the cost of the completion to obtain Occupation Certificate / Completion Certificate, of the Civil, MEP and Allied works, of the Buildings of the project. Our estimated cost calculation are based on the Drawings/Plans made available to us for the project under reference by the Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by me appointed by Developer/Engineer and the assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

3. We estimate total Estimated Cost of completion of the building(s) of the aforesaid project under reference as **Rs.13,19,57,500/- (Table A + Table B)**. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for the purpose of obtaining occupation certificate/completion certificate for the building(s) from the PMC being the Planning Authority under whose jurisdiction the aforesaid project is being implemented.

4. The estimated cost incurred till date is calculated at **Rs. 11,40,00,000/- (Table A + Table B)**. The amount of estimated cost incurred is calculated on the base amount of Total estimated cost.



5. The Balance cost of completion of the Civil, MEP & Allied works of the Building(s) of the subject project to obtain occupation certificate/completion certificate from PMC (Planning Authority) is estimated at Rs. 1,79,57,500/- (Table A + Table B).

6. I Certify that the cost of the Civil, MEP & allied work for the aforesaid project as completed on date of this certificate is given in Table A & B Below.

TABLE A
Building/Wing bearing Number called "A(12 floors residential) + commercial ground and first floor"
(to be prepared separately for each Building/Wing of the Real Estate Project)

Sr No.	Particulars	Amounts in Rs.
1	Total Estimated cost of the building/wing as on 30/06/2022 date	Rs.11,14,84,000/-
2	cost incurred as on 30/06/2022 (based on the estimated cost)	Rs. 10,10,00,000/-
3	Work done in percentage (as percentage of the estimated cost)	90.59%
4	Balance cost to be incurred (Based on Estimated Cost)	Rs. 1,04,84,000/-
5	Cost Incurred on Additional/Extra items as on _____ not included in the Estimation cost (Annexure A)	_____NA_____


TABLE B
(to be prepared for the entire registered phase of the Real Estate Project)

Sr. No	Particulars	Amount in Rs.
1	Total Estimated cost of the Internal and External Development Works including amenities and Facilities in as on date of Registration is	Rs. 2,04,73,500/-
2	Cost incurred as on 30/06/2022 (based on the Estimated cost)	Rs.1,30,00,000/-
3	Work done in Percentage (as Percentage of the estimated cost)	63.50%
4	Balance Cost to be Incurred (Based on Estimated Cost)	Rs.74,73,500/-
5	Cost Incurred on Additional /Extra Items as onnot included in the Estimated Cost (Annexure A)	NA

*** Note**

1. The scope of work is to complete entire Real Estate Project as per drawings approved from time to time so as to obtain Occupation Certificate/Completion Certificate.
2. (*) Quantity survey can be done by office of Engineer or can be done by an independent Quantity Surveyor, whose certificate of quantity calculated can be relied upon by the Engineer. In case of independent quantity surveyor being appointed by Developer, the name has to be mentioned at the place marked (*) and in case quantity are being calculated by office of Engineer, the name of the person in the office of Engineer, who is responsible for the quantity calculated should be mentioned at the place marked (*).
3. The estimated cost includes all labour, material, equipment and machinery required to carry out entire work.
4. As this is an estimated cost, any deviation in quantity required for development of the Real Estate Project will result in a amendment of the cost incurred/to be incurred.
5. All components of work with specifications are indicative and not exhaustive.
6. All costs mentioned in Tab'e A and Table B also include costs of services like architect, consultants, professionals etc. wherever required.

Yours faithfully.



Signature of Engineer

(License No. _____)

1
.
.
.
1