

ENGINEER'S CERTIFICATE

(To be submitted at the time of Registration of Ongoing Project and for
withdrawal of Money from Designated Account- Project wise)

Date: 30th Sep 2019

To,

The M/s. Duville Estate Private Limited.

Subject: Certificate of Cost Incurred for Development of Riverdale Heights for
Construction of 5 no. building(s)/Wing(s) of the **Plot C** Phase (Maha RERA
Registration Number) situated on the Plot bearing C.N. No./CTS No./Survey no./ Final
Plot no **17/1** demarcated by its boundaries (latitude and longitude of the end points)

S. No. 16/2A (Part) to the North S. No. 22 (Part) to the South S. No. 14 (Part) to the
East S. No. 17/6 (Part) to the West of Division village **Kharadi** taluka **Haveli**
District **Pune** PIN **411014** admeasuring **36,600** Sq. mts. area being developed by M/s
Duville Estate Private Limited.

Ref: Maha RERA Registration Number **P52100008035**

Sir,

1/ We Masters Management Consultants (I) Pvt. Ltd. have undertaken assignment
of certifying Estimated Cost for the Subject Real Estate Project proposed to be
registered under Maha RERA, being **5** Building(s)/Wing(s) of the **PLOT "C"** Phase
situated on the plot bearing C.N. No./CTS No./Survey no./ Final Plot no **17/1** of
Division village **Kharadi** District **Pune** PIN **411014** admeasuring **36,600** sq mts
being developed by [Owner/Promoter]

Masters Management Consultants (India) Private Limited

Regd. Add.: 70, Nagindas Master Road, Fort, Mumbai 400 001.

Admin. Add.: Unit # 207 & 208, Sagar Tech Plaza, B Wing, Sakinaka Junction, Andheri Kurla Rd, Andheri East, Mumbai 400072.

Tel.: 022-4295 9479, E-mail: mumbai@masterspmc.com, Web: www.masterspmc.com

Corporate Identity Number (CIN): U74140MH2004PTC150215

1. Following technical professionals are appointed by Owner / Promoter
 - (i) M/s/ Pinnac AECL Consultancy Pvt. Ltd. as Architect;
 - (ii) M/s J+W Consultants as Structural Consultants
 - (iii) M/s Ecofirst as MEP Consultant
 - (iv) M/s Arcadis as Quantity Surveyor *
2. We have estimated the cost of the completion to obtain Occupation Certificate/ Completion Certificate, of the Civil, MEP and Allied works, of the Building(s) of the project. Our estimated cost calculations are based on the Drawings/plans made available to us for the project under reference by the Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Arcadis quantity Surveyor* appointed by Developer/Engineer, and the assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.
3. We estimate Total Estimated Cost of completion of the building(s) of the aforesaid project under reference as Rs- 192,51,12,138/- (Total of Table A and B). The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for the purpose of obtaining occupation certificate / completion certificate for the building(s) from the Pune Municipal Corporation being the Planning Authority under whose jurisdiction the aforesaid project is being implemented.
4. The Estimated Cost Incurred till date is calculated at Rs. 134,97,70,046/- (Total of Table A and B). The amount of Estimated Cost Incurred is calculated on the base of amount of Total Estimated Cost.
5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate / Completion Certificate from Pune Municipal Corporation (planning Authority) is estimated at Rs. 57,53,42,091/- (Total of Table A and B).
6. I certify that the Cost of the Civil, MEP and allied work for the aforesaid Project as completed on the date of this certificate is as given in Table A and B below:

Building /Wing bearing Number C1 or called Building "A"

TABLE A.1

Sr. No.	Particulars	Amounts
1	Total estimated cost of the building /wing as on 30/09/2019 date of registration is	24,11,21,488
2	Cost incurred as on 30/09/2019 (based on the estimated cost)	24,05,27,974/-
3	Work done in percentage (as percentage of the estimated cost)	97%
4	Balance cost to be incurred (based on estimated cost)	5,93,514/-
5	Cost incurred on additional/extra items as on 30/09/2019 not included in the estimated cost (Annexure A)	0

Building /Wing bearing Number C2 or called Building "B"

TABLE A.2

Sr. No.	Particulars	Amounts
1	Total estimated cost of the building /wing as on 30/09/2019 date of registration is	24,07,79,975/-
2	Cost incurred as on 30/09/2019 (based on the estimated cost)	23,34,87,269/-
3	Work done in percentage (as percentage of the estimated cost)	95%
4	Balance cost to be incurred (based on estimated cost)	72,92,707/-
5	Cost incurred on additional/extra items as on 30/09/2019 not included in the estimated cost (Annexure A)	0

Building /Wing bearing Number C3 or called Building "C"

TABLE A.3

Sr. No.	Particulars	Amounts
1	Total estimated cost of the building /wing as on 30/09/2019 date of registration is	24,16,63,436/-
2	Cost incurred as on 30/09/2019 (based on the estimated cost)	14,12,51,736/-
3	Work done in percentage (as percentage of the estimated cost)	58%
4	Balance cost to be incurred (based on estimated cost)	10,04,11,700/-
5	Cost incurred on additional/extra items as on 30/09/2019 not included in the estimated cost (Annexure A)	0

Building /Wing bearing Number C4 or called Building "D"

TABLE A.4

Sr. No.	Particulars	Amounts
1	Total estimated cost of the building /wing as on 30/09/2019 date of registration is	24,96,23,765/-
2	Cost incurred as on 30/09/2019 (based on the estimated cost)	12,53,23,298/-
3	Work done in percentage (as percentage of the estimated cost)	50 %
4	Balance cost to be incurred (based on estimated cost)	12,43,00,467/-
5	Cost incurred on additional/extra items as on 30/09/2019 not included in the estimated cost (Annexure A)	0

Building /Wing bearing Number C5 or called Building "E"

TABLE A.5

Sr. No.	Particulars	Amounts
1	Total estimated cost of the building /wing as on 30/09/2019 date of registration is	39,02,19,355/-
2	Cost incurred as on 30/09/2019 (based on the estimated cost)	22,47,25,077/-
3	Work done in percentage (as percentage of the estimated cost)	58%
4	Balance cost to be incurred (based on estimated cost)	16,54,94,279
5	Cost incurred on additional/extra items as on 30/09/2019 not included in the estimated cost (Annexure A)	0

TABLE B

Sr. No.	Particulars	Amounts
1	Total estimated cost of the Internal & External Development works including amenities and facilities in the layout as on 30/09/2019 date of registration is	56,17,04,118/-
2	Cost incurred as on 30/09/2019 (based on the estimated cost)	38,44,54,693
3	Work done in percentage (as percentage of the estimated cost)	68%
4	Balance cost to be incurred (based on estimated cost)	17,72,49,425/-
5	Cost incurred on additional/extra items as on 30/09/2019 not included in the estimated cost (Annexure A)	0


Yours Faithfully



Signature of Engineer

(License No)

* Note

1. The scope of work is to complete entire Real Estate Project as per drawings approved from time to time so as to obtain Occupation Certificate /Completion Certificate.
2. (*) Quantity survey can be done by office of Engineer or can be done by an independent Quantity Surveyor, whose certificate of quantity calculated can be relied upon by the Engineer. In case of independent quantity surveyor being appointed by Developer, the name has to be mentioned at the place marked (*) and in case quantity are being calculated by office of Engineer, the name of the person in the office of Engineer, who is responsible for the quantity calculated should be mentioned at the place marked (*).
3. The estimated cost includes all labour, material, equipment and machinery required to carry out entire work.
4. As this is an estimated cost, any deviation in quantity required for development of the Real estate Project will result in amendment of the cost incurred/to be incurred.
5. All components of work with specifications are indicative and not exhaustive.

Annexure A

List of Extra / Additional Items executed with Cost
(which were not part of the original Estimate of Total Cost)