

ENGINEER'S CERTIFICATE

Date : 15 July 2017

To,
Home Corp & Associates

Subject : Certificate of Percentage of Completion of Construction Work of 1 Building(s) of the Celesta Project [rera registration no. _____] situated on the Plot bearing Survey no.

25/5/1/2,25/5/1/3,25/5/1/15,25/5/2/1/17,25/5/2/1/13,25/5/2/1/16,25/5/2/1/8,25/5/2/1/9,25/5/2/1/10,25/5/2/1/13/8,25/5/2/1/18,25/5/1,25/5/2/1/12/2 Village -Mohmadwadi Taluka-Haveli District - Pune demarcated by its boundaries (latitude and longitude of the end points) part of s.no. 25 hissa no 5 on north , part of sno. 25 (open space & Amenity area)on South, 30.00m wide road East, Forest West Division Pune, village Mohamadwadi, taluka Haveli District Pune, PIN 411048 admeasuring 3698.94 sq.mts. area being developed by Home Corp & Associates

Ref : MahaRERA Registration Number _____

Sir,

I/ We Mr. Chetan Palresha have undertaken assignment of certifying Estimated Cost for the Subject Real Estate Project proposed to be registered under MahaRERA, Buildings OF Project Celesta sno. 25 hissa no. 5 part Village -, Taluka- Haveli District - Pune

1. Following technical professionals are appointed by Owner / Promoter :—

- (i) Ar. Reza Kabul as project Architect ;
- (ii) Ar. Vk arch Laisining architect
- (iii) Mrs. Minal Firake architect
- (iv) M/s. Siddhivinayak Mep Consultant as MEP Consultant
- (v) M/s. JW Consultants LLP as Structural Consultant
- (iv) M/s.Chetan Palresha as Project Manager / Engineer
- (v) Mr. Arun Kulkarni as Quantity Surveyor *

2. We have estimated the cost of the completion to obtain Occupation Certificate/ Completion Certificate, of the Civil, MEP and Allied works, of the Building(s) of the project. Our estimated cost calculations are based on the Drawings/plans made available to us for the project under

reference by the Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Mr. Arun Kulkarni quantity Surveyor* appointed by Developer/Engineer, and the assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

3. We estimate Total Estimated Cost of completion of the building(s) of the aforesaid project under reference as Rs. 27.75 Cr. (Total of Table A and B). The required to be completed for the purpose of obtaining occupation certificate / completion certificate estimated Total Cost of project is with reference to the Civil, MEP and allied works for the building(s) from the **PMC** (planning authority) being the Planning Authority under whose jurisdiction the aforesaid project is being implemented.

4. The Estimated Cost Incurred till date is calculated at Rs. 0 Cr. (Total of Table A and B).The amount of Estimated Cost Incurred is calculated on the base of amount of Total Estimated Cost.

5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate / Completion Certificate from **PMC** (planning Authority) is estimated at Rs. 27.75 Cr. (Total of Table A and B).

6. I certify that the Cost of the Civil, MEP and allied work for the aforesaid Project as completed on the date of this certificate is as given in Table A and B below :

TABLE A

Building /Wing bearing Number Celesta

(to be prepared separately for each Building /Wing of the Real Estate Project)

SR. NO	PARTICULARS	AMOUNTS
1.	Total Estimated cost of the building/wing as on 31.5.2017 date of Registration is	Rs.26.00 cr
2.	Cost incurred as on 31.5.2017 (Based on the estimated cost)	Rs. 0.00 cr.
3.	Work done in Percentage (As Percentage of the estimated cost)	0%


4. Balance Cost to be Incurred (Based on Estimated Cost)	Rs. 26.00 cr.
5. Cost Incurred on Additional /Extra Items as on 31.7.2017 not included in the Estimated Cost (Annexure A)	Rs. 00.00

TABLE B

(To be prepared for the entire registered phase of the Real Estate Project)

Sr. No.	Particulars	Amounts
1.	Total Estimated cost of the Internal and External Development Works including amenities and Facilities in the layout as on 31.5.2017 date of Registration is	Rs. 1.75 cr.
2.	Cost incurred as on 31.5.2017 (based on the Estimated cost).	Rs. 0.00 Cr.
3.	Work done in Percentage (as Percentage of the estimated cost).	00 %
4.	Balance Cost to be Incurred (Based on Estimated Cost).	Rs.1.75 cr.
5.	Cost Incurred on Additional /Extra Items as on not included in the Estimated Cost (Annexure A).	Rs. 0.00 cr.

Yours Faithfully,


Mr. Chetan Palresha
Signature of Engineer.

Annexure A

List of Extra/Additional Items executed with Cost(Which was not part of the original Estimate of Total Cost)