

Form-2
(See regulations 3)
ENGINEER'S CERTIFICATE

Date 31/12/2020

To,
Siddharth Properties ,
501, Eden Hall, Model colony
Opp Om Super Market
Shivajinagar
Pune-411016

Subject : Certificate of cost Incurred for development of **SAARRTHI SKYBAY** for construction of 2 buildings of the Single Phase (MahaRERA Registration Application) situated on the plot bearing survey No. 60 & Survey No 4, demarcated by its boundaries (latitude 18°34'46.56"N and longitude 73°45'11.52"E of the end points)

North: Part of Survey no 4.

South: Mahalunge goathan & survey no 60 .

East: Mahalunge goathan .

West: Part of Survey no 60 .

Village Mahalunge; PIN 411045 , admeasuring 1466.82 Sq.mtrs area being developed by Promoter

Ref: MahaRERA Registration Application

Sir,

I Jitendra Jadhav have undertaken assignment of certifying Estimated Cost, for the said Real Estate Project proposed to be registered under MahaRERA , being 2 Buildings of the Single Phase situated on the plot bearing Survey NO. 4 of Division Village Mahalunge Taluka Mulshi , District Pune PIN 411045 admeasuring 1466.82 Sq.mtrs area being developed by Promoter

1. Following technical professionals are appointed by owner/ promoter:-

- (i) M/s Ideal Design Architect as Liasoning Architect
- (ii) M/s Abhikalpan Architects & planners as Design Architect;
- (iii) M/s G.A Bhilare Consultants Pvt Ltd.as Structural Consultant
- (iv) M/s Siddhivinayak Electricals as Electrical Consultant
- (v) M/s Amit Infrastructure Consultants as Plumbing consultant

2. We have estimated the cost of the completion to obtain Completion Certificate, of the civil, MEP and Allied works, of the Buildings of the project. Our estimated cost calculations are based on the Drawings/Plans made available to us for the project under reference by the Promoter and Consultants and the Schedule of items and Quantity for the entire work as calculated by Mr Anil Babar (Engineer) appointed By Developer, and the assumption of the cost of material, labor and other inputs made by developer, and the site inspection carried out by us.

3. We estimate Total Estimated cost of completion of the buildings of the aforesaid project under reference as **Rs. 58,27,59,322** (Total of Table A and B).The estimated Total cost of project is with reference to the Civil, MEP and allied works required to be complete for the purpose of obtaining completion certificate for the buildings from the Pune Metropolitan Regional Development Authority being the planning authority under whose jurisdiction the aforesaid project is being implemented
4. The Estimated cost Incurred till date is calculated at **Rs.54,49,15,531** (Total of table A and B)-. The Amount of Estimated Cost Incurred is calculated on the base of amount of Total Estimated cost.
5. The Balance Cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Completion Certificate from PMRDA (Planning Authority) is estimated at **Rs.3,78,43,791** (Total of Table A and B)
6. I Certify that the cost of the civil, MEP and allied work for the aforesaid Project as completed on the date of this certificate is as given in Table A and B below:

S

TABLE A

Building / Wing Bearing Number 1 or called F WING

(to be prepared separately for each Building / Wing of the Real Estate Project)

Sr No.	Particulars	Amounts
(1)	(2)	(3)
1	Total Estimated Cost of the Building /Wing as on 21/7/2017 date of Registration is	Rs.20,58,77,280.
2	Cost incurred as on 31/12/2020 (Based on the Estimated Cost)	Rs.20,58,77,280.
3	Work done in percentage (as percentage of the estimated Cost)	100.00%
4	Balance Cost to be Incurred (Based on Estimated Cost)	Rs.0.
5	Cost Incurred on Additional /Extra Items as on 31/12/2020 not included in the	Rs. 0
Estimated Cost (Annexure A)		

TABLE A

Building / Wing Bearing Number 2 or called E WING

(to be prepared separately for each Building / Wing of the Real Estate Project)

Sr No.	Particulars	Amounts
(1)	(2)	(3)
1	Total Estimated Cost of the Building /Wing as on 21/7/2017 date of Registration is	Rs. 28,79,85,880.
2	Cost incurred as on 31/12/2020 (Based on the Estimated Cost)	Rs. 25,31,42,089.
3	Work done in percentage	87.90 %

(as percentage of the estimated Cost)

4 Balance Cost to be Incurred

Rs.3,48,43,791.

(Based on Estimated Cost

5 Cost Incurred on Additional /Extra Items

as on 31/12/2020 not included in the

Rs. 0

Estimated Cost (Annexure A)

TABLE B

(To be prepared for the entire registered phase of the Real Estate Project)

Sr No.	Particulars	Amounts
(1)	(2)	(3)
1	Total Estimated Cost of the Internal and External Development Works Including amenities and date of Registration is	Rs. 8,88,96,162.
2	Cost incurred as on 31/12/2020 (Based on the estimated cost).	Rs.8,58,96,162.
3	Work done in Percentage (as Percentage of the estimated cost).	96.63%
4	Balance cost to be incurred (Based on Estimated Cost)	Rs 30,00,000.
5	Cost Incurred on Additional /Extra items as on 31/12/2020 not included in the Estimated Cost (Annexure A)	Rs 0

Yours Faithfully,

Signature of Engineer.

(License No :REG/PMC/STE/1926/16)

