



FORM 1

(See Regulation 3)

ARCHITECT'S CERTIFICATE

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money from Designated Account)

To

The SAANVI NIRMAN BUILDWELL LLP

Subject : Certificate of Percentage of Completion of Construction Work of 2, No. of Building(s) **A+B+C,D+E+F**, Wing(s) of Phase of the Project (Gujarat RERA Registration Number **PR/GJ/AHMEDABAD/DASKROI/AUDA/MAA09817/150222** situated on the Plot bearing C.N. No./CTS No./Survey no./Final Plot No **NA** demarcated by its boundaries (latitude and longitude of the end the West of Division, Village **NA**, taluka **Daskroi**, District **Ahmedabad**, PIN **NA**, admeasuring **8984.0** sq.mts. area being developed by **SAANVI NIRMAN BUILDWELL LLP**

Sir,

I/We **CUNAL PRABODHBHAI PARMAR** have undertaken assignment as Architect of certifying Percentage of Completion of Construction Work of the 2, Building(s) **A+B+C,D+E+F**, Wing(s) of Phase of the Project situated on the plot bearing C.N. No./CTS No./Survey no./Final Plot no. **NA** of Division, taluka **Daskroi**, District **Ahmedabad**, PIN **NA**, admeasuring **8984.0**, sq.mts. area being developed by (Promoter's Name) **SAANVI NIRMAN BUILDWELL LLP**, as per the approved plan.

1. Following technical professionals are appointed by Owner/Promoter: - **SAANVI NIRMAN BUILDWELL LLP**

(i) M/s./Shri/Smt. **FLXBL Design Consultancy Pvt. Ltd.** as Architect/Engineer

(ii) M/s./Shri/Smt. **Setu Infrastructure** as Structural Consultant

Based on Site Inspection by undersigned on **25-Dec-2023** date and with respect to each of the Building/Wing or of the plots as the case may be of the aforesaid Real Estate Project, I certify that as on the date of this certificate, the Percentage of Work done for each of the building/Wing of the Real Estate Project as registered vide number **PR/GJ/AHMEDABAD/DASKROI/AUDA/MAA09817/150222** under GujRERA is as per table A herein below. The percentage of the work executed with respect to each of the activity of the entire phase is detailed in Table A and B.

Table – A

A+B+C

Sr. No	Tasks/Number	Percentage of work done	Activity Start Date	Activity Completion Date
1	Excavation	100	22-07-2021	31-12-2024
2	1 number of Basement(s) and Plinth (No. & %)	100	22-07-2021	31-12-2024
3	NA number of Podiums (No. & %)	0	NA	NA
4	Stilt Floor (%)	0	NA	NA
5	16 number of Slabs of Super Structure (No. & %)	100	22-07-2021	31-12-2024
6	Internal & External walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises (%)	70	22-07-2021	31-12-2024
7	Sanitary Fittings & color work within the Flat/Premises (%)	0	22-07-2021	31-12-2024
8	Staircases Lifts Wells, Ramp and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks (%)	80	22-07-2021	31-12-2024
9	The external plumbing and external plaster elevation, external color, drainage work, completion of terraces with waterproofing of the Building/Wing (%)	80	22-07-2021	31-12-2024
10	Installation of lifts water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas electro mechanical equipment, compliance to conditions of environment/CRZ NOC, finishing to entrance lobby/s plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation/Completion Certificate (%)	10	22-07-2021	31-12-2024

Table – A

D+E+F

Sr. No	Tasks/Number	Percentage of work done	Activity Start Date	Activity Completion Date
1	Excavation	100	22-07-2021	31-12-2024
2	1 number of Basement(s) and Plinth (No. & %)	100	22-07-2021	31-12-2024
3	NA number of Podiums (No. & %)	0	NA	NA
4	Stilt Floor (%)	0	NA	NA
5	16 number of Slabs of Super Structure (No. & %)	100	22-07-2021	31-12-2024
6	Internal & External walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises (%)	70	22-07-2021	31-12-2024
7	Sanitary Fittings & color work within the Flat/Premises (%)	0	22-07-2021	31-12-2024
8	Staircases Lifts Wells, Ramp and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks (%)	80	22-07-2021	31-12-2024
9	The external plumbing and external plaster elevation, external color, drainage work, completion of terraces with waterproofing of the Building/Wing (%)	80	22-07-2021	31-12-2024
10	Installation of lifts water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas electro mechanical equipment, compliance to conditions of environment/CRZ NOC, finishing to entrance lobby/s plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation/Completion Certificate (%)	0	22-07-2021	31-12-2024

Table - B

Internal & External Development Works in Respect of the entire Registered Phase

Sr. No.	Common areas and Facilities Amenities	Proposed(Yes/ No)	Percentage of work done	Remarks	Activity Start Date	Activity Completion Date
1	Internal Roads & Footpaths	YES	0	-	22-07-2021	31-12-2024
2	Water Supplys	YES	0	-	22-07-2021	31-12-2024
3	Sewerage (chamber, lines, Septic Tank, STP)	YES	0	-	22-07-2021	31-12-2024
4	Storm Water Drains	YES	0	-	22-07-2021	31-12-2024
5	Landscaping & Tree Planting	YES	0	-	22-07-2021	31-12-2024
6	Street Lighting	YES	0	-	22-07-2021	31-12-2024
7	Community Buildings	YES	0	-	22-07-2021	31-12-2024
8	Treatment and disposal of sewage and sullage water /STP	YES	0	-	22-07-2021	31-12-2024
9	Solid Waste Management & Disposal	YES	0	-	22-07-2021	31-12-2024
10	Water Conservation,Rain Water Harvesting,Percolating Well/Pit .	YES	0	-	22-07-2021	31-12-2024
11	Energy Management	YES	0	-	22-07-2021	31-12-2024
12	Fire Protection and Fire Safety Requirements	YES	0	-	22-07-2021	31-12-2024
13	Electrical Meter Room, Sub-station,Receiving Station.	YES	0	-	22-07-2021	31-12-2024
14	Fire fighting facilities	NO	NA	NA	NA	NA
15	Drinking water facilities	NO	NA	NA	NA	NA
16	Emergency evacuation services	NO	NA	NA	NA	NA
17	Use of renewable energy	NO	NA	NA	NA	NA
18	Security using CCTV surveillance	YES	0	-	22-07-2021	31-12-2024
19	Letter Box	NO	NA	NA	NA	NA

Table - B Other

Internal & External Development Works in Respect of the entire Registered Phase

Sr. No.	Common areas and Facilities Amenities	Percentage of work done	Remarks	Activity Start Date	Activity Completion Date
1	Childrens Play Area	0	-	22-07-2021	31-12-2024
2	Landscape Garden	0	-	22-07-2021	31-12-2024

Yours Faithfully,

Name of Architect	CUNAL PRABODHBHAI PARMAR
Council of Architects(CoA) Registration No.	CA/2008/42978
Council of Architects(CoA) Registration valid till	31-Dec-2029
Date of physical visit to the site	25-Dec-2023
Firm Name	FLXBL Design Consultancy Pvt. Ltd.
Remark	.

@This is online submitted document with due eKYC done, hence no physical signature required.