

AMIT B. RAMI (CIVIL ENGINEER)

203, AMBIENCE ARCADE, OPP. FATEHPURA POST OFFICE, PALDI, AHMEDABAD-7, PH- 9824349429.

FORM – 2

(See Regulation 3)

ENGINEER'S CERTIFICATE (On Letter Head)

Date: 26-01-2022

To,

The RAJYASH INFRASPACE , 305 – MAURYANSH ELANZA, SHYAMAL CROSS ROAD, AHMEDABAD .

Subject: Certificate of Cost Incurred for Development of (RAJYASH RAINS) for Construction of A,B,C,D+E building(s) 4 Wing(s) of the FIRST phase or for the plotted project, as the case may be, (PR/GJ/AHMEDABAD/AHMEDABAD CITY/AUDA/RAA05181/010419) situated on the Plot bearing C.N. No./CTS No./Survey no./Final Plot no. 546/2 .

Demarcated by its boundaries (latitude and longitude of the end points) 92.13 to the North 84.25 to the South 39.90 to the East 38.17 to the West of Division WEST village SHAHWADI taluka VATVA District AHMEDABAD PIN 382405 admeasuring 3642 sq.mts. area being developed by (RAJYASH INFRASPACE (Jayeshchaudhary , Authorized person)

Ref: GujRERA Registration Number PR/GJ/AHMEDABAD/AHMEDABAD CITY/AUDA/RAA05181/010419

Sir,

I/We AMIT B. RAMI have undertaken assignment of certifying Estimated Cost for the Real Estate Project proposed to be registered under GujRERA, being (A,B,C, D+E) Building(s)4 Wing(s) of the FIRST Phase or for the plots of the plotted project as the case may be, situated on the plot bearing C.N. No/CTS No./Survey no./Final Plot no.546/2 of Division WEST village SHAHWADI taluka VATVA District AHMEDABAD PIN 382405 admeasuring 3642 sq.mts. area being developed by RAJYASH INFRASPACE (Jayeshchaudhary , authorized person)

1. Following technical professionals are appointed by Owner/Promoter: - (as applicable):

- I. Ms/Shri/Smt UMANG GOSWAMI as Architect
- II. M/s/Shri/Smt AMIT B RAMI as Structural Consultant
- III. M/s/Shri/Smt NA as MEP Consultant
- IV. M//s/Shri/Smt AMIT B RAMI as Quantity Surveyor*


AMIT B. RAMI
203, Ambience Arcade,
Paldi, Ahmedabad - 07
AMC 001ERH29072600098
AMC 001SE29072600056
AMC 001CW29072600048

2. We have estimated the cost of the completion to obtain Occupation Certificate/Completion Certificate, of the Civil, MEP and Allied works, of the Building(s) of the project. Our estimated cost calculations are based on the Drawing/Plans made available to us for the project under reference by the Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by AMIT B RAMI quantity Surveyor appointed by Developer/Engineer and the site inspection carried out by us.
3. We estimate Total Estimated Cost of completion of the building(s) of the aforesaid project under reference as Rs.**27,00,00,000** (Total of Table A and B). The estimated Total Cost of Project is with reference to the Civil, MEP and allied works required to be completed for the purpose of obtaining occupation certificate/completion certificate for the building(s) from the AHMEDABAD MUNICIPAL CORPORATION being the Planning Authority under whose jurisdiction the aforesaid project is being implemmented.
4. Based on Site Inspection by undersigned on 26-01-2022 date, the Estimated Cost Incurred till date is calculated at Rs.**27,00,00,000** (Total of Table A and B). The amount of Estimated Cost Incurred is calculated on the base of amount of Total Estimated Cost.
5. The Balance Cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from AHMEDABAD MUNICIPAL CORPORATTION (Planning Authority) is estimated at Rs. **0.00** (Total of Table A and B).
6. I certify that the Cost of the Civil, MEP and allied work for the aforesaid Project as completed on the date of this certificate is as given in Table A and B below ;

TABLE – A

Building/Wing bearing Number A or called _____

(To be prepared separately for each Building/Wing of the Real Estate Project.)

Sr. No.	Particulars	Amounts (in Rs.)
1	Total Estimated Cost of the building/wing as on 01-04-2019 date of Registration is	5,53,04,680.00
2	Cost incurred as on 26/01/2022	5,53,04,680.00
3	Work done in Percentage (as Percentage of the estimated cost)	100 %
4	Balance Cost to be Incurred (Based on Estimated Cost)	0.00
5	Cost Incurred on Additional/Extra Items as on 26/01/2022 not included in the Estimated Cost (Table –C)	-0.00


AMIT B. RAMI
 203, Ambience Arcade,
 Paldi, Ahmedabad - 07
 AMC 001ERH29072600098
 AMC 001SE29072600056
 AMC 001CW29072600048

TABLE – A

Building/Wing bearing Number B or called _____

(To be prepared separately for each Building/Wing of the Real Estate Project.)

Sr. No.	Particulars	Amounts (in Rs.)
1	Total Estimated Cost of the building/wing as on 01-04-2019 date of Registration is	5,71,01,734.00
2	Cost incurred as on 26/01/2022	5,71,01,734.00
3	Work done in Percentage (as Percentage of the estimated cost)	100 %
4	Balance Cost to be Incurred (Based on Estimated Cost)	0.00
5	Cost Incurred on Additional/Extra Items as on 26/01/2022 not included in the Estimated Cost (Table –C)	0.00

TABLE – A

Building/Wing bearing Number C or called _____

(To be prepared separately for each Building/Wing of the Real Estate Project.)

Sr. No.	Particulars	Amounts (in Rs.)
1	Total Estimated Cost of the building/wing as on 01-04-2019 date of Registration is	4,60,12,937.00
2	Cost incurred as on 26/01/2022	4,60,12,937.00
3	Work done in Percentage (as Percentage of the estimated cost)	100%
4	Balance Cost to be Incurred (Based on Estimated Cost)	0.00
5	Cost Incurred on Additional/Extra Items as on 26/01/2022 not included in the Estimated Cost (Table –C)	0.00


AMIT B. RAMI
203, Ambience Arcade,
Paldi, Ahmedabad - 07
AMC 001ERH29072600098
AMC 001SE29072600056
AMC 001CW29072600048

TABLE – A

Building/Wing bearing Number D + E or called _____

(To be prepared separately for each Building/Wing of the Real Estate Project.)


Sr. No.	Particulars	Amounts (in Rs.)
1	Total Estimated Cost of the building/wing as on 01-04-2019 date of Registration is	9,15,80,649.00
2	Cost incurred as on 26-01-2022	9,15,80,649.00
3	Work done in Percentage (as Percentage of the estimated cost)	100%
4	Balance Cost to be Incurred (Based on Estimated Cost)	0.00
5	Cost Incurred on Additional/Extra Items as on 26/01/2022 not included in the Estimated Cost (Table –C)	0.00

TABLE – B

Internal & External Development Works in Respect of the entire Registered Phase

Sr. No.	Particulars	Amounts(in Rs.)
1	Total Estimated Cost of the Internal and External Development Works including amenities and Facilities in the layout as on 01-04-2019 date of Registration is	2,00,00,000.00
2	Cost incurred as on 26/01/2022	2,00,00,000.00
3	Work done in Percentage (as Percentage of the estimated cost)	100%
4	Balance Cost to be Incurred (Based on Estimated Cost)	0.00
5	Cost Incurred on Additional/Extra Items as on 26/01/2022 not included in the Estimated Cost (Table –C)	0.00

Yours Faithfully,


Signature & Name (IN BLOCK LETTERS) with Stamp of Engineer

Local Authority license no. AMC ER0098290721R3

Local Authority License no. valid till (Date) 29-7-2026

AMIT B. RAMI
203, Ambience Arcade,
Paldi, Ahmedabad - 07
AMC 001ERH29072600098
AMC 001SE29072600056
AMC 001CW29072600048

*Note;

1. The scope of work is to complete entire Real Estate Project as per drawings approved from time to time so as to obtain Occupation Certificate/Completion Certificate.
- 2.(*) Quantity Survey can be done by office of Engineer or can be done by an independent Quantity Surveyor, whose certificate of quantity calculated can be relied upon by the Engineer. In case of independent quantity surveyor being appointed by Promoter, the name has to be mentioned at the place marked (*) and in case quantity are being calculated by office of Engineer, the name of the person in the office of Engineer, who is responsible for the quantity calculated should be mentioned at the place marked (*).
3. The estimated cost includes all labour, material, equipment and machinery required to carry out entire work.
4. As this is an estimated cost, any deviation in quantity required for development of the Real Estate Project will result in amendment of the cost incurred/to be incurred.
5. All components of work with specifications are indicative and not exhaustive.

TABLE – C

List of Extra/Additional Items executed with Cost

(Which were not part of the original Estimate of Total Cost)


AMIT B. RAMI
203, Ambience Arcade,
Paldi, Ahmedabad - 07
AMC 001ERH29072600098
AMC 001SE29072600056
AMC 001CW29072600048