



FORM 1
(See Regulation 3)

ARCHITECT'S CERTIFICATE

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money from Designated Account)

To

The **TIMES INFRABUILD LLP**

Subject : Certificate of Percentage of Completion of Construction Work of 1, No. of Building(s) **A**, Wing(s) of Phase of the Project (Gujarat RERA Registration Number **PR/GJ/AHMEDABAD/AHMEDABAD CITY/Ahmedabad Municipal Corporation/RN64AA09964/060622** situated on the Plot bearing C.N. No./CTS No./Survey no./Final Plot No **50/BODAKDEV/0/0/BODAKDEV/0/192/1/227 (MODE BODAKDEV R.S. NO. 192/1)** demarcated by its boundaries (latitude and longitude of the end the West of Division, Village **BODAKDEV**, taluka **Ahmedabad City**, District **Ahmedabad**, PIN **380059**, admeasuring **4650.0** sq.mts. area being developed by **TIMES INFRABUILD LLP**

Sir,

I/We **SURESH PRATAPJI SUTHAR** have undertaken assignment as Architect of certifying Percentage of Completion of Construction Work of the 1, Building(s) **A**, Wing(s) of Phase of the Project situated on the plot bearing C.N. No./CTS No./Survey no./Final Plot no.

50/BODAKDEV/0/0/BODAKDEV/0/192/1/227 (MODE BODAKDEV R.S. NO. 192/1) of Division, taluka **Ahmedabad City**, District **Ahmedabad**, PIN **380059**, admeasuring **4650.0** sq.mts. area being developed by (Promoter's Name) **TIMES INFRABUILD LLP**, as per the approved plan.

1. Following technical professionals are appointed by Owner/Promoter: - **TIMES INFRABUILD LLP**

- (i) M/s./Shri/Smt. **Suresh Pratapji Suthar** as Architect/Engineer
(ii) M/s./Shri/Smt. **NARENDRAKUMAR KANTIBHAI PATEL** as Structural Consultant

Based on Site Inspection by undersigned on **05-Jan-2023** date and with respect to each of the Building/Wing or of the plots as the case may be of the aforesaid Real Estate Project, I certify that as on the date of this certificate, the Percentage of Work done for each of the building/Wing of the Real Estate Project as registered vide number **PR/GJ/AHMEDABAD/AHMEDABAD CITY/Ahmedabad Municipal Corporation/RN64AA09964/060622** under GujRERA is as per table A herein below. The percentage of the work executed with respect to each of the activity of the entire phase is detailed in Table A and B.

Table – A				
A				
Sr. No	Tasks/Number	Percentage of work done	Activity Start Date	Activity Completion Date
1	Excavation	100	12-05-2022	30-05-2022
2	3 number of Basement(s) and Plinth (No. & %)	100	30-05-2022	31-10-2022
3	0 number of Podiums (No. & %)	NA	NA	NA
4	Stilt Floor (%)	NA	NA	NA
5	31 number of Slabs of Super Structure (No. & %)	13	01-11-2022	31-12-2024
6	Internal & External walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises (%)	5	01-01-2023	30-04-2025
7	Sanitary Fittings & color work within the Flat/Premises (%)	0	01-04-2023	31-05-2025
8	Staircases Lifts Wells, Ramp and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks (%)	0	01-11-2022	30-04-2025
9	The external plumbing and external plaster elevation, external color, drainage work, completion of terraces with waterproofing of the Building/Wing (%)	0	01-09-2023	30-07-2025
10	Installation of lifts water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas electro mechanical equipment, compliance to conditions of environment/CRZ NOC, finishing to entrance lobby/s plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation/Completion Certificate (%)	0	01-09-2024	31-08-2025

Table - B

Internal & External Development Works in Respect of the entire Registered Phase						
Sr. No.	Common areas and Facilities Amenities	Proposed(Yes/No)	Percentage of work done	Remarks	Activity Start Date	Activity Completion Date
1	Internal Roads & Footpaths	YES	0		01-06-2025	31-08-2025
2	Water Supplies	YES	0		01-06-2025	31-08-2025
3	Sewerage (chamber, lines, Septic Tank, STP)	YES	0		01-06-2025	31-08-2025
4	Storm Water Drains	YES	0		01-06-2025	31-08-2025
5	Landscaping & Tree Planting	YES	0		01-07-2025	30-09-2025
6	Street Lighting	YES	0		01-07-2025	30-09-2025
7	Community Buildings	NO	NA	NA	NA	NA
8	Treatment and disposal of sewage and sullage water /STP	YES	0		01-06-2025	30-09-2025
9	Solid Waste Management & Disposal	NO	NA	NA	NA	NA
10	Water Conservation,Rain Water Harvesting,Percolating Well/Pit .	YES	0		01-04-2025	30-09-2025
11	Energy Management	NO	NA	NA	NA	NA
12	Fire Protection and Fire Safety Requirements	YES	0		01-06-2023	31-08-2025
13	Electrical Meter Room, Sub-station,Receiving Station.	YES	0		01-04-2023	31-08-2025
14	Fire fighting facilities	YES	0		01-06-2023	31-08-2025
15	Drinking water facilities	NO	NA	NA	NA	NA
16	Emergency evacuation services	NO	NA	NA	NA	NA
17	Use of renewable energy	NO	NA	NA	NA	NA
18	Security using CCTV surveillance	YES	0		01-04-2025	30-09-2025
19	Letter Box	YES	0		01-08-2025	30-09-2025

Yours Faithfully,

Name of Architect	SURESH PRATAPJI SUTHAR
Council of Architects(CoA) Registration No.	CA/2014/63557
Council of Architects(CoA) Registration valid till	31-Dec-2026
Date of physical visit to the site	05-Jan-2023
Firm Name	PLACEKINESIS ASSOCIATES
Remark	na

@This is online submitted document with due eKYC done, hence no physical signature required.