

Form-1
ARCHITECT'S CERTIFICATE

Date: 02/10/2023

To,
Madhav Infravision
A-1, Madhav Tenament,
Behind Badshah Villa Farm,
Thaltej, Ahmedabad, Gujarat-380059.

Subject:- Certificate of Percentage of Completion of Construction Work of “**Oeuvre 3**” 1 No. of Building(s) A+B+C+D+E Wing(s) of the only Phase of the Project (Gujarat RERA Registration Number- PR/GJ/AHMEDABAD/AHMEDABAD CITY/AUDA/RAA10685/230922) situated on the Plot bearing C.N. No./CTS No./Survey no.31, 32, 33, 34, 35/Final Plot no.26, demarcated by its boundaries (latitude and longitude of the end points) 23 01 48.70N 72 29 08.80E, 23 01 50.88N 72 29 08.93E, 23 01 46.68N 72 29 09.60E, 23 01 49.00N 72 29 09.64E, 23 01 51.40N 72 29 10.40E, 23 01 47.36N 72 29 12.01E Division North West, village Ambli, taluka Ghatlodia, District Ahmedabad, PIN 380058, admeasuring 7648 Sq.mts. area being developed by **Madhav Infravision**.

Sir,
I **Caleb Ferro** have undertaken assignment as Architect of certifying Percentage of Completion of Construction Work of the “Oeuvre 3” 1 Building(s) A+B+C+D+E Wing(s) of the only Phase of the Project, situated on the plot bearing C.N. No./CTS No./Survey no.31, 32, 33, 34, 35/Final Plot no.26 Division North West, village Ambli, taluka Ghatlodia, District Ahmedabad, PIN 380058, admeasuring 7648 Sq.mts. area being developed by **Madhav Infravision** as per the approved plan.

1. Following technical professionals are appointed by Owner/Promoter:- (as applicable)
 - (i) Shri **Patel Vinodkumar Ramanlal** as Engineer.
 - (ii) Shri **Narendrakumar Kantilal Patel** as Structural Consultant
 - (iii) M/s. **Aashir Engineering Pvt. Ltd.** as MEP Consultant
 - (iv) Shri **Vinodbhai Patel** as Site Supervisor/Clerk of Works

Based on Site Inspection by undersigned on **15/09/2023** date and with respect to each of the Building/Wing or of the plots as the case may be of the aforesaid Real Estate Project, I certify that as on the date of this certificate, the Percentage of Work done for each of the building/Wing of the Real Estate Project as registered vide number- PR/GJ/AHMEDABAD/AHMEDABAD CITY/AUDA/RAA10685/230922 under GujRERA is as per table A herein below. The percentage of the work executed with respect to each of the activity of the entire phase is detailed in Table A and B.

Table – A

Building/Wing Number **A+B+C+D+E** (to be prepared separately for each Building/Wing of the Project)

Sr. No.	Tasks/Activity	Percentage of work done
1	Excavation	100%
2	1 number of Basement(s) and Plinth	100%
3	2 number of Podiums	100%
4	Stilt Floor	N/A
5	13 number of Slabs of Super Structure	45%
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises	5%
7	Sanitary Fittings within the Flat/Premises	0%
8	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks	20%
9	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	0%
10	Installation of lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, electro, mechanical equipment, compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation/Completion Certificate	0%

TABLE-B

Internal & External Development Works in Respect of the entire Registered Phase

Sr. No.	Common areas and Facilities Amenities	Proposed (Yes/No)	Percentage of Work Done	Remarks
1	Internal Roads & Footpaths	Yes	0%	
2	Water Supply	Yes	0%	
3	Sewerage (chamber, lines, Septic Tank, STP)	Yes	0%	
4	Storm Water Drains	Yes	0%	
5	Landscaping & Tree Planting	Yes	0%	
6	Street Lighting	Yes	0%	
7	Community Buildings	No	N/A	
8	Treatment and disposal of sewage and sullage water /STP	Yes	0%	
9	Solid Waste Management & Disposal	Yes	0%	
10	Water Conservation, Rain Water Harvesting , Percolating Well/Pit	Yes	0%	
11	Energy Management	No	N/A	
12	Fire Protection and Fire Safety Requirements	Yes	0%	
13	Electrical Meter Room, Sub-station, Receiving Station	Yes	0%	
14	Firefighting facilities	Yes	0%	

15	Drinking water facilities	Yes	0%	
16	Emergency evacuation services	No	N/A	
17	Use of renewable energy	No	N/A	
18	Security using CCTV surveillance	Yes	0%	
19	Letter Box	Yes	0%	
20	Swimming Pool	Yes	0%	
21	Store Room in -1 Basement & Ground Floor	Yes	0%	
22	Others (Option to Add more)			

Yours Faithfully,

CALEB FERRO

Council of Architects (CoA) Registration No. CA/2015/69608

Council of Architects (CoA) Registration valid till (Date) 31/12/2026