

**FORM 1****(See Regulation 3)****ARCHITECT'S CERTIFICATE****(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money from Designated Account)**

To

The **STATUS INFRASTRUCTURE**

Subject : Certificate of Percentage of Completion of Construction Work of 2, No. of Building(s) **BLOCK-A,BLOCK-B**, Wing(s) of Phase of the Project (Gujarat RERA Registration Number **PR/GJ/AHMEDABAD/AHMEDABAD CITY/AUDA/RAA11249/010323** situated on the Plot bearing C.N. No./CTS No./Survey no./Final Plot No **NA** demarcated by its boundaries (latitude and longitude of the end the West of Division, Village **NA**, taluka **Ahmedabad City**, District **Ahmedabad**, PIN **NA**, admeasuring **3308.0** sq.mts. area being developed by **STATUS INFRASTRUCTURE**

Sir,

I/We **HIREN ATULKUMAR PATEL** have undertaken assignment as Architect of certifying Percentage of Completion of Construction Work of the 2, Building(s) **BLOCK-A,BLOCK-B**, Wing(s) of Phase of the Project situated on the plot bearing C.N. No./CTS No./Survey no./Final Plot no. **NA** of Division, taluka **Ahmedabad City**, District **Ahmedabad**, PIN **NA**, admeasuring **3308.0**, sq.mts. area being developed by (Promoter's Name) **STATUS INFRASTRUCTURE**, as per the approved plan.

1. Following technical professionals are appointed by Owner/Promoter: - **STATUS INFRASTRUCTURE**

- (i) M/s./Shri/Smt. **HIREN A PATEL** as Architect/Engineer
(ii) M/s./Shri/Smt. **JAYESH D PATEL** as Structural Consultant

Based on Site Inspection by undersigned on **08-Feb-2024** date and with respect to each of the Building/Wing or of the plots as the case may be of the aforesaid Real Estate Project, I certify that as on the date of this certificate, the Percentage of Work done for each of the building/Wing of the Real Estate Project as registered vide number **PR/GJ/AHMEDABAD/AHMEDABAD CITY/AUDA/RAA11249/010323** under GujRERA is as per table A herein below. The percentage of the work executed with respect to each of the activity of the entire phase is detailed in Table A and B.

Table – A				
BLOCK-A				
Sr. No	Tasks/Number	Percentage of work done	Activity Start Date	Activity Completion Date
1	Excavation	100	20-10-2022	31-12-2025
2	1 number of Basement(s) and Plinth (No. & %)	90	20-10-2022	31-12-2025
3	NA number of Podiums (No. & %)	0	NA	NA
4	Stilt Floor (%)	85	20-10-2022	31-12-2025
5	10 number of Slabs of Super Structure (No. & %)	85	20-10-2022	31-12-2025
6	Internal & External walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises (%)	15	20-10-2022	31-12-2025
7	Sanitary Fittings & color work within the Flat/Premises (%)	0	20-10-2022	31-12-2025
8	Staircases Lifts Wells, Ramp and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks (%)	35	20-10-2022	31-12-2025
9	The external plumbing and external plaster elevation, external color, drainage work, completion of terraces with waterproofing of the Building/Wing (%)	10	20-10-2022	31-12-2025
10	Installation of lifts water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas electro mechanical equipment, compliance to conditions of environment/CRZ NOC, finishing to entrance lobby/s plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation/Completion Certificate (%)	15	20-10-2022	31-12-2025

Table – A				
BLOCK-B				

Sr. No	Tasks/Number	Percentage of work done	Activity Start Date	Activity Completion Date
1	Excavation	100	20-10-2022	31-12-2025
2	1 number of Basement(s) and Plinth (No. & %)	90	20-10-2022	31-12-2025
3	NA number of Podiums (No. & %)	0	NA	NA
4	Stilt Floor (%)	85	20-10-2022	31-12-2025
5	10 number of Slabs of Super Structure (No. & %)	85	20-10-2022	31-12-2025
6	Internal & External walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises (%)	15	20-10-2022	31-12-2025
7	Sanitary Fittings & color work within the Flat/Premises (%)	0	20-10-2022	31-12-2025
8	Staircases Lifts Wells, Ramp and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks (%)	35	20-10-2022	31-12-2025
9	The external plumbing and external plaster elevation, external color, drainage work, completion of terraces with waterproofing of the Building/Wing (%)	10	20-10-2022	31-12-2025
10	Installation of lifts water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas electro mechanical equipment, compliance to conditions of environment/CRZ NOC, finishing to entrance lobby/s plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation/Completion Certificate (%)	15	20-10-2022	31-12-2025

Table - B

Internal & External Development Works in Respect of the entire Registered Phase

Sr. No.	Common areas and Facilities Amenities	Proposed(Yes/ No)	Percentage of work done	Remarks	Activity Start Date	Activity Completion Date
1	Internal Roads & Footpaths	YES	0	NIL	20-10-2022	31-12-2025
2	Water Supplies	YES	0	NIL	20-10-2022	31-12-2025
3	Sewerage (chamber, lines, Septic Tank, STP)	YES	0	STP NOT APPLICABLE	20-10-2022	31-12-2025
4	Storm Water Drains	NO	NA	NA	NA	NA
5	Landscaping & Tree Planting	YES	0	NIL	20-10-2022	31-12-2025
6	Street Lighting	YES	0	NIL	20-10-2022	31-12-2025
7	Community Buildings	NO	NA	NA	NA	NA
8	Treatment and disposal of sewage and sullage water /STP	NO	NA	NA	NA	NA
9	Solid Waste Management & Disposal	YES	0	NIL	20-10-2022	31-12-2025
10	Water Conservation,Rain Water Harvesting,Percolating Well/Pit .	YES	0	NIL	20-10-2022	31-12-2025
11	Energy Management	YES	0	NIL	20-10-2022	31-12-2025
12	Fire Protection and Fire Safety Requirements	YES	0	NIL	20-10-2022	31-12-2025
13	Electrical Meter Room, Sub-station,Receiving Station.	YES	0	NIL	20-10-2022	31-12-2025
14	Fire fighting facilities	YES	0	NIL	20-10-2022	31-12-2025
15	Drinking water facilities	YES	0	NIL	20-10-2022	31-12-2025
16	Emergency evacuation services	YES	0	NIL	20-10-2022	31-12-2025
17	Use of renewable energy	NO	NA	NA	NA	NA
18	Security using CCTV surveillance	YES	0	NIL	20-10-2022	31-12-2025
19	Letter Box	YES	0	NIL	20-10-2022	31-12-2025

Yours Faithfully,

Name of Architect	HIREN ATULKUMAR PATEL
Council of Architects(CoA) Registration No.	CA/2007/39518
Council of Architects(CoA) Registration valid till	31-Dec-2028
Date of physical visit to the site	08-Feb-2024
Firm Name	Hiren A Patel
Remark	NIL

@This is online submitted document with due eKYC done, hence no physical signature required.