



FORM 1
(See Regulation 3)

ARCHITECT'S CERTIFICATE

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money from Designated Account)

To

The **RATNANJALI SKY LINE LLP**

Subject : Certificate of Percentage of Completion of Construction Work of 1, No. of Building(s) **Block A+B+C+D+E**, Wing(s) of Phase of the Project (Gujarat RERA Registration Number **PR/GJ/AHMEDABAD/AHMEDABAD CITY/Ahmedabad Municipal Corporation/MN166AA10066/290822** situated on the Plot bearing C.N. No./CTS No./Survey no./Final Plot No **NA** demarcated by its boundaries (latitude and longitude of the end the West of Division, Village **NA**, taluka **Ahmedabad City**, District **Ahmedabad**, PIN **380015**, admeasuring **12855.0** sq.mts. area being developed by **RATNANJALI SKY LINE LLP**

Sir,

I/We **HARSHAD DHANJIBHAI MISTRY** have undertaken assignment as Architect of certifying Percentage of Completion of Construction Work of the 1, Building(s) **Block A+B+C+D+E**, Wing(s) of Phase of the Project situated on the plot bearing C.N. No./CTS No./Survey no./Final Plot no. **NA** of Division, taluka **Ahmedabad City**, District **Ahmedabad**, PIN **380015**, admeasuring **12855.0**, sq.mts. area being developed by (Promoter's Name) **RATNANJALI SKY LINE LLP**, as per the approved plan.

1. Following technical professionals are appointed by Owner/Promoter: - **RATNANJALI SKY LINE LLP**

- (i) M/s./Shri/Smt. **HARSHAD DHANJIBHAI MISTRY** as Architect/Engineer
(ii) M/s./Shri/Smt. **NELSON NANUBHAI MACWAN** as Structural Consultant

Based on Site Inspection by undersigned on **22-Dec-2023** date and with respect to each of the Building/Wing or of the plots as the case may be of the aforesaid Real Estate Project, I certify that as on the date of this certificate, the Percentage of Work done for each of the building/Wing of the Real Estate Project as registered vide number **PR/GJ/AHMEDABAD/AHMEDABAD CITY/Ahmedabad Municipal Corporation/MN166AA10066/290822** under GujRERA is as per table A herein below. The percentage of the work executed with respect to each of the activity of the entire phase is detailed in Table A and B.

Table – A				
Block A+B+C+D+E				
Sr. No	Tasks/Number	Percentage of work done	Activity Start Date	Activity Completion Date
1	Excavation	100	14-05-2022	31-12-2022
2	1 number of Basement(s) and Plinth (No. & %)	95	31-12-2022	30-06-2023
3	1 number of Podiums (No. & %)	95	30-06-2023	30-06-2023
4	Stilt Floor (%)	0	NA	NA
5	15 number of Slabs of Super Structure (No. & %)	75	30-06-2023	30-09-2024
6	Internal & External walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises (%)	40	30-09-2024	31-03-2025
7	Sanitary Fittings & color work within the Flat/Premises (%)	0	31-03-2025	30-06-2025
8	Staircases Lifts Wells, Ramp and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks (%)	75	30-06-2025	30-09-2025
9	The external plumbing and external plaster elevation, external color, drainage work, completion of terraces with waterproofing of the Building/Wing (%)	0	30-06-2025	30-09-2025
10	Installation of lifts water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas electro mechanical equipment, compliance to conditions of environment/CRZ NOC, finishing to entrance lobby/s plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation/Completion Certificate (%)	0	30-06-2025	30-09-2025

Table - B	
Internal & External Development Works in Respect of the entire Registered Phase	

Sr. No.	Common areas and Facilities Amenities	Proposed(Yes/No)	Percentage of work done	Remarks	Activity Start Date	Activity Completion Date
1	Internal Roads & Footpaths	YES	0		30-06-2025	30-09-2025
2	Water Supplies	YES	0		30-06-2025	30-09-2025
3	Sewerage (chamber, lines, Septic Tank, STP)	YES	0		30-06-2025	30-09-2025
4	Storm Water Drains	YES	0		30-06-2025	30-09-2025
5	Landscaping & Tree Planting	YES	0		30-06-2025	30-09-2025
6	Street Lighting	YES	0		30-06-2025	30-09-2025
7	Community Buildings	YES	0		30-06-2025	30-09-2025
8	Treatment and disposal of sewage and sullage water /STP	YES	0		30-06-2025	30-09-2025
9	Solid Waste Management & Disposal	YES	0		30-06-2025	30-09-2025
10	Water Conservation,Rain Water Harvesting,Percolating Well/Pit .	YES	0		30-06-2025	30-09-2025
11	Energy Management	NO	NA	NA	NA	NA
12	Fire Protection and Fire Safety Requirements	YES	0		30-06-2025	30-09-2025
13	Electrical Meter Room, Sub-station,Receiving Station.	YES	0		30-06-2025	30-09-2025
14	Fire fighting facilities	YES	0		30-06-2025	30-09-2025
15	Drinking water facilities	YES	0		30-06-2025	30-09-2025
16	Emergency evacuation services	YES	0		30-06-2025	30-09-2025
17	Use of renewable energy	NO	NA	NA	NA	NA
18	Security using CCTV surveillance	YES	0		30-06-2025	30-09-2025
19	Letter Box	YES	0		30-06-2025	30-09-2025

Yours Faithfully,

Name of Architect	HARSHAD DHANJIBHAI MISTRY
Council of Architects(CoA) Registration No.	CA/2021/135997
Council of Architects(CoA) Registration valid till	31-Dec-2032
Date of physical visit to the site	22-Dec-2023
Firm Name	H M ARCHITECTS
Remark	NA

@This is online submitted document with due eKYC done, hence no physical signature required.