



FORM 1

(See Regulation 3)

ARCHITECT'S CERTIFICATE

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money from Designated Account)

To

The AVISHKAR BUILDCON LLP

Subject : Certificate of Percentage of Completion of Construction Work of **8**, No. of Building(s) **B,C,D,E,F,G,H,I**, Wing(s) of Phase of the Project (Gujarat RERA Registration Number **PR/GJ/AHMEDABAD/AHMEDABAD CITY/AUDA/MAA08629/160621** situated on the Plot bearing C.N. No./CTS No./Survey no./Final Plot No **NA** demarcated by its boundaries (latitude and longitude of the end the West of Division, Village **NA**, taluka **Ahmedabad City**, District **Ahmedabad**, PIN **NA**, admeasuring **12378.0** sq.mts. area being developed by **AVISHKAR BUILDCON LLP**

Sir,

I/We **BHAUMIKKUMAR CHANDRAVADANBHAI DONGA** have undertaken assignment as Architect of certifying Percentage of Completion of Construction Work of the **8**, Building(s) **B,C,D,E,F,G,H,I**, Wing(s) of Phase of the Project situated on the plot bearing C.N. No./CTS No./Survey no./Final Plot no. **NA** of Division, taluka **Ahmedabad City**, District **Ahmedabad**, PIN **NA**, admeasuring **12378.0**, sq.mts. area being developed by (Promoter's Name) **AVISHKAR BUILDCON LLP**, as per the approved plan.

1. Following technical professionals are appointed by Owner/Promoter: - **AVISHKAR BUILDCON LLP**

(i) M/s./Shri/Smt. **ATULCHANDRA S DAVE** as Architect/Engineer (i) M/s./Shri/Smt. **ATULCHANDRA S DAVE** as Architect/Engineer

(ii) M/s./Shri/Smt. **NELSON N. MACWAN** as Structural Consultant (ii) M/s./Shri/Smt. **NELSON N. MACWAN** as Structural Consultant

Based on Site Inspection by undersigned on **31-Jan-2024** date and with respect to each of the Building/Wing or of the plots as the case may be of the aforesaid Real Estate Project, I certify that as on the date of this certificate, the Percentage of Work done for each of the building/Wing of the Real Estate Project as registered vide number **PR/GJ/AHMEDABAD/AHMEDABAD CITY/AUDA/MAA08629/160621** under GujRERA is as per table A herein below. The percentage of the work executed with respect to each of the activity of the entire phase is detailed in Table A and B.

Table – A

B				
Sr. No	Tasks/Number	Percentage of work done	Activity Start Date	Activity Completion Date
1	Excavation	100	13-11-2020	31-03-2028
2	1 number of Basement(s) and Plinth (No. & %)	100	13-11-2020	31-03-2028
3	1 number of Podiums (No. & %)	90	13-11-2020	31-03-2028
4	Stilt Floor (%)	95	13-11-2020	31-03-2028
5	14 number of Slabs of Super Structure (No. & %)	95	13-11-2020	31-03-2028
6	Internal & External walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises (%)	40	13-11-2020	31-03-2028
7	Sanitary Fittings & color work within the Flat/Premises (%)	0	13-11-2020	31-03-2028
8	Staircases Lifts Wells, Ramp and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks (%)	15	13-11-2020	31-03-2028
9	The external plumbing and external plaster elevation, external color, drainage work, completion of terraces with waterproofing of the Building/Wing (%)	0	13-11-2020	31-03-2028
10	Installation of lifts water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas electro mechanical equipment, compliance to conditions of environment/CRZ NOC, finishing to entrance lobby/s plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation/Completion Certificate (%)	0	13-11-2020	31-03-2028

Table – A

C

Sr. No	Tasks/Number	Percentage of work done	Activity Start Date	Activity Completion Date
1	Excavation	100	13-11-2020	31-03-2028
2	1 number of Basement(s) and Plinth (No. & %)	100	13-11-2020	31-03-2028
3	1 number of Podiums (No. & %)	90	13-11-2020	31-03-2028
4	Stilt Floor (%)	95	13-11-2020	31-03-2028
5	14 number of Slabs of Super Structure (No. & %)	45	13-11-2020	31-03-2028
6	Internal & External walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises (%)	15	13-11-2020	31-03-2028
7	Sanitary Fittings & color work within the Flat/Premises (%)	0	13-11-2020	31-03-2028
8	Staircases Lifts Wells, Ramp and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks (%)	5	13-11-2020	31-03-2028
9	The external plumbing and external plaster elevation, external color, drainage work, completion of terraces with waterproofing of the Building/Wing (%)	0	13-11-2020	31-03-2028
10	Installation of lifts water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas electro mechanical equipment, compliance to conditions of environment/CRZ NOC, finishing to entrance lobby/s plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation/Completion Certificate (%)	0	13-11-2020	31-03-2028

Table – A

D

Sr. No	Tasks/Number	Percentage of work done	Activity Start Date	Activity Completion Date
1	Excavation	100	13-11-2020	31-03-2028
2	1 number of Basement(s) and Plinth (No. & %)	10	13-11-2020	31-03-2028
3	1 number of Podiums (No. & %)	0	13-11-2020	31-03-2028
4	Stilt Floor (%)	0	13-11-2020	31-03-2028
5	14 number of Slabs of Super Structure (No. & %)	0	NA	NA
6	Internal & External walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises (%)	0	NA	NA
7	Sanitary Fittings & color work within the Flat/Premises (%)	0	13-11-2020	31-03-2028
8	Staircases Lifts Wells, Ramp and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks (%)	0	13-11-2020	31-03-2028
9	The external plumbing and external plaster elevation, external color, drainage work, completion of terraces with waterproofing of the Building/Wing (%)	0	13-11-2020	31-03-2028
10	Installation of lifts water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas electro mechanical equipment, compliance to conditions of environment/CRZ NOC, finishing to entrance lobby/s plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation/Completion Certificate (%)	0	13-11-2020	31-03-2028

Table – A

E

Sr. No	Tasks/Number	Percentage of work done	Activity Start Date	Activity Completion Date
1	Excavation	100	13-11-2020	31-03-2028
2	1 number of Basement(s) and Plinth (No. & %)	20	13-11-2020	31-03-2028
3	1 number of Podiums (No. & %)	0	13-11-2020	31-03-2028
4	Stilt Floor (%)	0	13-11-2020	31-03-2028
5	14 number of Slabs of Super Structure (No. & %)	0	NA	NA
6	Internal & External walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises (%)	0	NA	NA
7	Sanitary Fittings & color work within the Flat/Premises (%)	0	13-11-2020	31-03-2028
8	Staircases Lifts Wells, Ramp and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks (%)	0	13-11-2020	31-03-2028
9	The external plumbing and external plaster elevation, external color, drainage work, completion of terraces with waterproofing of the Building/Wing (%)	0	13-11-2020	31-03-2028
10	Installation of lifts water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas electro mechanical equipment, compliance to conditions of environment/CRZ NOC, finishing to entrance lobby/s plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation/Completion Certificate (%)	0	13-11-2020	31-03-2028

Table – A

F

--

Sr. No	Tasks/Number	Percentage of work done	Activity Start Date	Activity Completion Date
1	Excavation	100	13-11-2020	31-03-2028
2	1 number of Basement(s) and Plinth (No. & %)	50	13-11-2020	31-03-2028
3	1 number of Podiums (No. & %)	0	13-11-2020	31-03-2028
4	Stilt Floor (%)	0	13-11-2020	31-03-2028
5	14 number of Slabs of Super Structure (No. & %)	0	NA	NA
6	Internal & External walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises (%)	0	NA	NA
7	Sanitary Fittings & color work within the Flat/Premises (%)	0	13-11-2020	31-03-2028
8	Staircases Lifts Wells, Ramp and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks (%)	0	13-11-2020	31-03-2028
9	The external plumbing and external plaster elevation, external color, drainage work, completion of terraces with waterproofing of the Building/Wing (%)	0	13-11-2020	31-03-2028
10	Installation of lifts water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas electro mechanical equipment, compliance to conditions of environment/CRZ NOC, finishing to entrance lobby/s plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation/Completion Certificate (%)	0	13-11-2020	31-03-2028

Table – A

G

Sr. No	Tasks/Number	Percentage of work done	Activity Start Date	Activity Completion Date
1	Excavation	100	13-11-2020	31-03-2028
2	1 number of Basement(s) and Plinth (No. & %)	100	13-11-2020	31-03-2028
3	1 number of Podiums (No. & %)	100	13-11-2020	31-03-2028
4	Stilt Floor (%)	90	13-11-2020	31-03-2028
5	14 number of Slabs of Super Structure (No. & %)	60	13-11-2020	31-03-2028
6	Internal & External walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises (%)	15	13-11-2020	31-03-2028
7	Sanitary Fittings & color work within the Flat/Premises (%)	0	13-11-2020	31-03-2028
8	Staircases Lifts Wells, Ramp and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks (%)	5	13-11-2020	31-03-2028
9	The external plumbing and external plaster elevation, external color, drainage work, completion of terraces with waterproofing of the Building/Wing (%)	0	13-11-2020	31-03-2028
10	Installation of lifts water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas electro mechanical equipment, compliance to conditions of environment/CRZ NOC, finishing to entrance lobby/s plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation/Completion Certificate (%)	0	13-11-2020	31-03-2028

Table – A

H

Sr. No	Tasks/Number	Percentage of work done	Activity Start Date	Activity Completion Date
1	Excavation	100	13-11-2020	31-03-2028
2	1 number of Basement(s) and Plinth (No. & %)	100	13-11-2020	31-03-2028
3	1 number of Podiums (No. & %)	100	13-11-2020	31-03-2028
4	Stilt Floor (%)	90	13-11-2020	31-03-2028
5	14 number of Slabs of Super Structure (No. & %)	90	13-11-2020	31-03-2028
6	Internal & External walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises (%)	15	13-11-2020	31-03-2028
7	Sanitary Fittings & color work within the Flat/Premises (%)	0	13-11-2020	31-03-2028
8	Staircases Lifts Wells, Ramp and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks (%)	15	13-11-2020	31-03-2028
9	The external plumbing and external plaster elevation, external color, drainage work, completion of terraces with waterproofing of the Building/Wing (%)	0	13-11-2020	31-03-2028
10	Installation of lifts water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas electro mechanical equipment, compliance to conditions of environment/CRZ NOC, finishing to entrance lobby/s plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation/Completion Certificate (%)	0	13-11-2020	31-03-2028

Table – A

I

Sr. No	Tasks/Number	Percentage of work done	Activity Start Date	Activity Completion Date
1	Excavation	100	13-11-2020	31-03-2028
2	1 number of Basement(s) and Plinth (No. & %)	100	13-11-2020	31-03-2028
3	1 number of Podiums (No. & %)	90	13-11-2020	31-03-2028
4	Stilt Floor (%)	90	13-11-2020	31-03-2028
5	14 number of Slabs of Super Structure (No. & %)	90	13-11-2020	31-03-2028
6	Internal & External walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises (%)	15	13-11-2020	31-03-2028
7	Sanitary Fittings & color work within the Flat/Premises (%)	0	13-11-2020	31-03-2028
8	Staircases Lifts Wells, Ramp and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks (%)	15	13-11-2020	31-03-2028
9	The external plumbing and external plaster elevation, external color, drainage work, completion of terraces with waterproofing of the Building/Wing (%)	0	13-11-2020	31-03-2028
10	Installation of lifts water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas electro mechanical equipment, compliance to conditions of environment/CRZ NOC, finishing to entrance lobby/s plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation/Completion Certificate (%)	0	13-11-2020	31-03-2028

Table - B

Internal & External Development Works in Respect of the entire Registered Phase

Sr. No.	Common areas and Facilities Amenities	Proposed(Yes/ No)	Percentage of work done	Remarks	Activity Start Date	Activity Completion Date
1	Internal Roads & Footpaths	YES	0	INTERNAL ROAD& FOOTHPATH	13-11-2020	31-03-2028
2	Water Supplys	YES	0	WATER SUPPLY	13-11-2020	31-03-2028
3	Sewerage (chamber, lines, Septic Tank, STP)	YES	0	SEWEWRAGE	13-11-2020	31-03-2028
4	Storm Water Drains	YES	0	STORM WATER DRAINS	13-11-2020	31-03-2028
5	Landscaping & Tree Planting	YES	0	LANDSCAPING & TREE PLANTING	13-11-2020	31-03-2028
6	Street Lighting	YES	0	STREET LIGHTING	13-11-2020	31-03-2028
7	Community Buildings	NO	NA	NA	NA	NA
8	Treatment and disposal of sewage and sullage water /STP	YES	0	TREATMENT DISPOSAL OF SEWAGE&SULLAGE WATER	13-11-2020	31-03-2028
9	Solid Waste Management & Disposal	NO	NA	NA	NA	NA
10	Water Conservation,Rain Water Harvesting,Percolating Well/Pit .	YES	0	WATER CONSERVATION	13-11-2020	31-03-2028
11	Energy Management	NO	NA	NA	NA	NA
12	Fire Protection and Fire Safety Requirements	YES	0	FIRE PROTECTION	13-11-2020	31-03-2028
13	Electrical Meter Room, Sub-station,Receiving Station.	YES	0	ELECTEICAL METER ROOM	13-11-2020	31-03-2028
14	Fire fighting facilities	YES	0	FIRE FIGHTING FACILITIESS	13-11-2020	31-03-2028
15	Drinking water facilities	NO	NA	NA	NA	NA
16	Emergency evacuation services	NO	NA	NA	NA	NA
17	Use of renewable energy	NO	NA	NA	NA	NA
18	Security using CCTV surveillance	YES	0	CCTV	13-11-2020	31-03-2028
19	Letter Box	YES	0	LETTER BOX	13-11-2020	31-03-2028

Yours Faithfully,

Name of Architect	BHAUMIKKUMAR CHANDRAVADANBHAI DONGA
Council of Architects(CoA) Registration No.	CA/2018/91406
Council of Architects(CoA) Registration valid till	31-Dec-2029
Date of physical visit to the site	31-Jan-2024
Firm Name	ANTRIT ARCHITECTS
Remark	NA

@This is online submitted document with due eKYC done, hence no physical signature required.