



FORM 1

(See Regulation 3)

ARCHITECT'S CERTIFICATE

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money from Designated Account)

To

The **SHIVALIK PARAM STRUCTURES LLP**

Subject : Certificate of Percentage of Completion of Construction Work of 3, No. of Building(s) **AB, CD, EF**, Wing(s) of Phase of the Project (Gujarat RERA Registration Number **PR/GJ/AHMEDABAD/AHMEDABAD CITY/AUDA/CAA07151/A1M/240321** situated on the Plot bearing C.N. No./CTS No./Survey no./Final Plot No **NA** demarcated by its boundaries (latitude and longitude of the end the West of Division, Village **NA**, taluka **Ahmedabad City**, District **Ahmedabad**, PIN **NA**, admeasuring **8173.97** sq.mts. area being developed by **SHIVALIK PARAM STRUCTURES LLP**

Sir,

I/We **VIDHI SATISHBHAI GAJJAR** have undertaken assignment as Architect of certifying Percentage of Completion of Construction Work of the 3, Building(s) **AB, CD, EF**, Wing(s) of Phase of the Project situated on the plot bearing C.N. No./CTS No./Survey no./Final Plot no. **NA** of Division, taluka **Ahmedabad City**, District **Ahmedabad**, PIN **NA**, admeasuring **8173.97**, sq.mts. area being developed by (Promoter's Name) **SHIVALIK PARAM STRUCTURES LLP**, as per the approved plan.

1. Following technical professionals are appointed by Owner/Promoter: - **SHIVALIK PARAM STRUCTURES LLP**

- (i) M/s./Shri/Smt. **Dipika Chavda** as Architect/Engineer
(ii) M/s./Shri/Smt. **Jayesh D Pandya (ducon consultant)** as Structural Consultant

Based on Site Inspection by undersigned on **08-Feb-2024** date and with respect to each of the Building/Wing or of the plots as the case may be of the aforesaid Real Estate Project, I certify that as on the date of this certificate, the Percentage of Work done for each of the building/Wing of the Real Estate Project as registered vide number **PR/GJ/AHMEDABAD/AHMEDABAD CITY/AUDA/CAA07151/A1M/240321** under GujRERA is as per table A herein below. The percentage of the work executed with respect to each of the activity of the entire phase is detailed in Table A and B.

Table – A

AB

Sr. No	Tasks/Number	Percentage of work done	Activity Start Date	Activity Completion Date
1	Excavation	100	20-03-2020	30-09-2024
2	3 number of Basement(s) and Plinth (No. & %)	100	20-03-2020	30-09-2024
3	NA number of Podiums (No. & %)	0	NA	NA
4	Stilt Floor (%)	100	20-03-2020	30-09-2024
5	13 number of Slabs of Super Structure (No. & %)	100	20-03-2020	30-09-2024
6	Internal & External walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises (%)	100	20-03-2020	30-09-2024
7	Sanitary Fittings & color work within the Flat/Premises (%)	90	20-03-2020	30-09-2024
8	Staircases Lifts Wells, Ramp and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks (%)	90	20-03-2020	30-09-2024
9	The external plumbing and external plaster elevation, external color, drainage work, completion of terraces with waterproofing of the Building/Wing (%)	90	20-03-2020	30-09-2024
10	Installation of lifts water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas electro mechanical equipment, compliance to conditions of environment/CRZ NOC, finishing to entrance lobby/s plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation/Completion Certificate (%)	90	20-03-2020	30-09-2024

Table – A

CD

Sr. No	Tasks/Number	Percentage of work done	Activity Start Date	Activity Completion Date
1	Excavation	100	20-03-2020	30-09-2024
2	3 number of Basement(s) and Plinth (No. & %)	100	20-03-2020	30-09-2024
3	NA number of Podiums (No. & %)	0	NA	NA
4	Stilt Floor (%)	100	20-03-2020	30-09-2024
5	14 number of Slabs of Super Structure (No. & %)	100	20-03-2020	30-09-2024
6	Internal & External walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises (%)	90	20-03-2020	30-09-2024
7	Sanitary Fittings & color work within the Flat/Premises (%)	90	20-03-2020	30-09-2024
8	Staircases Lifts Wells, Ramp and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks (%)	90	20-03-2020	30-09-2024
9	The external plumbing and external plaster elevation, external color, drainage work, completion of terraces with waterproofing of the Building/Wing (%)	90	20-03-2020	30-09-2024
10	Installation of lifts water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas electro mechanical equipment, compliance to conditions of environment/CRZ NOC, finishing to entrance lobby/s plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation/Completion Certificate (%)	90	20-03-2020	30-09-2024

Table – A

EF

Sr. No	Tasks/Number	Percentage of work done	Activity Start Date	Activity Completion Date
1	Excavation	100	20-03-2020	30-09-2024
2	3 number of Basement(s) and Plinth (No. & %)	100	20-03-2020	30-09-2024
3	NA number of Podiums (No. & %)	0	NA	NA
4	Stilt Floor (%)	100	20-03-2020	30-09-2024
5	13 number of Slabs of Super Structure (No. & %)	100	20-03-2020	30-09-2024
6	Internal & External walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises (%)	100	20-03-2020	30-09-2024
7	Sanitary Fittings & color work within the Flat/Premises (%)	90	20-03-2020	30-09-2024
8	Staircases Lifts Wells, Ramp and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks (%)	90	20-03-2020	30-09-2024
9	The external plumbing and external plaster elevation, external color, drainage work, completion of terraces with waterproofing of the Building/Wing (%)	90	20-03-2020	30-09-2024
10	Installation of lifts water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas electro mechanical equipment, compliance to conditions of environment/CRZ NOC, finishing to entrance lobby/s plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation/Completion Certificate (%)	90	20-03-2020	30-09-2024

Table - B

Internal & External Development Works in Respect of the entire Registered Phase

Sr. No.	Common areas and Facilities Amenities	Proposed(Yes/ No)	Percentage of work done	Remarks	Activity Start Date	Activity Completion Date
1	Internal Roads & Footpaths	YES	25	TO BE DONE	20-03-2020	30-09-2024
2	Water Supplys	YES	30	TO BE DONE	20-03-2020	30-09-2024
3	Sewerage (chamber, lines, Septic Tank, STP)	YES	30	TO BE DONE	20-03-2020	30-09-2024
4	Storm Water Drains	YES	25	TO BE DONE	20-03-2020	30-09-2024
5	Landscaping & Tree Planting	YES	35	TO BE DONE	20-03-2020	30-09-2024
6	Street Lighting	YES	15	TO BE DONE	20-03-2020	30-09-2024
7	Community Buildings	NO	NA	NA	NA	NA
8	Treatment and disposal of sewage and sullage water /STP	YES	40	TO BE DONE	20-03-2020	30-09-2024
9	Solid Waste Management & Disposal	YES	35	TO BE DONE	20-03-2020	30-09-2024
10	Water Conservation,Rain Water Harvesting,Percolating Well/Pit .	YES	25	TO BE DONE	20-03-2020	30-09-2024
11	Energy Management	NO	NA	NA	NA	NA
12	Fire Protection and Fire Safety Requirements	YES	50	TO BE DONE	20-03-2020	30-09-2024
13	Electrical Meter Room, Sub-station,Receiving Station.	YES	45	TO BE DONE	20-03-2020	30-09-2024
14	Fire fighting facilities	YES	80	TO BE DONE	20-03-2020	30-09-2024
15	Drinking water facilities	NO	NA	NA	NA	NA
16	Emergency evacuation services	NO	NA	NA	NA	NA

Sr. No.	Common areas and Facilities Amenities	Proposed(Yes/ No)	Percentage of work done	Remarks	Activity Start Date	Activity Completion Date
17	Use of renewable energy	NO	NA	NA	NA	NA
18	Security using CCTV surveillance	YES	50	TO BE DONE	20-03-2020	30-09-2024
19	Letter Box	NO	NA	NA	NA	NA

Yours Faithfully,

Name of Architect	VIDHI SATISHBHAI GAJJAR
Council of Architects(CoA) Registration No.	CA/2018/103740
Council of Architects(CoA) Registration valid till	31-Dec-2024
Date of physical visit to the site	08-Feb-2024
Firm Name	ADS ARCHITECT
Remark	NA

@This is online submitted document with due eKYC done, hence no physical signature required.

