

AMITKUMAR K. BHARVAD

(M) 9714818515

B.E Civil Engineer / M.E. Structure Engineer

Reg. No:

REF. NO:

FORM - 2
ENGINEER'S CERTIFICATE

Date: 15/12/2020

To,
Ratnabhumi Buildspace LLP
207, Turquoise, Panchvati Cross Road,
C G Road, Ahmedabad, Gujarat-380006.

Subject: Certificate of Percentage of Completion of Construction Work of "**Turquoise Blu**" 1 No. of Building(s) Block A+B+C+D Wing(s) of the Only Phase of the Project (Gujarat RERA Registration Number **PR/GJ/AHMEDABAD/SANAND/AUDA/MAA06339/181119**) situated on the Plot bearing C.N. No/CTS No./Survey no.363 & 450/B, Draft T.P.S. No.1 (Shela) Final Plot no.148/2+93, O.P. No.148/2+93, S.P. No.2.

Demarcated by its boundaries (latitude and longitude of the end points)
72 27 14.07-23 00 41.06, 72 27 14.71-23 00 43.19, 72 27 18.53-23 00 39.90, 72 27 19.16-23 00 42.05 Division, village Shela, taluka Sanand, District Ahmedabad, PIN-380058, admeasuring 4476.33 Sq.mts. area being developed by **Ratnabhumi Buildspace LLP**.

Ref: GujRERA Registration Number-
PR/GJ/AHMEDABAD/SANAND/AUDA/MAA06339/181119

Sir,
I **Amitkumar K Bharvad** have undertaken assignment of certifying Estimated Cost for the Real Estate Project proposed to be registered under GujRERA, being 1 No. of Building(s) Block A+B+C+D Wing(s) of the Only Phase of the Project as the case may be, situated on the plot bearing C.N. No/CTS No./R.Survey no.363 & 450/B, T.P.S.No.1(Shela), Final Plot no.148/2+93, Division, village Shela, taluka Sanand, District Ahmedabad, PIN-380058, admeasuring 4476.33 Sq.mts. area being developed by **Ratnabhumi Buildspace LLP**.

1. Following technical professionals are appointed by Owner/Promoter:- (as applicable)
 - (i) M/s. 99 Studio as Architect
 - (ii) Shri Desai R. Gulabbhai as Structural Consultant.
 - (iii) Shri Rutul Shah as MEP Consultant
 - (iv) Shri Amitkumar K. Bharvad as Quantity Surveyor


AMITKUMAR K. BHARVAD
AMC ENGG.
ASHIRVARCHAN BUNGLOW
OPP. RUSHIKESH SCHOOL,
SARKHEJ, AHMEDABAD
LIC NO. ER1127290821

2. We have estimated the cost of the completion to obtain Occupation Certificate/Completion Certificate, of the Civil, MEP and Allied works, of the Building(s) of the project. Our estimated cost calculations are based on the Drawing/Plans made available to us for the project under reference by the Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Amitkumar K. Bharvad quantity Surveyor appointed by Developer/Engineer and the site inspection carried out by us.
3. We estimate Total Estimated Cost of completion of the building(s) of the aforesaid project under reference as **Rs.39,00,00,000/-** (Total of Table A and B). The estimated Total Cost of Project is with reference to the Civil, MEP and allied works required to be completed for the purpose of obtaining occupation certificate/completion certificate for the building(s) from the **Ahmedabad Urban Development Authority (AUDA)** being the Planning Authority under whose jurisdiction the aforesaid project is being implemented.
4. Based on Site Inspection by undersigned on **15/12/2020** date, the Estimated Cost Incurred till date is calculated at **Rs.15,25,42,000/-** (Total of Table A and B). The amount of Estimated Cost Incurred is calculated on the base of amount of Total Estimated Cost.
5. The Balance Cost of Completion of the Civil, MEP and Allied works of the Building(S) of the subject project to obtain Occupation Certificate/Completion Certificate from AUDA (Planning Authority) is estimated at **Rs.23,74,58,000/-** (Total of Table A and B).
6. I certify that the Cost of the Civil, MEP and allied work for the aforesaid Project as completed on the date of this certificate is as given in Table A and B below;

TABLE – A

Building/Wing bearing Number **A+B+C+D**

(to be prepared separately for each Building/Wing of the Real Estate Project)

Sr. No.	Particulars	Amounts (in Rs.)
1	Total Estimated Cost of the building/wing as on 15/12/2020	36,00,00,000/-
2	Cost incurred as on 15/12/2020	15,25,42,000/-
3	Work done in Percentage (as Percentage of the estimated cost)	42.37%
4	Balance Cost to be Incurred (Based on Estimated Cost)	20,74,58,000/-
5	Cost Incurred on Additional/Extra Items as on _____ not included in the Estimated Cost (Table -C)	0/-



AMITKUMAR K. BHARVAD
AMC ENGG.
 ASHIRVARCHAN BUNGLOW
 OPP. RUSHIKESH SCHOOL,
 SARKHEJ, AHMEDABAD
 LIC NO. ER1127290821

TABLE - B**Internal & External Development Works in Respect of the entire Registered Phase**

Sr. No.	Particulars	Amounts (in Rs.)
1	Total Estimated Cost of the Internal and External Development Works including amenities and Facilities in the layout as on 15/12/2020 date of Registration is	3,00,00,000/-
2	Cost incurred as 15/12/2020	0/-
3	Work done in Percentage (as Percentage of the estimated cost)	0%
4	Balance Cost to be Incurred (Based on Estimated Cost)	3,00,00,000/-
5	Cost Incurred on Additional/Extra Items as on _____ not included in the Estimated Cost (Table -C)	0/-

Yours Faithfully,

Amitkumar K. Bharvad

Local Authority license no. ER/1127290821

Local Authority License no. valid till (Date) 29/08/2021

***Note**

1. The scope of work is to complete entire Real Estate Project as per drawings approved from time to time so as to obtain Occupation Certificate/Completion Certificate.
2. (*) Quantity Survey can be done by office of Engineer or can be done by an independent Quantity Surveyor, whose certificate of quantity calculated can be relied upon by the Engineer. In case of independent quantity surveyor being appointed by Promoter, the name has to be mentioned at the place marked (*) and in case quantity are being calculated by office of Engineer, the name of the person in the office of Engineer, who is responsible for the quantity calculated should be mentioned at the place marked (*).
3. The estimated cost includes all labour, material, equipment and machinery required to carry out entire work.
4. As this is an estimated cost, any deviation in quantity required for development of the Real Estate Project will result in amendment of the cost incurred/to be incurred.
5. All components of work with specifications are indicative and not exhaustive.

Table -C

List of Extra/Additional Items executed with Cost
(Which were not part of the original Estimate of Total Cost)


AMITKUMAR K. BHARVAD
AMC ENGG.

ASHIRVARCHAN BUNGLOW
OPP. RUSHIKESH SCHOOL,
SARKHEJ, AHMEDABAD

OFFICE: B-508 GOPAL PALACE OPP. OCEAN PARK NEHRUNAGAR AHMEDABAD-380015
LIC NO. ER/1127290821