

Ketan Vadodariya
(Civil Engineer)
Mobile : 98253 60087

॥ श्री १ ॥

K. V. Consultant

Consulting Engineer : AUDA, A.M.C., GUDA



B-401, Kalgi Apartment, Opp. Shraddha Petrol Pump, Judges Bungalows, Vastrapur,
AHMEDABAD-380 015. • Phone : (R) 079-26870052 • e-mail : kvadodariya@yahoo.com

FORM 2

(See Regulation 3)

ENGINEER'S CERTIFICATE

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of
Money from Designated Account – Project wise)

Date:-16/07/2019

To

SHIV SHKATI INFRASPACE LLP

C-1004, SEVENTH AVENUE, NR. VISHNUDHARA CROSS ROAD
DASKROI, AHMEDABAD – 382481

Subject: Certificate of Cost Incurred for Development of "ROYAL GLORY" for Construction of 2 (TWO) number of buildings_A_B Wings of the 1st phase of the project (PR/GJ/AHMEDABAD/AHMEDABAD CITY/AUDA/MAA03577/041018) situated on the Plot bearing C.N. No./CTS No./Survey no./Final Plot no. 29 of Block No. 54 of TPS 60 (Khodiyar).

Demarcated by its boundaries (latitude and longitude of the end points)

F. P. No. 15 to the North Tulip 2 Apartments to the South T P Road to the East FP No. 33 to the West of Division Khodiyar Village – Khodiyar Taluka Daskroi District Ahmedabad – 382421 admeasuring 2611.00 sq. mts. area being developed by the Promotor Shiv Shakti Infraspace LLP.

Ref: Guj RERA Registration Number - PR/GJ/AHMEDABAD/AHMEDABAD CITY/AUDA/MAA03577/041018

Sir,

I Ketan Vadodariya have undertaken assignment of certifying Estimated Cost for the Real Estate Project registered under GujRERA, being 2 (two) Buildings A,B Wings of the Entire Phase of the project (PR/GJ/AHMEDABAD/AHMEDABAD CITY/AUDA/MAA03577/041018) situated on the plot bearing C. N. No/CTS No./Surevy No./Final Plot No. 29 of Block No: 54 of TPS 60 (Khodiyar) of Division Khodiyar Village – Khodiyar taluka Daskroi District Ahmedabad PIN 382421 admeasuring 2611.00 sq, mts. area being developed by the promotor Shiv Shakti Infraspace LLP.

1. Following technical professionals are appointed by Owner/Promoter:- (as applicable)

- (i) M/s./Shri/Smt 9th Street Architect as Architect
- (ii) Shri/Smt. ACHAL J PARIKH as Structural Consultant
- (iii) Shri NOT APPLICABLE as MEP Consultant
- (iv) Shri Ketan Vadodariya as Quantity Surveyor


VADODARIYA KETAN J.
GUDA/ENG/263/12/2009
GUDA/COW/SSI/67/12/2009 (GRADE-I)
B/401, KALGI APP. BODAKDEV, A'BAD-15

Ketan Vadodariya

(Civil Engineer)
Mobile : 98253 60087

॥ श्री १ ॥

K. V. Consultant

Consulting Engineer : AUDA, A.M.C., GUDA



B-401, Kalgi Apartment, Opp. Shradha Petrol Pump, Judges Bungalows, Vastrapur,
AHMEDABAD-380 015. • Phone : (R) 079-26870052 • e-mail : kvadodariya@yahoo.com

Date:16/07/2019

2. We have estimated the cost of the completion to obtain Occupation Certificate/Completion Certificate, of the Civil, MEP and Allied works, of the Building(s) of the project. Our estimated cost calculations are based on the Drawing/Plans made available to us for the project under reference by the Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Shri Ketan Vadodariya quantity Surveyor appointed by Developer/Engineer and the site inspection carried out by us.

3. We estimate Total Estimated Cost of completion of the building(s) of the aforesaid project under reference as Rs. Rs. 11,60,00,000/- (Total of Table A and B). The estimated Total Cost of Project is with reference to the Civil, MEP and allied works required to be completed for the purpose of obtaining occupation certificate/completion certificate for the building(s) from the AUDA being the Planning Authority under whose jurisdiction the aforesaid project is being implemented.

4. Based on Site Inspection by undersigned on 15/07/2019 date, the Estimated Cost Incurred till date is calculated at Rs. 6,91,80,000 (Total of Table A and B). The amount of Estimated Cost Incurred is calculated on the base of amount of Total Estimated Cost.


5. The Balance Cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from (Planning Authority) is estimated at Rs. 3,68,20,000 (Total of Table A and B).

6. I certify that the Cost of the Civil, MEP and allied work for the aforesaid Project as completed on the date of this certificate is as given in Table A and B below;

Table – A

Building/Wing bearing Number 1 or called BLOCK A
(to be prepared separately for each Building/Wing of the Real Estate Project)

Sr. No	Particulars	Amount (in Rs.)
1	Total Estimated Cost of the building/wing as on 21/07/2018 date of Registration is	64500000.00
2	Cost incurred as on 15/07/2019	38055000.00
3	Work done in Percentage (as Percentage of the estimated cost)	59%
4	Balance Cost to be Incurred (Based on Estimated Cost)	26445000.00
5	Cost Incurred on Additional/Extra Items as on 15/07/2019 not included in the Estimated Cost (Table –C)	0.00


VADODARIYA KETAN J.
GUDA/ENG/263/12/2009
GUDA/COW/SSI/67/12/2009 (GRADE-I)
B/401, KALGI APP. BODAKDEV, ABAD-15

Ketan Vadodariya

(Civil Engineer)

Mobile : 98253 60087

॥ श्री १॥

K. V. Consultant

Consulting Engineer : AUDA, A.M.C., GUDA



B-401, Kalgi Apartment, Opp. Shraddha Petrol Pump, Judges Bungalows, Vastrapur,
AHMEDABAD-380 015. • Phone : (R) 079-26870052 • e-mail : kvadodariya@yahoo.com

Date:16/07/2019

Table – A

Building/Wing bearing Number 2 or called BLOCK B

(to be prepared separately for each Building/Wing of the Real Estate Project)

Sr. No	Particulars	Amount (in Rs.)
1	Total Estimated Cost of the building/wing as on 21/07/2018 date of Registration is	41500000.00
2	Cost incurred as on 15/07/2019	31125000.00
3	Work done in Percentage (as Percentage of the estimated cost)	75%
4	Balance Cost to be Incurred (Based on Estimated Cost)	10375000.00
5	Cost Incurred on Additional/Extra Items as on 15/07/2019 not included in the Estimated Cost (Table –C)	0.00

Table - B

Internal & External Development Works in Respect of the entire Registered Phase

Sr. No	Particulars	Amount (in Rs.)
1	Total Estimated Cost of the building/wing as on 21/07/2018 date of Registration is	10000000.00
2	Cost incurred as on 15/07/2019	0.00
3	Work done in Percentage (as Percentage of the estimated cost)	0%
4	Balance Cost to be Incurred (Based on Estimated Cost)	10000000.00
5	Cost Incurred on Additional/Extra Items as on 15/07/2019 not included in the Estimated Cost (Table –C)	0.00

Yours Faithfully,

VADODARIYA KETAN J.
GUDA/ENG/263/12/2009
GUDA/COW/SSI/67/12/2009 (GRADE-I)
B/401, KALGI APP. BODAKDEV, AHMEDABAD-15

Table – C

List of Extra/Additional Items executed with Cost

(Which were not part of the original Estimate of Total Cost)

Sr. No.	Items	Cost
1	<Item 1>	
2	<Insert items here>	

Ketan Vadodariya

(Civil Engineer)

Mobile : 98253 60087

॥ श्री १ ॥

K. V. Consultant

Consulting Engineer : AUDA, A.M.C., GUDA



B-401, Kalgi Apartment, Opp. Shraddha Petrol Pump, Judges Bungalows, Vastropur,
AHMEDABAD-380 015. • Phone : (R) 079-26870052 • e-mail : kvadodariya@yahoo.com

[FORM – 2 (Annexure)]

ENGINEER'S CERTIFICATE FOR QUALITY ASSURANCE

Quality Assurance Certificate for Project Registration Number –

PR/GJ/AHMEDABAD/AHMEDABAD CITY/AUDA/MAA03577/041018

SHIV SHKATI INFRASPACE LLP (PROJECT - "ROYAL GLORY")

(Certificate for the quarter ending as on 16.7.2019)

Sir,

I Ketan Vadodariya have undertaken an assignment of supervision of this real estate project. Royal Glory

Our Responsibility

To carry out the work in accordance with the development permission and as per the approved plan and submit certificate of supervision of work and to carry out material testing in-situ or in the NABL approved Lab / GTU affiliated Eng. Colleges & Polytechnic Lab / GICEA Lab and to ensure quality of work and workmanship as per prescribed specifications as per NBC and or other relevant code of practice. The materials used in the project are conforming to the standards stipulated in IS SP21, 2005.

Material Testing:

I / We have applied following mandatory checks on the basic materials, used in the construction;

i. Cement –

It has been tested for its fineness, soundness, setting time, compressive strength etc. as per IS code 3535:1986 or as per other relevant IS/BS/NBC code, or as per industry standards and its results are within the permissible limits.

ii. Coarse Aggregate –


It has been tested, for deleterious materials, clay lumps, crushing value, impact value as per IS 2430:1986 or as per other relevant IS/BS/NBC code or as per industry standards and its results are within the permissible limits.

iii. Bricks / Blocks –

They have been tested for water absorption, crushing strength etc. as per IS 5454:1978 or as per other relevant IS/BS/NBC code or as per industry standards and its results are within permissible limits.

iv. Concrete / Ready-mix Concrete –

It has been tested for compressive strength for various periods as per IS 456:2000 and IS 1199 or as per other relevant IS/BS/NBC code or as per industry standards and its results are within permissible limits.


VADODARIYA KETAN J.
GUDA/ENG/263/12/2009
GUDA/COW/SSI/67/12/2009 (GRADE-I)
B/401, KALGI APP. BODAKDEV, ABAD-15

Ketan Vadodariya

(Civil Engineer)

Mobile : 98253 60087

॥ श्री १॥

K. V. Consultant

Consulting Engineer : AUDA, A.M.C., GUDA



B-401, Kalgi Apartment, Opp. Shraddha Petrol Pump, Judges Bungalows, Vastrapur,
AHMEDABAD-380 015. • Phone : (R) 079-26870052 • e-mail : kvadodariya@yahoo.com

Date:- 16.7.2019

v. Steel for Concrete –

It has been tested as per IS 2062:2011 or as per other relevant IS/BS/NBC code or as per industry standards for tensile strength, elongation and gauge length etc. and its results are within permissible limits.

vi. Testing of Other Materials –

Other materials like sand, crushed sand, floor tiles, fixtures and fittings, pipes and sanitary fittings etc. (List out all items) used in this project conform to relevant IS/BS/NBC code or as per standards laid down by the industry for a particular material.

vii. Number and Frequency of testing

The materials used are subjected to required tests in prescribed number and frequency.

viii. Codes of foreign country

Material used in the project for which IS code or standard is not available, the same is tested using relevant code of other country or as per standards laid down by the industry.

ix. Fire Resistance

The materials/composites used in construction complied to the required fire resistance.

Workmanship:

I / We hereby certify that work has been carried out under my / our supervision. I / We further certify that workmanship and quality is satisfactory and up to the mark and the work has been acceptable within the permissible limits of deviations as per relevant code of practice.

Electrical Materials and Workmanship:

Works of all the electrical wiring / connections / lift installation / other electrical installations have been carried out under authorized / registered electrical engineer and its records has been maintained. The materials used conform to the relevant IS / BS / National Building Codes or as per industry standards.

Structural Engineer:

Promotor has engaged structural engineer Mr. Achal Parikh having Licenses no. Licence No-SD0003250621R3 having office no. -079-40052654 cell no.

The structural design of buildings in this project has been done under his supervision. I / We have checked the soil report before laying PCC for foundation in consultation with soil consultant. The formwork and concrete mix design have been done as per relevant codes as applicable. His / Her periodic checks and certificates for STABILITY and SAFETY have been kept on record.


VADODARIYA KETAN J.
GUDA/ENG/263/12/2009
GUDA/COW/SSI/67/12/2009 (GRADE-I)
B/401, KALGI APP. BODAKDEV, AHMEDABAD-15

Ketan Vadodariya

(Civil Engineer)

Mobile : 98253 60087

॥ श्री १॥

K V Consultant

Consulting Engineer : AUDA, A.M.C., GUDA



B-401, Kalgi Apartment, Opp. Shraddha Petrol Pump, Judges Bungalows, Vastrapur,
AHMEDABAD-380 015. • Phone : (R) 079-26870052 • e-mail : kvadodariya@yahoo.com

Date:- 16.7.2019

The structural design is carried out considering applicable earthquake and/or wind load for this project and copes with the required fire resistance.

Preservation of Records:

Record of all test results of this project have been properly kept in the prescribed formats and will be preserved at least up to the defect liability period or for the period as required by any other provision of law.

The following materials or any other item of work which were not conforming to the standard specifications and which were not rejected, because of reasons specified hereunder;

Yours Faithfully,

VADODARIYA KETAN J.
GUDA/ENG/263/12/2009
GUDA/COW/SSI/67/12/2009 (GRADE-I)
B/401, KALGI APP. BODAKDEV, A'BAD-15

KETAN VADODARIYA

Licence No:- Guda-Eng/263/12-2009

Licence Valid Date-13/12/2019

VADODARIYA KETAN J.
GUDA/ENG/263/12/2009
GUDA/COW/SSI/67/12/2009 (GRADE-I)
B/401, KALGI APP. BODAKDEV, A'BAD-15