



FORM 1
(See Regulation 3)

ARCHITECT'S CERTIFICATE

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money from Designated Account)

To

The **SUPER SHALIGRAM LLP**

Subject : Certificate of Percentage of Completion of Construction Work of 5, No. of Building(s) **A,B,C,D,E**, Wing(s) of Phase of the Project (Gujarat RERA Registration Number **PR/GJ/AHMEDABAD/AHMEDABAD CITY/AUDA/RAA11845/240523** situated on the Plot bearing C.N. No./CTS No./Survey no./Final Plot No **NA** demarcated by its boundaries (latitude and longitude of the end the West of Division, Village **NA**, taluka **Ahmedabad City**, District **Ahmedabad**, PIN **NA**, admeasuring **12084.0** sq.mts. area being developed by **SUPER SHALIGRAM LLP**

Sir,

I/We **VIDHI SATISHBHAI GAJJAR** have undertaken assignment as Architect of certifying Percentage of Completion of Construction Work of the 5, Building(s) **A,B,C,D,E**, Wing(s) of Phase of the Project situated on the plot bearing C.N. No./CTS No./Survey no./Final Plot no. **NA** of Division, taluka **Ahmedabad City**, District **Ahmedabad**, PIN **NA**, admeasuring **12084.0**, sq.mts. area being developed by (Promoter's Name) **SUPER SHALIGRAM LLP**, as per the approved plan.

1. Following technical professionals are appointed by Owner/Promoter: - **SUPER SHALIGRAM LLP**

- (i) M/s./Shri/Smt. **VIDHI S GAJJAR** as Architect/Engineer
(ii) M/s./Shri/Smt. **Narendrakumar Kantilala Patel** as Structural Consultant

Based on Site Inspection by undersigned on **14-Feb-2024** date and with respect to each of the Building/Wing or of the plots as the case may be of the aforesaid Real Estate Project, I certify that as on the date of this certificate, the Percentage of Work done for each of the building/Wing of the Real Estate Project as registered vide number **PR/GJ/AHMEDABAD/AHMEDABAD CITY/AUDA/RAA11845/240523** under GujRERA is as per table A herein below. The percentage of the work executed with respect to each of the activity of the entire phase is detailed in Table A and B.

Table – A				
A				
Sr. No	Tasks/Number	Percentage of work done	Activity Start Date	Activity Completion Date
1	Excavation	100	01-05-2023	25-05-2023
2	3 number of Basement(s) and Plinth (No. & %)	100	26-05-2023	09-11-2023
3	NA number of Podiums (No. & %)	0	NA	NA
4	Stilt Floor (%)	0	NA	NA
5	22 number of Slabs of Super Structure (No. & %)	5	01-12-2023	30-12-2025
6	Internal & External walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises (%)	0	01-11-2024	30-06-2026
7	Sanitary Fittings & color work within the Flat/Premises (%)	0	01-02-2025	30-09-2026
8	Staircases Lifts Wells, Ramp and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks (%)	0	01-02-2025	30-09-2026
9	The external plumbing and external plaster elevation, external color, drainage work, completion of terraces with waterproofing of the Building/Wing (%)	0	01-05-2025	30-12-2026
10	Installation of lifts water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas electro mechanical equipment, compliance to conditions of environment/CRZ NOC, finishing to entrance lobby/s plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation/Completion Certificate (%)	0	01-08-2025	30-03-2027

Table – A	
B	

Sr. No	Tasks/Number	Percentage of work done	Activity Start Date	Activity Completion Date
1	Excavation	100	06-06-2023	16-06-2023
2	3 number of Basement(s) and Plinth (No. & %)	20	17-06-2023	03-01-2024
3	NA number of Podiums (No. & %)	0	NA	NA
4	Stilt Floor (%)	0	NA	NA
5	22 number of Slabs of Super Structure (No. & %)	0	04-01-2024	30-04-2026
6	Internal & External walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises (%)	0	01-03-2025	30-10-2026
7	Sanitary Fittings & color work within the Flat/Premises (%)	0	01-06-2025	30-01-2027
8	Staircases Lifts Wells, Ramp and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks (%)	0	01-06-2025	30-01-2027
9	The external plumbing and external plaster elevation, external color, drainage work, completion of terraces with waterproofing of the Building/Wing (%)	0	01-09-2025	30-04-2027
10	Installation of lifts water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas electro mechanical equipment, compliance to conditions of environment/CRZ NOC, finishing to entrance lobby/s plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation/Completion Certificate (%)	0	01-12-2025	30-07-2027

Table – A

C

Sr. No	Tasks/Number	Percentage of work done	Activity Start Date	Activity Completion Date
1	Excavation	100	25-07-2023	01-08-2023
2	3 number of Basement(s) and Plinth (No. & %)	0	NA	NA
3	NA number of Podiums (No. & %)	0	NA	NA
4	Stilt Floor (%)	0	NA	NA
5	22 number of Slabs of Super Structure (No. & %)	0	22-01-2024	30-08-2026
6	Internal & External walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises (%)	0	01-07-2025	28-02-2027
7	Sanitary Fittings & color work within the Flat/Premises (%)	0	01-10-2025	30-05-2027
8	Staircases Lifts Wells, Ramp and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks (%)	0	01-10-2025	30-05-2027
9	The external plumbing and external plaster elevation, external color, drainage work, completion of terraces with waterproofing of the Building/Wing (%)	0	01-01-2026	30-08-2027
10	Installation of lifts water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas electro mechanical equipment, compliance to conditions of environment/CRZ NOC, finishing to entrance lobby/s plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation/Completion Certificate (%)	0	01-04-2026	30-11-2027

Table – A

D

Sr. No	Tasks/Number	Percentage of work done	Activity Start Date	Activity Completion Date
1	Excavation	100	02-08-2023	30-09-2023
2	3 number of Basement(s) and Plinth (No. & %)	0	NA	NA
3	NA number of Podiums (No. & %)	0	NA	NA
4	Stilt Floor (%)	0	NA	NA
5	22 number of Slabs of Super Structure (No. & %)	0	01-06-2024	30-12-2026
6	Internal & External walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises (%)	0	01-11-2025	30-06-2027
7	Sanitary Fittings & color work within the Flat/Premises (%)	0	01-02-2026	30-09-2027
8	Staircases Lifts Wells, Ramp and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks (%)	0	01-02-2026	30-09-2027
9	The external plumbing and external plaster elevation, external color, drainage work, completion of terraces with waterproofing of the Building/Wing (%)	0	01-05-2026	30-12-2027
10	Installation of lifts water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas electro mechanical equipment, compliance to conditions of environment/CRZ NOC, finishing to entrance lobby/s plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation/Completion Certificate (%)	0	01-08-2026	30-03-2028

Table – A

E

Sr. No	Tasks/Number	Percentage of work done	Activity Start Date	Activity Completion Date
1	Excavation	95	02-08-2023	30-10-2023
2	3 number of Basement(s) and Plinth (No. & %)	0	NA	NA
3	NA number of Podiums (No. & %)	0	NA	NA
4	Stilt Floor (%)	0	NA	NA
5	22 number of Slabs of Super Structure (No. & %)	0	01-06-2024	30-04-2027
6	Internal & External walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises (%)	0	01-03-2026	30-10-2027
7	Sanitary Fittings & color work within the Flat/Premises (%)	0	01-06-2026	30-01-2028
8	Staircases Lifts Wells, Ramp and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks (%)	0	01-06-2026	30-01-2028
9	The external plumbing and external plaster elevation, external color, drainage work, completion of terraces with waterproofing of the Building/Wing (%)	0	01-09-2026	30-04-2028
10	Installation of lifts water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas electro mechanical equipment, compliance to conditions of environment/CRZ NOC, finishing to entrance lobby/s plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation/Completion Certificate (%)	0	01-12-2026	30-07-2028

Table - B

Internal & External Development Works in Respect of the entire Registered Phase

Sr. No.	Common areas and Facilities Amenities	Proposed(Yes/ No)	Percentage of work done	Remarks	Activity Start Date	Activity Completion Date
1	Internal Roads & Footpaths	YES	0	NO	30-08-2027	31-01-2029
2	Water Supplies	YES	0	NO	30-08-2027	31-01-2029
3	Sewerage (chamber, lines, Septic Tank, STP)	YES	0	NO	30-08-2027	31-01-2029
4	Storm Water Drains	YES	0	NO	30-08-2027	31-01-2029
5	Landscaping & Tree Planting	YES	0	NO	30-08-2027	31-01-2029
6	Street Lighting	YES	0	NO	30-08-2027	31-01-2029
7	Community Buildings	NO	0	NA	NA	NA
8	Treatment and disposal of sewage and sullage water /STP	YES	0	NO	30-08-2027	31-01-2029
9	Solid Waste Management & Disposal	YES	0	NO	30-08-2027	31-01-2029
10	Water Conservation,Rain Water Harvesting,Percolating Well/Pit .	YES	0	NO	30-08-2027	31-01-2029
11	Energy Management	NO	0	NA	NA	NA
12	Fire Protection and Fire Safety Requirements	YES	0	NO	30-08-2027	31-01-2029
13	Electrical Meter Room, Sub-station,Receiving Station.	YES	0	NO	30-08-2027	31-01-2029
14	Fire fighting facilities	YES	0	NO	30-08-2027	31-01-2029
15	Drinking water facilities	NO	0	NA	NA	NA
16	Emergency evacuation services	NO	0	NA	NA	NA
17	Use of renewable energy	NO	0	NA	NA	NA
18	Security using CCTV surveillance	YES	0	NO	30-08-2027	31-01-2029
19	Letter Box	YES	0	NO	30-08-2027	31-01-2029

Yours Faithfully,

Name of Architect	VIDHI SATISHBHAI GAJJAR
Council of Architects(CoA) Registration No.	CA/2018/103740
Council of Architects(CoA) Registration valid till	31-Dec-2024
Date of physical visit to the site	14-Feb-2024
Firm Name	VIDHI SATISHBHAI GAJJAR
Remark	NIL

@This is online submitted document with due eKYC done, hence no physical signature required.