

ENGINEER

UMANG PATEL (SDI/072/09/2009)
203 PARISHRAM ELEGANT
Email: umangpatel75@gmail.com
Mobile: 9825312540
Submitted On: 05-01-2024

FORM – 2
(See Regulation 3)

ENGINEER'S CERTIFICATE

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money from Designated Account – Project wise)

To

The DEV INFINITY BUILDCON PRIVATE LIMITED & 12/A,CHARAN KRUPA SOC,JODHPUR CROSS ROAD, JODHPUR, AHMEDABAD.

Subject: Certificate of Cost Incurred for Development of DEV AARADHYAM for Construction of 1 building(s) A+B, Wing(s)

PR/GJ/AHMEDABAD/DASKROI/Ahmedabad Municipal Corporation/MN225AA10125/171022 situated on the Plot bearing C.N. No./CTS No./Survey no./Final Plot no. 3/GHUMA/GHUMA/139/2/380/B/139/2. Demarcated by its boundaries..

Longitude	Latitude
72.45988377332219	23.014391237483636
72.46056773662099	23.014275207447955
72.46050604581364	23.013737024275176
72.45980867146977	23.013803680105735

Village GHUMA taluka Daskroi

District Ahmedabad PIN 380058 admeasuring 2064.0 sq.mts. area being developed by DEV INFINITY BUILDCON PRIVATE LIMITED

Ref: GujRERA Registration Number PR/GJ/AHMEDABAD/DASKROI/Ahmedabad Municipal Corporation/MN225AA10125/171022

Sir,

I/We UMANG PATEL have undertaken assignment of certifying Estimated Cost for the Real Estate Project proposed to be registered under GujRERA, being 1 Building(s) A+B, situated on the plot bearing C.N. No./CTS No./Survey no./Final Plot no. 3/GHUMA/GHUMA/139/2/380/B/139/2Village GHUMA taluka Daskroi District Ahmedabad PIN 380058 admeasuring 2064.0 sq.mts. area being developed by DEV INFINITY BUILDCON PRIVATE LIMITED

1. Following technical professionals are appointed by Owner/Promoter:- DEV INFINITY BUILDCON PRIVATE LIMITED

(i) M/s./Shri/Smt. Mehul Rasiklal Gajjar as Architect/Engineer

(ii) M/s./Shri/Smt. UMANG PATEL as Structural Consultant

2. We have estimated the cost of the completion to obtain Occupation Certificate/Completion Certificate, of the Civil, MEP and Allied works, of the Building(s) of the project. Our estimated cost calculations are based on the Drawing/Plans made available to us for the project under reference by the Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by quantity Surveyor appointed by Developer/Engineer and the site inspection carried out by us.

3. We estimate Total Estimated Cost of completion of the building(s) of the aforesaid project under reference as Rs. 21,00,00,000.00 (Total of Table A and B). The estimated Total Cost of Project is with reference to the Civil, MEP and allied works required to be completed for the purpose of obtaining occupation certificate/completion certificate for the building(s) from the Ahmedabad Municipal Corporation being the Planning Authority under whose jurisdiction the aforesaid project is being implemented.

4. The Estimated Cost Incurred till date is calculated at 12,75,00,000.00 (Total of Table A and B).The amount of Estimated Cost Incurred is calculated on the base of amount of Total Estimated Cost.

5. The Balance Cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from Ahmedabad Municipal Corporation (Planning Authority) is estimated at Rs.8,25,00,000.00 (Total of Table A and B).

6. I certify that the Cost of the Civil, MEP and allied work for the aforesaid Project as completed on the date of this certificate is as given in Table A and B below;

Table - A

Sr.No.	Particulars	Amount(in Rs.)
1	Total Estimated Cost of the building/wing as on date of Registration is	20,00,00,000.00
2	Cost incurred as on Date :05-01-2024	12,75,00,000.00
3	Work done in Percentage (as Percentage of the estimated cost)	64
4	Balance Cost to be Incurred (Based on Estimated Cost)	7,25,00,000.00
5	Cost Incurred on Additional/Extra Items as on not included in the Estimated Cost (Table C)	0.00

Table - B

Sr.No.	Common areas and Facilities Amenities	Amount(in Rs.)
1	Total Estimated Cost of the Internal and External Development Works including amenities and Facilities in the layout as on date of Registration is	1,00,00,000.00
2	Cost incurred as on Date :05-01-2024	0.00
3	Work done in Percentage (as Percentage of the estimated cost)	0
4	Balance Cost to be Incurred (Based on Estimated Cost)	1,00,00,000.00
5	Cost Incurred on Additional/Extra Items as on not included in the Estimated Cost (Table C)	0.00

Yours Faithfully,

Name of the Engineer	UMANG PATEL
Local Authority licence number	SDI/072/09/2009
Local Authority licence no. valid till	23-Sep-2026
Date of physical visit to the site	05-Jan-2024
Firm Name	UMANG PATEL
Reason	-

@This is online submitted document with due eKYC done, hence no physical signature required.

ENGINEER