



FORM 1
(See Regulation 3)

ARCHITECT'S CERTIFICATE

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money from Designated Account)

To

The **SOHAM INFRA BUILD PRIVATE LIMITED**

Subject : Certificate of Percentage of Completion of Construction Work of 2, No. of Building(s) **BLOCK-A,BLOCK-B**, Wing(s) of Phase of the Project (Gujarat RERA Registration Number **PR/GJ/AHMEDABAD/AHMEDABAD CITY/AUDA/RAA07533/071020** situated on the Plot bearing C.N. No./CTS No./Survey no./Final Plot No **NA** demarcated by its boundaries (latitude and longitude of the end the West of Division, Village **NA**, taluka **Ahmedabad City**, District **Ahmedabad**, PIN **NA**, admeasuring **2959.0** sq.mts. area being developed by **SOHAM INFRA BUILD PRIVATE LIMITED**

Sir,

I/We **SOURABH VERMA** have undertaken assignment as Architect of certifying Percentage of Completion of Construction Work of the 2, Building(s) **BLOCK-A,BLOCK-B**, Wing(s) of Phase of the Project situated on the plot bearing C.N. No./CTS No./Survey no./Final Plot no. **NA** of Division, taluka **Ahmedabad City**, District **Ahmedabad**, PIN **NA**, admeasuring **2959.0**, sq.mts. area being developed by (Promoter's Name) **SOHAM INFRA BUILD PRIVATE LIMITED**, as per the approved plan.

1. Following technical professionals are appointed by Owner/Promoter: - **SOHAM INFRA BUILD PRIVATE LIMITED**

- (i) M/s./Shri/Smt. **M/s. 9th Street Architects** as Architect/Engineer
(ii) M/s./Shri/Smt. **ACHAL JITENDRA PARIKH** as Structural Consultant

Based on Site Inspection by undersigned on **28-Mar-2023** date and with respect to each of the Building/Wing or of the plots as the case may be of the aforesaid Real Estate Project, I certify that as on the date of this certificate, the Percentage of Work done for each of the building/Wing of the Real Estate Project as registered vide number **PR/GJ/AHMEDABAD/AHMEDABAD CITY/AUDA/RAA07533/071020** under GujRERA is as per table A herein below. The percentage of the work executed with respect to each of the activity of the entire phase is detailed in Table A and B.

Table – A				
BLOCK-A				
Sr. No	Tasks/Number	Percentage of work done	Activity Start Date	Activity Completion Date
1	Excavation	100	04-07-2020	30-11-2020
2	2 number of Basement(s) and Plinth (No. & %)	100	15-12-2020	30-04-2021
3	NA number of Podiums (No. & %)	0	NA	NA
4	Stilt Floor (%)	100	15-05-2021	16-06-2021
5	14 number of Slabs of Super Structure (No. & %)	100	25-06-2021	01-04-2022
6	Internal & External walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises (%)	100	04-08-2021	31-03-2023
7	Sanitary Fittings & color work within the Flat/Premises (%)	100	04-07-2022	31-07-2023
8	Staircases Lifts Wells, Ramp and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks (%)	100	25-06-2021	11-05-2022
9	The external plumbing and external plaster elevation, external color, drainage work, completion of terraces with waterproofing of the Building/Wing (%)	100	04-12-2021	31-05-2023
10	Installation of lifts water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas electro mechanical equipment, compliance to conditions of environment/CRZ NOC, finishing to entrance lobby/s plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation/Completion Certificate (%)	100	01-05-2022	31-12-2023

Table – A				
BLOCK-B				

Sr. No	Tasks/Number	Percentage of work done	Activity Start Date	Activity Completion Date
1	Excavation	100	04-07-2020	30-11-2020
2	2 number of Basement(s) and Plinth (No. & %)	100	20-12-2020	30-05-2021
3	NA number of Podiums (No. & %)	0	NA	NA
4	Stilt Floor (%)	100	04-06-2021	31-07-2021
5	14 number of Slabs of Super Structure (No. & %)	100	14-08-2021	12-07-2022
6	Internal & External walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises (%)	100	21-09-2021	30-04-2023
7	Sanitary Fittings & color work within the Flat/Premises (%)	100	01-08-2022	31-07-2023
8	Staircases Lifts Wells, Ramp and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks (%)	100	14-08-2021	12-08-2022
9	The external plumbing and external plaster elevation, external color, drainage work, completion of terraces with waterproofing of the Building/Wing (%)	100	01-01-2022	31-05-2023
10	Installation of lifts water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas electro mechanical equipment, compliance to conditions of environment/CRZ NOC, finishing to entrance lobby/s plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation/Completion Certificate (%)	100	01-05-2022	31-12-2023

Table - B

Internal & External Development Works in Respect of the entire Registered Phase

Sr. No.	Common areas and Facilities Amenities	Proposed(Yes/No)	Percentage of work done	Remarks	Activity Start Date	Activity Completion Date
1	Internal Roads & Footpaths	YES	100	NIL	01-12-2022	31-12-2023
2	Water Supplies	YES	100	NIL	01-07-2022	31-12-2023
3	Sewerage (chamber, lines, Septic Tank, STP)	YES	100	NIL	01-12-2022	31-12-2023
4	Storm Water Drains	NO	NA	NA	NA	NA
5	Landscaping & Tree Planting	YES	100	NIL	01-11-2022	31-03-2023
6	Street Lighting	YES	100	NIL	01-10-2022	31-03-2023
7	Community Buildings	NO	NA	NA	NA	NA
8	Treatment and disposal of sewage and sullage water /STP	NO	NA	NA	NA	NA
9	Solid Waste Management & Disposal	NO	NA	NA	NA	NA
10	Water Conservation,Rain Water Harvesting,Percolating Well/Pit .	YES	100	NIL	01-10-2022	31-03-2023
11	Energy Management	NO	NA	NA	NA	NA
12	Fire Protection and Fire Safety Requirements	YES	100	NIL	01-05-2022	31-12-2022
13	Electrical Meter Room, Sub-station,Receiving Station.	YES	100	NIL	01-04-2022	31-12-2022
14	Fire fighting facilities	YES	100	NIL	01-05-2022	31-12-2022
15	Drinking water facilities	YES	0	NIL	01-12-2022	31-03-2023
16	Emergency evacuation services	NO	NA	NA	NA	NA
17	Use of renewable energy	NO	NA	NA	NA	NA
18	Security using CCTV surveillance	YES	100	NIL	01-07-2022	31-12-2022
19	Letter Box	YES	100	NIL	01-12-2022	31-03-2023

Yours Faithfully,

Name of Architect	SOURABH VERMA
Council of Architects(CoA) Registration No.	CA/2003/32415
Council of Architects(CoA) Registration valid till	31-Dec-2025
Date of physical visit to the site	28-Mar-2023
Firm Name	9th Street Architects
Remark	ok

@This is online submitted document with due eKYC done, hence no physical signature required.