



FORM 1

(See Regulation 3)

ARCHITECT'S CERTIFICATE

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money from Designated Account)

To

The ANMOL CONSTRUCTION

Subject : Certificate of Percentage of Completion of Construction Work of 2, No. of Building(s) A,B, Wing(s) of Phase of the Project (Gujarat RERA Registration Number PR/GJ/AHMEDABAD/AHMEDABAD CITY/AUDA/RAA07800/181220 situated on the Plot bearing C.N. No./CTS No./Survey no./Final Plot No NA demarcated by its boundaries (latitude and longitude of the end the West of Division, Village NA,taluka Ahmedabad City, District Ahmedabad, PIN NA, admeasuring 1973.0 sq.mts. area being developed by ANMOL CONSTRUCTION

Sir,

I/We JIGNESH HEMENDRA ALMOULA have undertaken assignment as Architect of certifying Percentage of Completion of Construction Work of the 2, Building(s) A,B, Wing(s) of Phase of the Project situated on the plot bearing C.N. No./CTS No./Survey no./Final Plot no. NA of Division,taluka Ahmedabad City, District Ahmedabad, PIN NA, admeasuring 1973.0, sq.mts. area being developed by (Promoter's Name) ANMOL CONSTRUCTION, as per the approved plan.

1. Following technical professionals are appointed by Owner/Promoter: - ANMOL CONSTRUCTION

(i) M/s./Shri/Smt. PRATIK DATTANI as Architect/Engineer

(ii) M/s./Shri/Smt. UMANG J PATEL as Structural Consultant

Based on Site Inspection by undersigned on 02-Mar-2024 date and with respect to each of the Building/Wing or of the plots as the case may be of the aforesaid Real Estate Project, I certify that as on the date of this certificate, the Percentage of Work done for each of the building/Wing of the Real Estate Project as registered vide number PR/GJ/AHMEDABAD/AHMEDABAD CITY/AUDA/RAA07800/181220 under GujRERA is as per table A herein below. The percentage of the work executed with respect to each of the activity of the entire phase is detailed in Table A and B.

Table – A

A				
Sr. No	Tasks/Number	Percentage of work done	Activity Start Date	Activity Completion Date
1	Excavation	100	19-10-2020	31-12-2023
2	1 number of Basement(s) and Plinth (No. & %)	100	19-10-2020	31-12-2023
3	NA number of Podiums (No. & %)	0	NA	NA
4	Stilt Floor (%)	0	NA	NA
5	11 number of Slabs of Super Structure (No. & %)	100	19-10-2020	31-12-2023
6	Internal & External walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises (%)	100	19-10-2020	31-12-2023
7	Sanitary Fittings & color work within the Flat/Premises (%)	100	19-10-2020	31-12-2023
8	Staircases Lifts Wells, Ramp and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks (%)	100	19-10-2020	31-12-2023
9	The external plumbing and external plaster elevation, external color, drainage work, completion of terraces with waterproofing of the Building/Wing (%)	100	19-10-2020	31-12-2023
10	Installation of lifts water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas electro mechanical equipment, compliance to conditions of environment/CRZ NOC, finishing to entrance lobby/s plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation/Completion Certificate (%)	100	19-10-2020	31-12-2023

Table – A

B

Sr. No	Tasks/Number	Percentage of work done	Activity Start Date	Activity Completion Date
1	Excavation	100	19-10-2020	31-12-2023
2	1 number of Basement(s) and Plinth (No. & %)	100	19-10-2020	31-12-2023
3	NA number of Podiums (No. & %)	0	NA	NA
4	Stilt Floor (%)	0	NA	NA
5	11 number of Slabs of Super Structure (No. & %)	100	19-10-2020	31-12-2023
6	Internal & External walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises (%)	100	19-10-2020	31-12-2023
7	Sanitary Fittings & color work within the Flat/Premises (%)	100	19-10-2020	31-12-2023
8	Staircases Lifts Wells, Ramp and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks (%)	100	19-10-2020	31-12-2023
9	The external plumbing and external plaster elevation, external color, drainage work, completion of terraces with waterproofing of the Building/Wing (%)	100	19-10-2020	31-12-2023
10	Installation of lifts water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas electro mechanical equipment, compliance to conditions of environment/CRZ NOC, finishing to entrance lobby/s plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation/Completion Certificate (%)	100	19-10-2020	31-12-2023

Table - B

Internal & External Development Works in Respect of the entire Registered Phase

Sr. No.	Common areas and Facilities Amenities	Proposed(Yes/ No)	Percentage of work done	Remarks	Activity Start Date	Activity Completion Date
1	Internal Roads & Footpaths	YES	100	-	19-10-2020	31-12-2023
2	Water Supplies	YES	100	-	19-10-2020	31-12-2023
3	Sewerage (chamber, lines, Septic Tank, STP)	YES	100	-	19-10-2020	31-12-2023
4	Storm Water Drains	NO	0	NA	NA	NA
5	Landscaping & Tree Planting	YES	100	-	19-10-2020	31-12-2023
6	Street Lighting	NO	0	NA	NA	NA
7	Community Buildings	NO	0	NA	NA	NA
8	Treatment and disposal of sewage and sullage water /STP	NO	0	NA	NA	NA
9	Solid Waste Management & Disposal	YES	100	-	19-10-2020	31-12-2023
10	Water Conservation,Rain Water Harvesting,Percolating Well/Pit .	YES	100	-	19-10-2020	31-12-2023
11	Energy Management	NO	0	NA	NA	NA
12	Fire Protection and Fire Safety Requirements	YES	100	NA	19-10-2020	31-12-2023
13	Electrical Meter Room, Sub-station,Receiving Station.	YES	100	NA	19-10-2020	31-12-2023
14	Fire fighting facilities	YES	100	-	19-10-2020	31-12-2023
15	Drinking water facilities	NO	0	NA	NA	NA
16	Emergency evacuation services	NO	0	NA	NA	NA
17	Use of renewable energy	YES	100	-	19-10-2020	31-12-2023
18	Security using CCTV surveillance	YES	100	-	19-10-2020	31-12-2023
19	Letter Box	YES	100	-	19-10-2020	31-12-2023

Yours Faithfully,

Name of Architect	JIGNESH HEMENDRA ALMOULA
Council of Architects(CoA) Registration No.	CA/1996/20475
Council of Architects(CoA) Registration valid till	31-Dec-2024
Date of physical visit to the site	02-Mar-2024
Firm Name	JIGNESH HEMENDRA ALMOULA
Remark	NA

@This is online submitted document with due eKYC done, hence no physical signature required.