

FORM-2
[See Regulation 3]
ENGINEER'S CERTIFICATE

Date :30.07.2017

To,
DILIP ESTATE & TOWN PLANNERS PVT. LTD.
39A, MAKER TOWER F, CUFFE PARADE MUMBAI- 400 005.

Subject: Certificate of Cost Incurred for Development of **"DILKAP GRANDEURE"** for Construction of ONE building (A Wing & B Wing) situated on the Plot bearing CTS No.1/9 of Village Kopari and CTS No. 6 pt. & 7 pt. of Village Chandiwali demarcated by its boundaries Adi Shankaracharya Marg to the North, Jetin Seth Open Plot to the south, Jeel Darshan CHSL to the east, Canara bank quarters to the west of village Kopari & Chandiwali, Taluka Kurla. District Mumbai Suburban. PIN 400 072 admeasuring 4472.97 sq.mts. area being developed by **Dilip Estate & Town Planners Pvt. Ltd.**


Sir,

I, **Ravigoud N Gadharla** have undertaken assignment of certifying Estimated Cost for the Subject Real Estate Project proposed to be registered under MahaRERA, being **one** building of the plot bearing CTS No.1/9 of Village Kopari and CTS No. 6 pt. & 7 pt. of Village Chandiwali Pin: 400 072 admeasuring 4472.970 sq.mts. area being developed by DILIP ESTATE & TOWN PLANNERS PVT. LTD.

1. Following technical professionals are appointed by Dilip Estate & Town Planners Pvt. Ltd.:—

- (i) M/s. Pushkar Consultants
- (ii) M/s H M Raje Structural Consultants Pvt. Ltd., through its Director Mr. Himanshu Raje as Structural Consultant
- (iii) M/s. Synergy Solution as MEP Consultant.
- (iv) Mr. Vivek Mamdapurkar as quantity Surveyor

2. We have estimated the cost of the completion to obtain Occupation Certificate/ Completion Certificate, of the Civil, MEP and Allied works, of the Building(s) of the



project. Our estimated cost calculations are based on the Drawings/plans made available to us for the project under reference by the Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by _____ quantity Surveyor* appointed by Developer/Engineer, and the assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

3. We estimate Total Estimated Cost of completion of the building(s) of the aforesaid project under reference as **Rs. 1,205,895,586/-** (Total of Table A and B). The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for the purpose of obtaining occupation certificate / completion certificate for the building(s) from the **MCGM** being the Planning Authority under whose jurisdiction the aforesaid project is being implemented.

4. The Estimated Cost Incurred till date is calculated at **Rs. 202,457,686/-** (Total of Table A and B). The amount of Estimated Cost Incurred is calculated on the base of amount of Total Estimated Cost.

5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate / Completion Certificate from **MCGM** (planning Authority) is estimated at **Rs. 1,003,437,900/-** (Total of Table A and B).

6. I certify that the Cost of the Civil, MEP and allied work for the aforesaid Project as completed on the date of this certificate is as given in Table A and B below :




TABLE A

Building /Wing bearing Number A & b Building or called DILKAP GRANDEUR
(to be prepared separately for each Building /Wing of the Real Estate Project)

1 Total Estimated cost of the building/wing as on 17.07.2017 date of Registration is	Rs. 440,354,643/-
2 Cost incurred as on 31.03.2016 (based on the Estimated cost)	Rs. 7,20,54,643/-
3 Work done in Percentage (as Percentage of the estimated cost)	16.36 %
4 Balance Cost to be Incurred (Based on Estimated Cost)	Rs.36,83,00,000/-
5 Cost Incurred on Additional /Extra Items as on 30.07.2017 not included in the Estimated Cost (Annexure A)	Rs. ----nil-----/-

TABLE B

(to be prepared for the entire registered phase of the Real Estate Project)
Sr. No. Particulars Amounts

1 Total Estimated cost of the Internal and External Development Works including amenities and Facilities in the layout as on 30.07.2017 date of Registration is	Rs. 76,55,40,943/-
2 Cost incurred as on 30.07.2017 (based on the Estimated cost).	Rs. 13,04,03,043/-
3 Work done in Percentage (as Percentage of the estimated cost).	17.03 %
4 Balance Cost to be Incurred (Based on Estimated Cost).	Rs. 63,51,37,900/-
5 Cost Incurred on Additional /Extra Items as on _____ not included in the Estimated Cost (Annexure A).	Rs. NIL /-

Yours Faithfully,
Signature of Engineer.

Ramgopal
30/7/17

1. The scope of work is to complete entire Real Estate Project as per drawings approved from time to time so as to obtain Occupation Certificate/Completion Certificate.

2. (*) Quantity survey can be done by office of Engineer or can be done by an independent Quantity Surveyor, whose certificate of quantity calculated can be relied upon by the Engineer. In case of independent quantity surveyor being appointed by Developer, the name has to be mentioned at the place marked (*) and in case quantity are being calculated by office of Engineer, the name of the person in the office of Engineer, who is responsible for the quantity calculated should be mentioned at the place marked (*).

3. The estimated cost includes all labour, material, equipment and machinery required to carry out entire work.

4. As this is an estimated cost, any deviation in quantity required for development of the Real Estate Project will result in amendment of the cost incurred / to be incurred.

5. All components of work with specifications are indicative and not exhaustive.

Annexure A

List of Extra/Additional Items executed with Cost (which were not part of the original Estimate of Total Cost)

