

Annexure –B

FORM – 2

[See Regulation 3]

ENGINEER'S CERTIFICATE

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of money from Designated Account-Project Wise)

Date: - 09/06/2022

To,

M/s. P.G.Developers, Through Its Partners
Mr. Avinash D. Patkar & Two Others.

Add: - Shop No.4, Ayodhya Nagari, Hendrepada,
Near Bharat College, Badlapur (W) – 421503.
Tal – Ambernath, Dist – Thane.


Ref. C. C. No.:- KBNP/NRV/BP/2236/2020-21/100 Dated on 12/03/2021.

Ref.Revised C.C.No.:- KBNP/NRV/BP/2659/2021-22/234 Dated 29/03/2022.

Subject: - Certificate of Cost Incurred for Development of **"P.G.Tower – Phase I, Wing A (Part 1) & Dispensary (Part 2)"** having MahaRERA Registration Number _____ being developed by M/s. P.G.Developers.

Sir,

1. I **ATUL V. KUDTARKAR** have undertaken assignment of certifying Estimated Cost for **"P.G.Tower – Phase I, Wing A (Part 1) & Dispensary (Part 2)"** having MahaRERA Registration Number _____ being developed by M/s. P.G.Developers.
2. We have estimated the cost of civil. MEP and allied works required for completion of the apartments and proportionate completion of internal & external works of the project as per specifications mentioned in agreement of sale. Our estimated cost calculations are based on the drawings plans made available to us for the project under reference by the Developer / Consultants. The Schedule of items and quantity required for the entire work as calculated by **Mr. Santosh Nile** Quantity Surveyor* appointed by Developer / Engineer, the assumption of the cost of material labour and other inputs made by developer and the site inspection carried out by us to ascertain / confirm the above analysis given to us.



3. We estimated (Total of Table A and B) at the time of Registration. The estimated Total Cost of project is **Rs.25,05,82,500/- (Excluding GST)** with reference to the Civil, MEP and Allied works required for completion of the apartments and Proportionated completion of internal & external works, as per specifications mentioned in agreement of sale and for purpose of obtaining occupation certificate /completion certificate for the Building(s) / Wing(s) / layout / Plotted Development from the **Kulgaon Badlapur Municipal Council** being the Planning Authority under whose jurisdiction the aforesaid project is being implemented.
4. The Estimated cost incurred till date is calculated at **Rs.4,77,30,000/- (Excluding GST)** Total of Table A and B). The amount of Estimated Cost Incurred is calculated on the basis of input materials / services and units cost of these items.
5. The Balance Cost of Completion of the Civil, MEP and Allied works for completion of the apartments and proportionate completion of internal & external works, as per specifications mentioned in agreement of sale, of the project is estimated **Rs.20,28,52,500/- (Excluding GST)** (Total of Table A and B)
6. I certify that the Cost of the Civil, MEP and allied work for the apartments and proportionate internal & external works, as per specifications mentioned in agreement of sale, of the aforesaid Project as completed on the date of this certificate is as given in Table A and B below

TABLE A

Building/Wing bearing Number **1** or called "**P.G.Tower – Phase I,
Wing A (Part 1) & Dispensary (Part 2)**"

Sr. No.	Particulars	Amount (In Rs.)
1.	Total Estimated cost of the Building / Wing / Layout / Plotted Development as on date 09/06/2022 of Registration is _____.	Rs.23,86,50,000/-
2.	Cost incurred as on date of certificate 09/06/2022.	Rs.4,77,30,000/-
3.	Work done in Percentage (as Percentage of the estimated cost)	20%
4.	Balance Cost to be Incurred**(Based on Estimated Cost)	Rs.19,09,20,000/-
5.	Cost Incurred on Additional / Extra Items not included in the Estimated Cost (Table – C)	NIL



TABLE B

Internal & external Development Works in Respect of the Registered Phase

Sr. No.	Particulars	Amounts (In Rs.)
1.	Total Estimated Cost of the Internal and External Development Works including amenities and Facilities In the layout as on date 09/06/2022 of Registration is _____.	Rs.1,19,32,500/-
2.	Cost incurred as on date of certificate 09/06/2022.	Rs.0/-
3.	Work done in Percentage (as Percentage of the estimated cost)	0%
4.	Balance Cost to be Incurred**(Based on Estimated Cost)	Rs.1,19,32,500/-
5.	Cost Incurred on Additional / Extra Items not included in the Estimated Cost (Table – C)	NIL

Yours faithfully,



ATUL KUDTARKAR

Lic. No. KBMC/CBTKM/R/2021/APL/00156


Agreed and Accepted by:

M/S. P. G. DEVELOPERS



PARTNER

M/S. P. G. DEVELOPERS



PARTNER

**M/s. P.G.Developers, Through Its Partners
Mr. Avinash D. Patkar & Two Others.**

Date: 09/06/2022.