



KARNATAKA REAL ESTATE REGULATORY AUTHORITY
(Real Estate (Regulation & Development) Rules, 2017)

P L & CO

Chartered Accountants

2, P. V. Road, Bangalore - 560 004

Phone: 080 2657 0100

FORM-4

CHARTERED ACCOUNTANT'S CERTIFICATE (Quarterly Update)

KRERA Registration Number : PRM/KA/RERA/1251/310/PR/151222/005526
Project Name : SRI KRISHNA GARDENS, PHASE-1
Promoter Name : M/S SRI KRISHNA ASSOCIATES
Cost of Real Estate Project : ₹ 6,91,87,382/-
Quarter Ended Date : June 30, 2023

This Certificate is issued in accordance with the provisions of the Real Estate (Regulation and Development) Act, 2016 read with the Karnataka Real Estate (Regulation and Development) Rules, 2017.

The Promoter in compliance with section 4(2)(I)(D), of the Real Estate (Regulation and Development) Act, 2016 has deposited 70% of the amounts received from the allottees of this project in the following account:

Name of the Account Holder	SRI KRISHNA ASSOCIATES
Name of the designated bank account as per KRBAD (RERA bank account for <Name> Real Estate project)	SRI KRISHNA ASSOCIATES RERA DESIGNATED A/C FOR SRI KRISHNA GARDENS - PHASE - 1
Designated Account Number	0024102000032665
Bank Name	IDBI Bank
IFSC Code	IBKL 0000024
Branch Name	Sarakki Lake

I have verified the sanctioned drawing. The work is as per the sanctioned drawing given by the Competent Authority vide Sanctioned Drawing No. 31/2 & 31/3, Gulakamale Village, Uttarahalli Hobli, Bagalore South Taluk 560082.

Sl. No.	Particulars	Estimated Amt in Rs.	Incurred Amt in Rs.
1	I. Land Cost: a. The cost incurred by the promoter for the acquisition of ownership and title of the land parcels for the project as an outright purchase lease etc. b. Amount paid for Acquisition/ purchase of TDR (if any) c. Amount paid to the Competent Authority for project approval, No Objection Certificates, stamp duty, transfer charges, Registration charges, conversion charges, change, taxes, statutory payments to state and Central Government.	6,38,15,360	6,38,15,360



	9. Less: Amount withdrawn till date of this certificate as per the Books of Accounts and Bank Statement.	Rs. 4,78,06,039
	10. Net Amount which can be withdrawn from the Designated Bank Account under this certificate.	Rs. 2,13,81,343
2	Borrowings / Mortgage Details (If Applicable)	NOT APPLICABLE
	A. Borrowing Details	NOT APPLICABLE
	1. Name of the Lender:	
	2. Amount Disbursed:	Rs
	3. Amount pending for disbursement from Lender:	Rs
	4. Amount to be repaid to lender:	Rs
	B. Mortgage Details	NOT APPLICABLE
	1. Mortgaged to (Name of the Entity/ Institution) :	
	2. Amount Disbursed:	Rs
	3. Amount pending for disbursement:	Rs
	4. Amount to be repaid to lender:	Rs
3	Details of transactions in the designated RERA Bank Account (include per RERA transactions in case of ongoing projects, wherever applicable)	
	a. Total number of units booked	23 Units
	b. Total amount realized from sale of units during the quarter(3b)	Rs. 2,59,97,140.00
	c. Total amount deposited into the bank out of sale proceeds during the quarter(3)	Rs. 1,81,97,998.00
	d. % of Deposit made	70%
	Reconciliation for the Quarter:	
	a. Opening Balance Date (Quarter start date):	01/April/2023
	b. Opening Balance as per bank statement(INR) [To match with previous quarter closing bank balance]:	Rs. 21,00,642.42
	c. Deposits during the Quarter on account of sales(INR):	Rs. 1,81,97,998
	d. Other Deposits made(If any):	Rs. 0.00
	e. Withdrawals during the Quarter from sale proceeds(INR):	Rs. 2,02,00,013.27
	f. Other withdrawals made(If any):	Nil
	g. Closing Balance as per bank statement(INR):	Rs. 98,627.15
	h. Closing Balance Date (Quarter end date):	30/June/2023



Cumulative Reconciliation from the beginning of the project:	
a. Opening balance of the account (INR):	Rs. NIL
b. Total Deposits made from sale proceeds(INR):	Rs. 3,35,62,904.20
c. Total deposits made other than sale proceeds (if any – Capital Contribution)	Nil
d. Total Withdrawals made from sale proceeds(INR)	Rs. 3,34,64,277.05
e. Total withdrawals made other than those from sale proceeds (if any –Exps, FA, Deposits etc)(INR)	Nil
Closing balance for the current quarter (a+b+c)-(d+e)	Rs. 98,627.15

This certificate is being issued for the project SRI KRISHNA GARDENS, PHASE-1 with RERA Registration No. PRM/KA/RERA/1251/310/PR/151222/005526 for the quarter ended June 30, 2023 in compliance of the provisions of section 4(2) (I) (D) of the Act and based on the records and documents produced before me and explanations provided to me by the Management of the Company.

Yours Faithfully,

For P L & Co

Chartered Accountants

P. Pankaj Kataria

Signature of the Chartered Accountant

Name: Pankaj Kataria J

Membership Number: 223742

Address: No. 2, I Floor, Pandith Patabhi Ramalah Street, R.V. Road, Bengaluru, Karnataka 560004

Contact Details: 9845161203

Email id: pankaj@caplco.com

Website Link: NIL

Date: 08-09-2023

Place: Bangalore

UDIN: 23223742BGXFH1396



(Additional Information for Ongoing Projects)

1.	Estimated Balance Cost to Complete the Real Estate Project (Difference of the Total Estimated Project cost and less Cost Incurred) = ₹ NIL
2.	Balance amount of receivables from sold apartments as per Annexure A to this certificate = ₹ 3,06,46,161/- as Certified by Chartered Accountant as verified from the records and books of Accounts)
3.	(i) Balance Unsold area – 1522.71 sqm (to be certified by Management and to be verified by CA from the records and books of accounts) (ii) Estimated amount of sales proceeds in respect of unsold plots (calculated as per ASR multiplied to unsold area as on the date of certificate, to be calculated and certified by CA) as per Annexure A to this certificate = ₹ 2,36,02,005/-

4.	Estimated receivables of ongoing project. Sum of 2 + 3(ii) = ₹ 5,42,48,166/-
5.	Amount to be deposited in Designated Account – 70% = ₹ 2,14,52,313/- IF Sl.No 4 is greater than 1, then 70 % of the balance receivables of On-going project will be deposited in designated Account. IF Sl.No 4 is lesser than 1, then 100% of the of the balance receivables of ongoing project will be deposited in designated Account

Annexure A

Statement for calculation of Receivables from the Sales of the Ongoing Real Estate Project

1. Sold Inventory

Sr. No.	Buyer Name	Plot Area (in sq.m.)	Agreement value	Received Amount	Balance Receivable	Date of Agreement / Sale	Is agreement registered Yes/No
As per Annexure Enclosed							

2. Unsold Inventory Valuation

Ready Recknor Rate as on the date of Certificate of the Residential /Commercial premises
Rs. 15,500 per sq.m.

Sr. No.	No of Plots	Plot Area (in sq.m.) (A)	Unit Consideration per Reckoner Rate(ASR) (B)	Total ASR consideration per flat (A*B)
1	14	1522.71	15,500	2,36,02,005

This certificate is being issued for RERA compliance for the Company Sri Krishna Associates and is based on the records and documents produced before me and explanations provided to me by the Management of the Company.

Yours Faithfully,

For P L & Co

Chartered Accountants

P. Pankaj Kataria

Signature of the Chartered Accountant

Name: Pankaj Kataria J

Membership Number: 223742

Address: No. 2, 1 Floor, Pandith Patabhi Ramaiah Street, R.V. Road, Bengaluru, Karnataka 560004

Contact Details: 9845161203

Email id: pankaj@caplco.com

Website Link: NIL



UDIN: 23223742BGXFI1396

Date: 08-09-2023

Place: Bangalore



Note –

- 1) UDIN is mandatory
- 2) This certificate shall be in accordance with Sec 4(2)(I)(D) of Real Estate (Regulation and Development) Act, 2016 read with the Karnataka Real Estate (Regulation and Development) Rules, 2017
- 3) If there is no Qualification / Observations – mention NIL
- 4) If Promoter has deposited money in other than the RERA Designated bank account (refer registration details in www.rera.karnataka.gov.in) report such deviation under Qualification / Observations
- 5) Please ensure information shall match with the information provided during registration or amended subsequently.
- 6) Sold included booked apartment / plots