

MAHESH KISAN JADHAV

B. Tech Civil Engineer

FORM-2

Date: 10/10/2023

To,

M/s. BENCHMARK CONSTRUCTION

ADD: Shree Vijay Heights, Shop No. 5/6/7/8,

Plot No. 96, Sector - 07, Pushpak (Dapoli),

Navi Mumbai - 410206.

Subject: Certificate of Percentage of completion of Construction work of "**SHREE GURUKRISHNA RESIDENCY**" 1 No. Of building of the Project, MahaRera Registration Number - P52000047684, Situated on Plot No. 02, Sector -R3, at Pushpak (Vadghar), Navi Mumbai - 410206, admeasuring plot area 410 Sq. Mtrs., being Developed By **M/s. BENCHMARK CONSTRUCTION**.

Ref: MahaRERA Registration Number - P52000047684.

Sir,

1. I, MAHESH KISAN JADHAV, have undertaken assignment of certifying Estimated Cost for the Subject Real Estate Project "**SHREE GURUKRISHNA RESIDENCY**" 1 No. Of building of the Project, MahaRera Registration Number - P52000047684, Situated on Plot No. 02, Sector -R3, at Pushpak (Vadghar), Navi Mumbai - 410206, admeasuring plot area 410 Sq. Mtrs., being Developed By **M/s. BENCHMARK CONSTRUCTION**.

2. I have estimated the cost of the completion to obtain Occupation Certificate/ Completion Certificate, of the Civil, MEP and Allied works, of the building(s) of the project. Our estimated cost calculations are based on the Drawings/plans made available to us for the project under reference by the Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by MAHESH KISAN JADHAV, Quantity Surveyor appointed by Developers/Engineer, and the assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

Address : LIG First, Room No. G40, Sector - 03, Kalmboli, Panvel, Raigad - 410218.

Mob. No. +91 79778 67109

MAHESH KISAN JADHAV

B. Tech Civil Engineer

3. I estimate Total Estimated Cost of completion of the building(s) of the aforesaid project under reference as **Rs. 1,31,76,750/-** (Total of Table A and B). The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for the purpose of obtaining occupation certificate / completion certificate for the building(s) from the CIDCO (planning Authority) under whose jurisdiction the aforesaid project is being implemented.

4. The Estimated Cost Incurred till date is calculated at **Rs. 65,88,375/-** (Total of Table A and B). The amount of Estimated Cost Incurred is calculated on the base of amount of Total Estimated Cost.

5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate / Completion Certificate from CIDCO (planning Authority) is estimated at **Rs. 65,88,375/-** (Total of Table A and B).

6. I certify that the Cost of the Civil, MEP and allied work for the aforesaid Project as completed on the date of this certificate is as given in Table A and B below :

TABLE-A

Sr. No.	Particulars	Amounts
1	Total Estimated cost of the building/wing as on date : 30/09/2023	NA
2	Cost incurred as on date 30/09/2023 (Based on the estimated cost)	NA
3	Work done in Percentage (as Percentage of the estimated cost)	NA
4	Balance Cost to be Incurred (Based on Estimated Cost)	NA
5	Cost Incurred on Additional /Extra Items not Included in the Estimated Cost (Table-C)	NA

Address : LIG First, Room No. G40, Sector - 03, Kalmboli, Panvel, Raigad - 410218.
Mob. No. +91 79778 67109


MAHESH KISAN JADHAV

B. Tech Civil Engineer

TABLE B

Sr. No.	Particulars	Amounts
1	Total Estimated cost of the Internal and External Development Works including amenities and Facilities in the layout as on 30/09/2023	Rs. 1,31,76,750/-
2	Cost incurred as on date 30/09/2023 (Based on the estimated cost)	Rs. 65,88,375/-
3	Work done in Percentage (as Percentage of the estimated cost)	50%
4	Balance Cost to be Incurred (Based on Estimated Cost)	Rs. 65,88,375/-
5	Cost Incurred on Additional /Extra Items not Included in the Estimated Cost (Table-C)	NIL

Yours Faithfully,



Signature of Engineer

Name: Mr. Mahesh Kisan Jadhav

Phone no. +91 79778 67109

Place: Navi Mumbai.

Date : 10/10/2023.

Address : LIG First, Room No. G40, Sector - 03, Kalmboli, Panvel, Raigad - 410218.

Mob. No. +91 79778 67109

MAHESH KISAN JADHAV

B. Tech Civil Engineer

Note:

1. The scope of work is to complete Registered Real Estate Project as per drawings approved from time to time and as per specifications mentioned in agreement of sale.
2. Quantity survey can be done by office of Engineer or can be done by an independent Quantity Surveyor, whose certificate of quantity calculated can be relied upon by The Engineer. In case of independent quantity surveyor being appointed by Developer, the name has to be mentioned at the place marked (*) and in case quantity are being calculated by office of Engineer, the name of the person in the office of Engineer, who is responsible for the quantity calculated should be mentioned at the place marked (*)
3. Balance cost to be incurred (4) may vary from Difference between total estimated Cost (1) and Actual Cost incurred (2) due to deviation in quantity required / escalation of cost ect. As this is an estimated cost, any deviation in quantity required for development of the Real Estate Project will result in amendment of the cost incurred / to be incurred.
4. All components of work with specifications are indicative and not exhaustive.
5. Please specify if there are any deviations/ qualifications, Example: Any deviations in input material used from specifications in agreement of sale.

Table C

List of Extra/Additional/ Deleted Items considered in cost
(which were not part of the original Estimate of Total Cost)

Sr. No.	List of Extra/Additional / Deleted Items	Amount (In Rs.)
1.		
2.		

Address : LIG First, Room No. G40, Sector - 03, Kalmboli, Panvel, Raigad - 410218.
Mob. No. +91 79778 67109