



Annexure - B
FORM-2
[see Regulation 3]
ENGINEER'S CERTIFICATE

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of money from Designated Account- Project wise)

(As on 31st December 2023)

To,
M/s. Sankalp Group
402, Parth Solitaire,
Plot no. -2, Kalamboli,
Panvel, 410218.

Subject: Certificate of Cost Incurred for Development of Sai Sankalp having MahaRERA Registration Number P52000034544 being developed by M/s. Sankalp Group.

Sir,

We **S.K. Consultants & Engineers** have undertaken assignment of certifying Estimated Cost for **Sai Sankalp** having MahaRERA Registration Number **P52000034544** being developed by **M/s. Sankalp Group**.

2. We have estimated the cost of Civil, MEP and allied works required for completion of the apartments and proportionate completion of internal & external works of the project as per specifications mentioned in agreement of sale. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Developer/Consultants. The Schedule of items and quantity required for the entire work as calculated by Quantity Surveyor* appointed by Developer/Engineer, the assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us to ascertain/confirm the above analysis given to us.

3. We estimate Total Estimated Cost of completion of the aforesaid project under reference as **Rs. 10,73,70,900/-** (Total of Table A and B) at the of Registration. The estimated Total Cost of project is with reference to the Civil, MEP and Allied works required for completion of the apartments and proportionate completion of internal & external works, as per specification mentioned in agreement of sale and for the



SK Consultants & Engineers

Address: 909, The Landmark, Plot no- 26A, Sector -7, Kharghar, Navi Mumbai-410210 Ph: 91+ 7977077375

purpose of obtaining occupation certificate/completion certificate for the Building (s)/ Wing(s), Layout/ Plotted Development from **City and Industrial Development Corporation of Maharashtra (CIDCO)** being the Planning Authority under whose jurisdiction the aforesaid project is being implemented.

4. The Estimated Cost Incurred till date is calculated at **Rs. 2,64,75,023/-** (Total of Table A and B). The amount of Estimated Cost Incurred is calculated on the basis of input materials/services used and unit cost these items.

5. The Balance Cost of Completion of the Civil, MEP and Allied works for completion of the apartments and proportionate completion of internal & external works, as per specifications mentioned in agreement of sale, of the project is estimate at **Rs. 8,08,95,877/-** (Total of Table A and B).

6. I certify that the Cost of the Civil, MEP and allied work for the apartments and proportionate internal & external, as per specifications mentioned in agreement of sale, of the aforesaid Project as completed on the date of this certificate is as given in Table A and B below:

Table A

Building/ Wing/ Layout/ Plotted Development bearing Number **P52000034544** or called **Sai Sankalp** (to be prepared separately for each Building/ Wing/ Layout/ Plotted Development of the Real Estate Project)

Sr. No.	Particulars	Amounts (In Rs.)
1.	Total Estimated cost of the Building/ Wing/ Layout/ Plotted Development as on 11/04/2022	10,20,02,355
2.	Cost incurred as on 31/12/2023	2,51,51,272
3.	Work done in Percentage (As Percentage of the estimated cost)	24.66%
4.	Balance Cost to be Incurred ** (Based on Estimated Cost)	7,68,51,083
5.	Cost Incurred on Additional/Extra Items not included in the Estimated Cost (Table- C)	Nil



SK Consultants & Engineers

Address: 909, The Landmark, Plot no- 26A, Sector -7, Kharghar, Navi Mumbai-410210 Ph: 91+ 7977077375

TABLE B

Internal & External Development Works in Respect of the Registered Phase

Sr. No.	Particulars	Amounts
1.	Total Estimated Cost of the Internal and External Development Works including amenities and Facilities in the layout as on 11/04/2022	53,68,545
2.	Cost incurred as on 31/12/2023	13,23,751
3.	Work done in Percentage (as Percentage of the estimated cost).	24.66%
4.	Balance Cost to be Incurred** (Based on Estimated Cost).	40,44,794
5.	Cost Incurred on Additional/Extra Items not included in the Estimated Cost (Table- C)	Nil

Yours Faithfully,

**Signature & Name (IN BLOCK LETTERS)
with Stamp of Engineer**

Agreed and accepted by:

Signature of Promoter:

Name:

Date:



SK Consultants & Engineers

Address: 909, The Landmark, Plot no- 26A, Sector -7, Kharghar, Navi Mumbai-410210 Ph: 91+ 7977077375

Note:

1. The scope of work is to compact Registered Real Estate Project as per drawings approved from link to time and as per specifications mentioned in agreement of sale.
2. (+) Quantity survey can be done by office of Engineer or can be done by an independent Quantity Surveyor, whose certificate of quantity calculated can be relied upon by the Engineer. In case of independent quantity surveyor being appointed by Developer, the name has to be mentioned at the place marked (*) and in case quantity are being calculated by office of Engineer. the name of the person in the office of Engineer, who is responsible for the quantity calculated should be mentioned at the place marked (*)
3. (+*) Balance Cost to be incurred may vary from Differences between Total Estimated Cost and Actual Cost incurred due to deviation in quantity required / escalation of cost etc. As this is an estimated cost- any deviation in quantity required for development of the Real Estate Project will result in amendment of the cost incurred / to be incurred.
4. All components of work with specifications are indicative and not exhaustive.
5. Please specify if there are any deviations/qualifications. Example: Any deviations in input material used from specifications in agreement of sale.

Table C

List of Extra/Additional/Deleted Items considered in the cost
(which were not part of the original Estimate of Total Cost)

Sr. No.	List of Extra/Additional/Deleted Items	Amount (In Rs.)
1.	Nil	Nil
2.	Nil	Nil

Date:- 12/02/2024