

**FORM 1****(See Regulation 3)****ARCHITECT'S CERTIFICATE****(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money from Designated Account)**

To

The **SARAL INFRA**

Subject : Certificate of Percentage of Completion of Construction Work of 1, No. of Building(s) **SARAL CASA**, Wing(s) of Phase of the Project (Gujarat RERA Registration Number **PR/GJ/AHMEDABAD/AHMEDABAD CITY/Ahmedabad Municipal Corporation/MN111AA10011/120722** situated on the Plot bearing C.N. No./CTS No./Survey no./Final Plot No **43/A/SOLA/-/-/SOLA/-/325 /144** demarcated by its boundaries (latitude and longitude of the end the West of Division, Village **SOLA**, taluka **Ahmedabad City**, District **Ahmedabad**, PIN **380060**, admeasuring **1821.0** sq.mts. area being developed by **SARAL INFRA**

Sir,

I/We **VIPREX PANKAJBHAI CHAVDA** have undertaken assignment as Architect of certifying Percentage of Completion of Construction Work of the 1, Building(s) **SARAL CASA**, Wing(s) of Phase of the Project situated on the plot bearing C.N. No./CTS No./Survey no./Final Plot no. **43/A/SOLA/-/-/SOLA/-/325 /144** of Division, taluka **Ahmedabad City**, District **Ahmedabad**, PIN **380060**, admeasuring **1821.0**, sq.mts. area being developed by (Promoter's Name) **SARAL INFRA**, as per the approved plan.

1. Following technical professionals are appointed by Owner/Promoter: - **SARAL INFRA**

(i) M/s./Shri/Smt. **Bhaumik Laxmanbhai Patel** as Architect/Engineer

(ii) M/s./Shri/Smt. **VIJAY ASHVINKUMAR MEHTA** as Structural Consultant

Based on Site Inspection by undersigned on **20-Jun-2024** date and with respect to each of the Building/Wing or of the plots as the case may be of the aforesaid Real Estate Project, I certify that as on the date of this certificate, the Percentage of Work done for each of the building/Wing of the Real Estate Project as registered vide number **PR/GJ/AHMEDABAD/AHMEDABAD CITY/Ahmedabad Municipal Corporation/MN111AA10011/120722** under GujRERA is as per table A herein below. The percentage of the work executed with respect to each of the activity of the entire phase is detailed in Table A and B.

Table – A**SARAL CASA**

Sr. No	Tasks/Number	Percentage of work done	Activity Start Date	Activity Completion Date
1	Excavation	100	01-04-2022	30-04-2022
2	1 number of Basement(s) and Plinth (No. & %)	100	01-05-2022	31-07-2022
3	NA number of Podiums (No. & %)	0	NA	NA
4	Stilt Floor (%)	100	01-08-2022	31-05-2023
5	15 number of Slabs of Super Structure (No. & %)	100	01-08-2022	31-10-2024
6	Internal & External walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises (%)	98	01-12-2022	31-12-2024
7	Sanitary Fittings & color work within the Flat/Premises (%)	45	01-04-2025	30-04-2025
8	Staircases Lifts Wells, Ramp and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks (%)	100	01-10-2022	28-02-2025
9	The external plumbing and external plaster elevation, external color, drainage work, completion of terraces with waterproofing of the Building/Wing (%)	98	01-11-2024	31-03-2025
10	Installation of lifts water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas electro mechanical equipment, compliance to conditions of environment/CRZ NOC, finishing to entrance lobby/s plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation/Completion Certificate (%)	85	01-01-2025	31-03-2025

Table - B**Internal & External Development Works in Respect of the entire Registered Phase**

Sr. No.	Common areas and Facilities Amenities	Proposed(Yes/No)	Percentage of work done	Remarks	Activity Start Date	Activity Completion Date
1	Internal Roads & Footpaths	YES	85	NA	01-03-2025	31-05-2025
2	Water Supplys	YES	90	NA	01-05-2023	31-05-2025
3	Sewerage (chamber, lines, Septic Tank, STP)	YES	85	NA	01-06-2023	30-04-2025
4	Storm Water Drains	YES	80	NA	01-06-2023	30-04-2025
5	Landscaping & Tree Planting	YES	35	NA	01-03-2025	31-05-2025
6	Street Lighting	YES	30	NA	01-06-2025	30-06-2025
7	Community Buildings	NO	0	NA	NA	NA
8	Treatment and disposal of sewage and sullage water /STP	NO	0	NA	NA	NA
9	Solid Waste Management & Disposal	NO	0	NA	NA	NA
10	Water Conservation,Rain Water Harvesting,Percolating Well/Pit .	YES	80	NA	01-01-2025	30-04-2025
11	Energy Management	NO	0	NA	NA	NA
12	Fire Protection and Fire Safety Requirements	YES	45	NA	01-03-2025	30-06-2025
13	Electrical Meter Room, Sub-station,Receiving Station.	YES	20	NA	01-06-2025	31-07-2025
14	Fire fighting facilities	YES	45	NA	01-03-2025	30-06-2025
15	Drinking water facilities	NO	0	NA	NA	NA
16	Emergency evacuation services	NO	0	NA	NA	NA
17	Use of renewable energy	NO	0	NA	NA	NA
18	Security using CCTV surveillance	YES	0	NA	01-07-2025	31-07-2025
19	Letter Box	YES	0	NA	01-07-2025	31-07-2025

Table –C

Details regarding Garage and Parking in respect of the entire registered phase

Sr. No.	Details	Proposed Total Number	Total Area(Sq Mtrs)	Percentage of work done
1	Garage	0	0.0	0
2	Covered Parking	94	1406.02	0
3	Open Parking	8	124.49	0

Yours Faithfully,

Name of Architect	VIPREX PANKAJBHAI CHAVDA
Council of Architects(CoA) Registration No.	CA/2020/125442
Council of Architects(CoA) Registration valid till	31-Dec-2024
Date of physical visit to the site	20-Jun-2024
Firm Name	Viprex P Chavda
Remark	NA

@This is online submitted document with due eKYC done, hence no physical signature required.