



FORM 1
(See Regulation 3)

ARCHITECT'S CERTIFICATE

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money from Designated Account)

To
The **ARISE BUILDCON**

Subject : Certificate of Percentage of Completion of Construction Work of 2, No. of Building(s) **A,B**, Wing(s) of Phase of the Project (Gujarat RERA Registration Number **PR/GJ/AHMEDABAD/DASKROI/Ahmedabad Municipal Corporation/MN160AA10060/260822** situated on the Plot bearing C.N. No./CTS No./Survey no./Final Plot No **2/GHUMA/-/-/GHUMA/-/499, 499/P/1/179** demarcated by its boundaries (latitude and longitude of the end the West of Division, Village **GHUMA**, taluka **Daskroi**, District **Ahmedabad**, PIN **380058**, admeasuring **1517.0** sq.mts. area being developed by **ARISE BUILDCON**

Sir,
I/We **TEJENDRAKUMAR PRAKASHCHANDRA PATEL** have undertaken assignment as Architect of certifying Percentage of Completion of Construction Work of the **2**, Building(s) **A,B**, Wing(s) of Phase of the Project situated on the plot bearing C.N. No./CTS No./Survey no./Final Plot no. **2/GHUMA/-/-/GHUMA/-/499, 499/P/1/179** of Division, taluka **Daskroi**, District **Ahmedabad**, PIN **380058**, admeasuring **1517.0**, sq.mts. area being developed by (Promoter's Name) **ARISE BUILDCON**, as per the approved plan.

1. Following technical professionals are appointed by Owner/Promoter: - **ARISE BUILDCON**

- (i) M/s./Shri/Smt. **TEJENDRAKUMAR PRAKASHCHANDRA PATEL** as Architect/Engineer
(ii) M/s./Shri/Smt. **PRAFULCHANDRA ATMARAM SHRIMALI** as Structural Consultant

Based on Site Inspection by undersigned on **30-May-2024** date and with respect to each of the Building/Wing or of the plots as the case may be of the aforesaid Real Estate Project, I certify that as on the date of this certificate, the Percentage of Work done for each of the building/Wing of the Real Estate Project as registered vide number **PR/GJ/AHMEDABAD/DASKROI/Ahmedabad Municipal Corporation/MN160AA10060/260822** under GujRERA is as per table A herein below. The percentage of the work executed with respect to each of the activity of the entire phase is detailed in Table A and B.

Table – A				
A				
Sr. No	Tasks/Number	Percentage of work done	Activity Start Date	Activity Completion Date
1	Excavation	100	13-05-2022	31-07-2022
2	1 number of Basement(s) and Plinth (No. & %)	100	13-05-2022	30-09-2022
3	0 number of Podiums (No. & %)	0	NA	NA
4	Stilt Floor (%)	100	10-09-2022	30-09-2022
5	8 number of Slabs of Super Structure (No. & %)	100	01-10-2022	31-03-2023
6	Internal & External walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises (%)	100	01-11-2022	30-06-2025
7	Sanitary Fittings & color work within the Flat/Premises (%)	100	01-01-2026	31-12-2026
8	Staircases Lifts Wells, Ramp and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks (%)	100	07-01-2023	31-12-2026
9	The external plumbing and external plaster elevation, external color, drainage work, completion of terraces with waterproofing of the Building/Wing (%)	100	07-01-2023	31-12-2026
10	Installation of lifts water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas electro mechanical equipment, compliance to conditions of environment/CRZ NOC, finishing to entrance lobby/s plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation/Completion Certificate (%)	100	01-01-2025	31-12-2026

Table – A				
B				

Sr. No	Tasks/Number	Percentage of work done	Activity Start Date	Activity Completion Date
1	Excavation	100	13-05-2022	31-07-2022
2	1 number of Basement(s) and Plinth (No. & %)	100	13-05-2022	30-09-2022
3	0 number of Podiums (No. & %)	0	NA	NA
4	Stilt Floor (%)	100	10-09-2022	30-09-2022
5	8 number of Slabs of Super Structure (No. & %)	100	01-10-2022	30-04-2023
6	Internal & External walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises (%)	100	01-11-2022	30-06-2025
7	Sanitary Fittings & color work within the Flat/Premises (%)	100	01-01-2026	31-12-2026
8	Staircases Lifts Wells, Ramp and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks (%)	100	07-01-2023	31-12-2026
9	The external plumbing and external plaster elevation, external color, drainage work, completion of terraces with waterproofing of the Building/Wing (%)	100	07-01-2023	31-12-2026
10	Installation of lifts water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas electro mechanical equipment, compliance to conditions of environment/CRZ NOC, finishing to entrance lobby/s plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation/Completion Certificate (%)	100	01-01-2025	31-12-2026

Table - B

Internal & External Development Works in Respect of the entire Registered Phase

Sr. No.	Common areas and Facilities Amenities	Proposed(Yes/ No)	Percentage of work done	Remarks	Activity Start Date	Activity Completion Date
1	Internal Roads & Footpaths	YES	100	NA	01-01-2025	31-12-2026
2	Water Supplys	YES	100	NA	01-01-2025	31-12-2026
3	Sewerage (chamber, lines, Septic Tank, STP)	YES	100	NA	01-01-2025	31-12-2026
4	Storm Water Drains	YES	100	NA	01-01-2025	31-12-2026
5	Landscaping & Tree Planting	YES	100	NA	01-01-2025	31-12-2026
6	Street Lighting	YES	100	NA	01-01-2025	31-12-2026
7	Community Buildings	NO	0	NA	NA	NA
8	Treatment and disposal of sewage and sullage water /STP	YES	100	NA	01-01-2025	31-12-2026
9	Solid Waste Management & Disposal	NO	0	NA	NA	NA
10	Water Conservation,Rain Water Harvesting,Percolating Well/Pit .	YES	100	NA	01-01-2025	31-12-2026
11	Energy Management	NO	0	NA	NA	NA
12	Fire Protection and Fire Safety Requirements	YES	100	NA	01-01-2025	31-12-2026
13	Electrical Meter Room, Sub-station,Receiving Station.	YES	100	NA	01-01-2025	31-12-2026
14	Fire fighting facilities	YES	100	NA	01-01-2025	31-12-2026
15	Drinking water facilities	YES	100	NA	01-01-2025	31-12-2026
16	Emergency evacuation services	NO	0	NA	NA	NA
17	Use of renewable energy	NO	0	NA	NA	NA
18	Security using CCTV surveillance	YES	90	NA	01-01-2025	31-12-2026
19	Letter Box	YES	100	NA	01-01-2025	31-12-2026

Table –C

Details regarding Garage and Parking in respect of the entire registered phase

Sr. No.	Details	Proposed Total Number	Total Area(Sq Mtrs)	Percentage of work done
1	Garage	0	0.0	0
2	Covered Parking	12	903.2	0
3	Open Parking	4	101.07	0

Yours Faithfully,

Name of Architect	TEJENDRAKUMAR PRAKASHCHANDRA PATEL
Council of Architects(CoA) Registration No.	CA/2019/112391
Council of Architects(CoA) Registration valid till	31-Dec-2031
Date of physical visit to the site	30-May-2024
Firm Name	TEJENDRAKUMAR PRAKASHCHANDRA PATEL
Remark	My Scope of work is limited to visiting the site and providing Architect Certificate for RERA Registration in Form 1.

@This is online submitted document with due eKYC done, hence no physical signature required.

