

Following technical professionals are appointed by the Owner:

- **M/s. Pramod Patil & Associates as Architect ;**
(Mr. Pramod V. Patil , Lic. No. AMC/137)
- **M/s Atul Kudtarkar & Associates as Structural Consultant ;**
(Mr. Atul Kudtarkar Lic. No. STR/K/144)
- Mr. -----as MEP Consultant (Electrical) ; Not Appointed by Client
- **Mr. Mukeshkumar Singh** as Quantity Surveyor*

1. We have estimated the cost of the completion to obtain Occupation Certificate/ Completion Certificate, of the Civil, MEP and Allied works, of the buildings of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the developer and Consultants and the Schedule of items and quantity for the entire work as calculated by **Mr. Mukeshkumar Singh** quantity Surveyor appointed by Engineer, and the assumption of cost of material, labour and other inputs made by developer; and the site inspection carried out by us.
2. We estimate Total Estimated Cost of completion of the building (s) of the aforesaid project under reference as **Rs. 2,89,78,195/-** (Total of Table A and B). The estimated Total Cost of Project is with reference to the Civil, MEP and allied works required to be completed for the purpose of obtaining Occupation Certificate/ Completion Certificate for the building(s) from the **Ambernath Municipal Council** being the Planning Authority under whose jurisdiction the aforesaid project is being implemented.
3. The Estimated Cost Incurred till date is calculated at **Rs.2,34,45,994/-** (Total of Table A & B). The amount of Estimated Cost Incurred is calculated on the base of amount of Total Estimated Cost.
4. The balance cost of completion of the Civil, MEP and Allied works of the Buildings of the subject project to obtain Occupation Certificate /Completion Certificate from **Ambernath Municipal Council** (Planning Authority) is estimated at **Rs.55,32,201/-** (Total of Table A and B).
5. I certify that the Cost of the Civil, MEP and allied work for the aforesaid project as completed on the date of this certificate is as given in Table A and B below.

