



FORM-2

ENGINEER'S CERTIFICATE

Date : 01 February 2023

To,
S RAHEJA LOFTS LLP,
61, Rahejas, S.V. Road,
Khar – West,
Mumbai -400052.

Subject: Certificate of Cost Incurred for Development of AVISA by S Raheja situated at Plot No. 20, C. T. S. No. C-332, C-333, C-334 & C-335 of Village – Bandra-C, Taluka Andheri, Perry Cross Road, Bandra (West), Mumbai, Maharashtra 400050, having MahaRERA Registration No. P51800047928 (Only Applicable after project Registration) being developed by S Raheja Lofts LLP.

1. I, Mr. Mayur Merchant have undertaken assignment of certifying Estimated Cost for **AVISA by S Raheja** having MahaRERA Registration No. **P51800047928** (Only Applicable after project Registration) being developed by **S Raheja Lofts LLP**.
2. We have estimated the cost of Civil, MEP and allied works required for completion of the apartments and proportionate completion of internal & external works of the project as per specifications mentioned in agreement of sale. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Developer/Consultants. The Schedule of items and quantity required for the entire work as calculated by Mrs. Firdos Shaikh Quantity Surveyor* appointed by Developer/Engineer, the assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us to ascertain/confirm the above analysis given to us.
3. We estimate Total Estimated Cost of completion of the aforesaid project under reference as ₹ 20,00,00,000/- (Total of Table A and B) at the time of Registration. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required for completion of the apartments and proportionate completion of internal & external works, as per specifications mentioned in agreement of sale and for the purpose of obtaining occupation certificate/completion certificate for the building(s)/Wing(s)/Layout/Plotted Development from the MCGM being the Planning Authority under whose jurisdiction the aforesaid project is being implemented.

Globera Consultancy Pvt. Ltd.

98200 77939 CIN : U74999MH2014PTC253966 contact@globera.in

Registered Off. - Office No 4, Shiv Krupa Building, G Wing, Old Nagardas Road, Nicolas Wadi Road, Near Govardhan Nath Haveli, Andheri [East], Mumbai - 400 069

Scanned with CamScanner

4. The Estimated Cost Incurred till date is calculated at ₹ 60,76,283/- (Total of Table A and B). The amount of Estimated Cost Incurred is calculated on the basis of input materials / services used and unit cost of these items.
5. The Balance cost of Completion of the Civil, MEP and Allied works for completion of the apartments and proportionate completion of internal & external works, as per specifications mentioned in agreement of sale, of the project estimated at ₹ 19,39,23,717/- (Total of Table A and B).
6. I certify that the Cost of the Civil, MEP and allied work for the apartments and proportionate internal & external works, as per specifications mentioned in agreement of sale, of the aforesaid Project as completed on the date of this certificate is as given in Table A and B below :

TABLE A

Sr. No.	Particulars	Amount (in ₹)
1	Total Estimated Cost of Building/Wing/Layout/Plotted Development as on date of Registration is	₹ 20,00,00,000/-
2	Cost incurred as on date of certificate	₹ 60,76,283/-
3	Work done in Percentage (as Percentage of the estimated cost)	3.04%
4	Balance Cost to be incurred** (Based on Estimated Cost)	₹ 19,39,23,717/-
5	Cost Incurred on Additional /Extra Items not included in the Estimated Cost (Table-C)	

TABLE B

Internal & External Development Works in Respect of the Registered Phase

Sr. No.	Particulars	Amount (in ₹)
1	Total Estimated Cost of the Internal and External Development Works including amenities and Facilities in the layout as on date of Registration is	₹ 20,00,00,000/-
2	Cost incurred as on date of certificate	₹ 60,76,283/-
3	Work done in Percentage (as Percentage of the estimated cost)	3.04%
4	Balance Cost to be incurred** (Based on Estimated Cost)	₹ 19,39,23,717/-
5	Cost Incurred on Additional /Extra Items not included in the Estimated Cost (Table-C)	

Yours Faithfully

For **Globera Consultancy Pvt. Ltd.**

**Mayur
Tarunkumar
Merchant**

Digitally signed by
Mayur Tarunkumar
Merchant
Date: 2023.02.02
13:00:53 +05'30'

Mr. MAYUR MERCHANT
[Surveyor's License No. M/420/LS]

Agreed & Accepted by: **S RAHEJA LOFTS LLP,**

RAMKRISHNA S. RAHEJA
PARTNER

Note:

1. The scope of work is to complete Registered Real Estate Project as per drawings approved from time to time and as per specifications mentioned in agreement of sale.
2. (*) Quantity survey can be done by office of Engineer or can be done by an independent Quantity Surveyor, whose certificate of quantity calculated can be relied upon by the Engineer. In case of independent quantity surveyor being appointed by Developer, the name has to be mentioned at the place marked (*) and in case quantity are being calculated by office of Engineer, the name of the person in the office of Engineer, who is responsible for the quantity calculated should be mentioned at the place marked (*).
3. (**) Balance Cost to be incurred (4) may vary from Difference between Total estimated Cost (1) and Actual Cost incurred (2) due to deviation in quantity required/escalation of cost etc. As this is an estimated cost. Any deviation in quantity required for development of the Real Estate Project will result in amendment of the cost incurred/to be incurred.
4. All components of work with specifications are indicative and not exclusive.
5. Please specify if there are any deviations/qualifications. Example: Any deviations in input material used from specifications in agreement of sale.



Table C

List of Extra / Additional/Deleted Items consideration in Cost
(which were not part of the original Estimate of Total Cost)

Sr. No.	List of Extra/Additional/Deleted Item	Amount (in Rs.)
1		
2		

Globera Consultancy Pvt. Ltd.

98200 77939 CIN : U74999MH2014PTC253966 contact@globera.in

Registered Off. - Office No 4, Shiv Krupa Building, G Wing, Old Nagardas Road, Nicolas Wadi Road, Near Govardhan Nath Haveli,
Andheri [East], Mumbai - 400 069

Scanned with CamScanner