



FORM 1
(See Regulation 3)

ARCHITECT'S CERTIFICATE

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money from Designated Account)

To

The **ANJNEY PROCON LLP**

Subject : Certificate of Percentage of Completion of Construction Work of 2, No. of Building(s) **A,B**, Wing(s) of Phase of the Project (Gujarat RERA Registration Number **PR/GJ/AHMEDABAD/AHMEDABAD CITY/AUDA/RAA12710/161123** situated on the Plot bearing C.N. No./CTS No./Survey no./Final Plot No **NA** demarcated by its boundaries (latitude and longitude of the end the West of Division, Village **NA**, taluka **Ahmedabad City**, District **Ahmedabad**, PIN **NA**, admeasuring **5218.37** sq.mts. area being developed by **ANJNEY PROCON LLP**

Sir,

I/We **APURVA AMIN** have undertaken assignment as Architect of certifying Percentage of Completion of Construction Work of the 2, Building(s) **A,B**, Wing(s) of Phase of the Project situated on the plot bearing C.N. No./CTS No./Survey no./Final Plot no. **NA** of Division, taluka **Ahmedabad City**, District **Ahmedabad**, PIN **NA**, admeasuring **5218.37**, sq.mts. area being developed by (Promoter's Name) **ANJNEY PROCON LLP**, as per the approved plan.

1. Following technical professionals are appointed by Owner/Promoter: - **ANJNEY PROCON LLP**

(i) M/s./Shri/Smt. **APURVA AMIN ARCHITECTS** as Architect/Engineer

(ii) M/s./Shri/Smt. **NARESH K SHAH** as Structural Consultant

Based on Site Inspection by undersigned on **29-Jun-2024** date and with respect to each of the Building/Wing or of the plots as the case may be of the aforesaid Real Estate Project, I certify that as on the date of this certificate, the Percentage of Work done for each of the building/Wing of the Real Estate Project as registered vide number **PR/GJ/AHMEDABAD/AHMEDABAD CITY/AUDA/RAA12710/161123** under GujRERA is as per table A herein below. The percentage of the work executed with respect to each of the activity of the entire phase is detailed in Table A and B.

Table – A

A				
Sr. No	Tasks/Number	Percentage of work done	Activity Start Date	Activity Completion Date
1	Excavation	100	13-04-2023	31-03-2024
2	2 number of Basement(s) and Plinth (No. & %)	50	13-04-2023	31-12-2024
3	NA number of Podiums (No. & %)	0	NA	NA
4	Stilt Floor (%)	0	13-04-2023	31-12-2025
5	9 number of Slabs of Super Structure (No. & %)	0	NA	NA
6	Internal & External walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises (%)	0	NA	NA
7	Sanitary Fittings & color work within the Flat/Premises (%)	0	13-04-2023	31-12-2027
8	Staircases Lifts Wells, Ramp and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks (%)	0	13-04-2023	31-12-2027
9	The external plumbing and external plaster elevation, external color, drainage work, completion of terraces with waterproofing of the Building/Wing (%)	0	13-04-2023	31-12-2027
10	Installation of lifts water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas electro mechanical equipment, compliance to conditions of environment/CRZ NOC, finishing to entrance lobby/s plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation/Completion Certificate (%)	0	13-04-2023	31-12-2027

Table – A

B				
Sr. No	Tasks/Number	Percentage of work done	Activity Start Date	Activity Completion Date
1	Excavation	100	13-04-2023	31-03-2024

Sr. No	Tasks/Number	Percentage of work done	Activity Start Date	Activity Completion Date
2	NA number of Basement(s) and Plinth (No. & %)	0	NA	NA
3	NA number of Podiums (No. & %)	0	NA	NA
4	Stilt Floor (%)	100	13-04-2023	31-12-2024
5	10 number of Slabs of Super Structure (No. & %)	1	13-04-2023	31-12-2025
6	Internal & External walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises (%)	0	NA	NA
7	Sanitary Fittings & color work within the Flat/Premises (%)	0	13-04-2023	31-12-2027
8	Staircases Lifts Wells, Ramp and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks (%)	0	13-04-2023	31-12-2027
9	The external plumbing and external plaster elevation, external color, drainage work, completion of terraces with waterproofing of the Building/Wing (%)	0	13-04-2023	31-12-2027
10	Installation of lifts water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas electro mechanical equipment, compliance to conditions of environment/CRZ NOC, finishing to entrance lobby/s plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation/Completion Certificate (%)	0	13-04-2023	31-12-2027

Table - B

Internal & External Development Works in Respect of the entire Registered Phase

Sr. No.	Common areas and Facilities Amenities	Proposed(Yes/ No)	Percentage of work done	Remarks	Activity Start Date	Activity Completion Date
1	Internal Roads & Footpaths	YES	0	-	13-04-2023	30-06-2028
2	Water Supplies	YES	0	-	13-04-2023	30-06-2028
3	Sewerage (chamber, lines, Septic Tank, STP)	YES	0	-	13-04-2023	30-06-2028
4	Storm Water Drains	YES	0	-	13-04-2023	30-06-2028
5	Landscaping & Tree Planting	YES	0	-	13-04-2023	30-06-2028
6	Street Lighting	YES	0	-	13-04-2023	30-06-2028
7	Community Buildings	NO	0	NA	NA	NA
8	Treatment and disposal of sewage and sullage water /STP	YES	0	-	13-04-2023	30-06-2028
9	Solid Waste Management & Disposal	YES	0	-	13-04-2023	30-06-2028
10	Water Conservation,Rain Water Harvesting,Percolating Well/Pit .	YES	0	-	13-04-2023	30-06-2028
11	Energy Management	NO	0	NA	NA	NA
12	Fire Protection and Fire Safety Requirements	YES	0	-	13-04-2023	30-06-2028
13	Electrical Meter Room, Sub-station,Receiving Station.	YES	0	-	13-04-2023	30-06-2028
14	Fire fighting facilities	YES	0	-	13-04-2023	30-06-2028
15	Drinking water facilities	YES	0	-	13-04-2023	30-06-2028
16	Emergency evacuation services	YES	0	NA	13-04-2023	30-06-2028
17	Use of renewable energy	YES	0	-	13-04-2023	30-06-2028
18	Security using CCTV surveillance	YES	0	-	13-04-2023	30-06-2028
19	Letter Box	YES	0	-	13-04-2023	30-06-2028

Table -C

Details regarding Garage and Parking in respect of the entire registered phase

Sr. No.	Details	Proposed Total Number	Total Area(Sq Mtrs)	Percentage of work done
1	Garage	0	0.0	0
2	Covered Parking	518	9788.28	0
3	Open Parking	0	0	0

Yours Faithfully,

Name of Architect	APURVA AMIN
Council of Architects(CoA) Registration No.	CA/2004/33949
Council of Architects(CoA) Registration valid till	31-Dec-2026
Date of physical visit to the site	29-Jun-2024
Firm Name	APURVA AMIN ARCHITECTS

Remark	1) The Form 1 has been updated after physical verification of the site and its actual stage of construction. 2) It is the promoter's responsibility to complete the work as per activity completion date as mentioned in form. Our responsibility is limited to verification of actual site progress and its reporting in the prescribed form.
--------	---

@This is online submitted document with due eKYC done, hence no physical signature required.

