

Gautam G. Patel

B.E Civil

Reg. No. AUDA Eng. No. 1041

10th Floor, Commerce House-4, Beside Shell Petrol Pump, Nr. Anand Nagar, Satellite, Ahmedabad-15.

FORM – 2

ENGINEER'S CERTIFICATE

Date: 30.07.2022

To

M/S. SAFAL GOYAL REALITY LLP

"Riviera Majestica"

Goyal House, Opposite Karnavati club,

S.G. Highway,

Satellite, Ahmedabad-380015.

Certificate of Percentage of Completion of Construction Work of **Three** building(s) **Three** Wing(s) of the Project **"RIVIERA MAJESTICA"** (GujRERA Registration Number in Progress) situated on the Plot bearing Block no 215,251,305,306, Final Plot No 21, Draft Town Planning Scheme No 1 (Shela) demarcated by its boundaries demarcated by its boundaries (latitude and longitude of the end points **23° 0'25.75"N & 23° 0'24.49"N to the North to the South 72°27'40.21"E & 72°27'44.83"E to the East to the West** of Division **Shela** village **Sanand** District Ahmedabad PIN **382465** admeasuring **16307.00** sq.mts. area being developed by **M/S. SAFAL GOYAL REALITY LLP**.

Ref: (GujRERA Registration Number in Progress)

Sir,

I/We **Gautam G. PATEL** have undertaken assignment of certifying Estimated Cost for the Real Estate Project proposed to be registered under GUJRERA, being **Three** building(s) **Three** Wing(s) of the project **"RIVIERA MEJESTICA"** as the case may be, situated on the Plot bearing Block no 215,251,305,306, Final Plot No 21, Draft Town Planning Scheme No 1 (Shela) of the Division Village shela Taluka District Ahmedabad PIN 382465 admeasuring **16307.00** sq.mt. area being developed by **M/S. SAFAL GOYAL REALITY LLP**

Following technical professionals are appointed by Owner/Promoter: - (as applicable)

- (i) M/s/ APURVA AMIN ARCHITECTS as Architect
- (ii) M/s DUCON CONSULTING as Structural Consultant
- (iii) Shri MUKESH PATEL as Quantity Surveyor*
- (iv) VRAJ SANITATION as MEP Consultant

2. We have estimated the cost of the completion to obtain Occupation Certificate/Completion Certificate, of the Civil, MEP and Allied works, of the Building(s) of the project. Our estimated cost calculations are based on the Drawing/Plans made


GAUTAM . G . PATEL
REG.NO.AUDA.ENG.NO.1041
10thFLOOR,Commerce House-4,
Beside Reliance Petrol Pump,
Near Anand Nagar, Satellite,
AHMEDABAD-380015

Gautam G. Patel

B.E Civil

Reg. No. AUDA Eng. No. 1041

10th Floor, Commerce House-4, Beside Shell Petrol Pump, Nr. Anand Nagar, Satellite, Ahmedabad-15.

available to us for the project under reference by the Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by MUKESH PATEL quantity Surveyor* appointed by Developer/Engineer and the site inspection carried out by us.

3. We estimate Total Estimated Cost of completion of the building(s) of the aforesaid project under reference as Rs. **366,96,95,410/-** (Total of Table A and B). The estimated Total Cost of Project is with reference to the Civil, MEP and allied works required to be completed for the purpose of obtaining occupation certificate/completion certificate for the building(s) from the AUDA being the Planning Authority under whose jurisdiction the aforesaid project is being implemented.
4. Based on Site Inspection by undersigned on **30.07.2022** date, the Estimated Cost Incurred till date is calculated at Rs. **8,12,91,541/-** (Total of Table A and B). The amount of Estimated Cost Incurred is calculated on the base of amount of Total Estimated Cost.
5. The Balance Cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from AUDA (Planning Authority) is estimated at Rs. **358,84,03,869/-** (Total of Table A and B).
6. I certify that the Cost of the Civil, MEP and allied work for the aforesaid Project as completed on the date of this certificate is as given in Table A and B below;

TABLE – A

Building/Wing Number **Block-A Or Called Z8**

(to be prepared separately for each Building/Wing of the Real Estate Project)

Sr. No.	Particulars	Amounts (in Rs.)
1	Total Estimated Cost of the building/wing as on 30.07.2022 date of Registration is	139,34,63,686/-
2	Cost incurred as on 30.07.2022	3,14,22,799/-
3	Work done in Percentage (as Percentage of the estimated cost)	2.26%
4	Balance Cost to be Incurred (Based on Estimated Cost)	136,20,40,887/-
5	Cost Incurred on Additional/Extra Items as on _____ not included in the Estimated Cost (Table –C)	NIL


GAUTAM . G . PATEL
REG.NO.AUDA ENG.NO.1041
10th FLOOR, Commerce House-4,
Beside Reliance Petrol Pump,
Near Anand Nagar, Satellite,
AHMEDABAD-380015

Gautam G. Patel

B.E Civil

Reg. No. AUDA Eng. No. 1041

10th Floor, Commerce House-4, Beside Shell Petrol Pump, Nr. Anand Nagar, Satellite, Ahmedabad-15.

Building/Wing Number **Block-B Or Called Z9**

(to be prepared separately for each Building/Wing of the Real Estate Project)

Sr. No.	Particulars	Amounts (in Rs.)
1	Total Estimated Cost of the building/wing as on 30.07.2022 date of Registration is	113,32,42,923/-
2	Cost incurred as on 30.07.2022	2,55,03,825/-
3	Work done in Percentage (as Percentage of the estimated cost)	2.25%
4	Balance Cost to be Incurred (Based on Estimated Cost)	110,77,39,098/-
5	Cost Incurred on Additional/Extra Items as on _____ not included in the Estimated Cost (Table –C)	NIL

Building/Wing Number **Block-C Or Called Z10**

(to be prepared separately for each Building/Wing of the Real Estate Project)

Sr. No.	Particulars	Amounts (in Rs.)
1	Total Estimated Cost of the building/wing as on 30.07.2022 date of Registration is	113,32,42,923/-
2	Cost incurred as on 30.07.2022	2,43,64,916/-
3	Work done in Percentage (as Percentage of the estimated cost)	2.15%
4	Balance Cost to be Incurred (Based on Estimated Cost)	110,88,78,007/-
5	Cost Incurred on Additional/Extra Items as on _____ not included in the Estimated Cost (Table –C)	NIL



GAUTAM . G . PATEL

REG.NO.AUDA ENG.NO.1041

10th FLOOR, Commerce House-4,

Beside Reliance Petrol Pump,

Near Anand Nagar, Satellite,

AHMEDABAD-380015

Gautam G. Patel

B.E Civil

Reg. No. AUDA Eng. No. 1041

10th Floor, Commerce House-4, Beside Shell Petrol Pump, Nr. Anand Nagar, Satellite, Ahmedabad-15.

TABLE – B

Internal & External Development Works in Respect of the entire Registered Phase

Sr. No.	Particulars	Amounts (in Rs.)
1	Total Estimated Cost of the Internal and External Development Works including amenities and Facilities in the layout as on 30.07.2022 date of Registration is	97,45,878/-
2	Cost incurred as on 30.07.2022	-
3	Work done in Percentage (as Percentage of the estimated cost)	-
4	Balance Cost to be Incurred (Based on Estimated Cost)	97,45,878/-
5	Cost Incurred on Additional/Extra Items as on _____ not included in the Estimated Cost (Table –C)	NIL

Yours Faithfully,



GAUTAM . G . PATEL
REG.NO.AUDA ENG.NO.1041
10th FLOOR, Commerce House-4,
Beside Reliance Petrol Pump,
Near Anand Nagar, Satellite,
AHMEDABAD-380015

GAUTAM G. PATEL
License No. REG. NO. AUDA ENG. NO. 1041
License valid till (Date) 10/07/2024