



FORM 1
(See Regulation 3)

ARCHITECT'S CERTIFICATE

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money from Designated Account)

To

The **SHAMBHAVI CORPORATION**

Subject : Certificate of Percentage of Completion of Construction Work of 2, No. of Building(s) **A+B+C,D**, Wing(s) of Phase of the Project (Gujarat RERA Registration Number **PR/GJ/AHMEDABAD/AHMEDABAD CITY/AUDA/MAA09080/200921** situated on the Plot bearing C.N. No./CTS No./Survey no./Final Plot No **NA** demarcated by its boundaries (latitude and longitude of the end the West of Division, Village **NA**, taluka **Ahmedabad City**, District **Ahmedabad**, PIN **NA**, admeasuring **5958.0** sq.mts. area being developed by **SHAMBHAVI CORPORATION**

Sir,

I/We **SIVAM SHYAMALKUMAR GANDHI** have undertaken assignment as Architect of certifying Percentage of Completion of Construction Work of the 2, Building(s) **A+B+C,D**, Wing(s) of Phase of the Project situated on the plot bearing C.N. No./CTS No./Survey no./Final Plot no. **NA** of Division, taluka **Ahmedabad City**, District **Ahmedabad**, PIN **NA**, admeasuring **5958.0**, sq.mts. area being developed by (Promoter's Name) **SHAMBHAVI CORPORATION**, as per the approved plan.

1. Following technical professionals are appointed by Owner/Promoter: - **SHAMBHAVI CORPORATION**

- (i) M/s./Shri/Smt. **H M Architects** as Architect/Engineer
(ii) M/s./Shri/Smt. **Jayesh D Desai** as Structural Consultant

Based on Site Inspection by undersigned on **29-Apr-2024** date and with respect to each of the Building/Wing or of the plots as the case may be of the aforesaid Real Estate Project, I certify that as on the date of this certificate, the Percentage of Work done for each of the building/Wing of the Real Estate Project as registered vide number **PR/GJ/AHMEDABAD/AHMEDABAD CITY/AUDA/MAA09080/200921** under GujRERA is as per table A herein below. The percentage of the work executed with respect to each of the activity of the entire phase is detailed in Table A and B.

Table – A				
A+B+C				
Sr. No	Tasks/Number	Percentage of work done	Activity Start Date	Activity Completion Date
1	Excavation	100	15-07-2021	31-03-2025
2	2 number of Basement(s) and Plinth (No. & %)	100	15-07-2021	31-03-2025
3	NA number of Podiums (No. & %)	0	NA	NA
4	Stilt Floor (%)	100	15-07-2021	31-03-2025
5	12 number of Slabs of Super Structure (No. & %)	100	15-07-2021	31-03-2025
6	Internal & External walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises (%)	100	15-07-2021	31-03-2025
7	Sanitary Fittings & color work within the Flat/Premises (%)	100	15-07-2021	31-03-2025
8	Staircases Lifts Wells, Ramp and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks (%)	100	15-07-2021	31-03-2025
9	The external plumbing and external plaster elevation, external color, drainage work, completion of terraces with waterproofing of the Building/Wing (%)	100	15-07-2021	31-03-2025
10	Installation of lifts water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas electro mechanical equipment, compliance to conditions of environment/CRZ NOC, finishing to entrance lobby/s plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation/Completion Certificate (%)	100	15-07-2021	31-03-2025

Table – A	
D	

Sr. No	Tasks/Number	Percentage of work done	Activity Start Date	Activity Completion Date
1	Excavation	100	15-07-2021	31-03-2025
2	2 number of Basement(s) and Plinth (No. & %)	100	15-07-2021	31-03-2025
3	NA number of Podiums (No. & %)	0	NA	NA
4	Stilt Floor (%)	100	15-07-2021	31-03-2025
5	14 number of Slabs of Super Structure (No. & %)	100	15-07-2021	31-03-2025
6	Internal & External walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises (%)	100	15-07-2021	31-03-2025
7	Sanitary Fittings & color work within the Flat/Premises (%)	100	15-07-2021	31-03-2025
8	Staircases Lifts Wells, Ramp and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks (%)	100	15-07-2021	31-03-2025
9	The external plumbing and external plaster elevation, external color, drainage work, completion of terraces with waterproofing of the Building/Wing (%)	100	15-07-2021	31-03-2025
10	Installation of lifts water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas electro mechanical equipment, compliance to conditions of environment/CRZ NOC, finishing to entrance lobby/s plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation/Completion Certificate (%)	100	15-07-2021	31-03-2025

Table - B

Internal & External Development Works in Respect of the entire Registered Phase

Sr. No.	Common areas and Facilities Amenities	Proposed(Yes/ No)	Percentage of work done	Remarks	Activity Start Date	Activity Completion Date
1	Internal Roads & Footpaths	YES	100	YES	15-07-2021	31-03-2025
2	Water Supplies	YES	100	YES	15-07-2021	31-03-2025
3	Sewerage (chamber, lines, Septic Tank, STP)	YES	100	YES	15-07-2021	31-03-2025
4	Storm Water Drains	YES	100	YES	15-07-2021	31-03-2025
5	Landscaping & Tree Planting	YES	100	YES	15-07-2021	31-03-2025
6	Street Lighting	YES	100	YES	15-07-2021	31-03-2025
7	Community Buildings	YES	100	YES	15-07-2021	31-03-2025
8	Treatment and disposal of sewage and sullage water /STP	NO	0	NA	NA	NA
9	Solid Waste Management & Disposal	NO	0	NA	NA	NA
10	Water Conservation,Rain Water Harvesting,Percolating Well/Pit .	YES	100	YES	15-07-2021	31-03-2025
11	Energy Management	NO	0	NA	NA	NA
12	Fire Protection and Fire Safety Requirements	YES	100	YES	15-07-2021	31-03-2025
13	Electrical Meter Room, Sub-station,Receiving Station.	YES	100	YES	15-07-2021	31-03-2025
14	Fire fighting facilities	YES	100	YES	15-07-2021	31-03-2025
15	Drinking water facilities	NO	0	NA	NA	NA
16	Emergency evacuation services	NO	0	NA	NA	NA
17	Use of renewable energy	NO	0	NA	NA	NA
18	Security using CCTV surveillance	YES	100	YES	15-07-2021	31-03-2025
19	Letter Box	YES	100	YES	15-07-2021	31-03-2025

Table -C

Details regarding Garage and Parking in respect of the entire registered phase

Sr. No.	Details	Proposed Total Number	Total Area(Sq Mtrs)	Percentage of work done
1	Garage	0	0.0	0
2	Covered Parking	493	8401.03	100
3	Open Parking	23	344.75	100

Yours Faithfully,

Name of Architect	SIVAM SHYAMALKUMAR GANDHI
Council of Architects(CoA) Registration No.	CA/2014/64615
Council of Architects(CoA) Registration valid till	31-Dec-2025
Date of physical visit to the site	29-Apr-2024
Firm Name	M/S Shivam Gandhi
Remark	NA

@This is online submitted document with due eKYC done, hence no physical signature required.

