

ENGINEER**FORM – 2****(See Regulation 3)****ENGINEER'S CERTIFICATE****(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money from Designated Account – Project wise)****To**The **ISHWAR CORPORATION & 710, INTERNATIONAL BUSINESS CENTER, SURAT DUMAS ROAD, PIPLOD.****Subject:** Certificate of Cost Incurred for Development of **IMPERIAL HEIGHTS** for Construction of 1 building(s) 1, Wing(s)**PR/GJ/AHMEDABAD/AHMEDABAD CITY/AUDA/RAA09440/081221** situated on the Plot bearing C.N. No./CTS No./Survey no./Final Plot no. .

Demarcated by its boundaries..

Longitude	Latitude
72.50335009549427	23.117178575574318
72.5031945273714	23.116714809249984
72.50345738385487	23.116616135357212
72.50358612988758	23.11708976938095
72.50333936665821	23.11718844292552

Village taluka **Ahmedabad City**District **Ahmedabad** PIN NA admeasuring **1942.0** sq.mts. area being developed by **ISHWAR CORPORATION**Ref: GujRERA Registration Number **PR/GJ/AHMEDABAD/AHMEDABAD CITY/AUDA/RAA09440/081221****Sir,**

I/We **NEEL JAYESHKUMAR DESAI** have undertaken assignment of certifying Estimated Cost for the Real Estate Project proposed to be registered under GujRERA, being 1 Building(s) 1, situated on the plot bearing C.N. No/CTS No./Survey no./Final Plot no. Village taluka **Ahmedabad City** District **Ahmedabad** PIN NA admeasuring **1942.0** sq.mts. area being developed by **ISHWAR CORPORATION**

1. Following technical professionals are appointed by Owner/Promoter:- **ISHWAR CORPORATION**(i) M/s./Shri/Smt. **H M ARCHITECTS** as Architect/Engineer(ii) M/s./Shri/Smt. **UMANG J PATEL** as Structural Consultant

2. We have estimated the cost of the completion to obtain Occupation Certificate/Completion Certificate, of the Civil, MEP and Allied works, of the Building(s) of the project. Our estimated cost calculations are based on the Drawing/Plans made available to us for the project under reference by the Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by quantity Surveyor appointed by Developer/Engineer and the site inspection carried out by us.

3. We estimate Total Estimated Cost of completion of the building(s) of the aforesaid project under reference as Rs. **10,75,00,000.00** (Total of Table A and B). The estimated Total Cost of Project is with reference to the Civil, MEP and allied works required to be completed for the purpose of obtaining occupation certificate/completion certificate for the building(s) from the **AUDA** being the Planning Authority under whose jurisdiction the aforesaid project is being implemented.

4. The Estimated Cost Incurred till date is calculated at **10,35,00,000.00** (Total of Table A and B). The amount of Estimated Cost Incurred is calculated on the base of amount of Total Estimated Cost.

5. The Balance Cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from **AUDA** (Planning Authority) is estimated at Rs.**40,00,000.00** (Total of Table A and B).

6. I certify that the Cost of the Civil, MEP and allied work for the aforesaid Project as completed on the date of this certificate is as given in Table A and B below;

ENGINEER

Table - A

Sr.No.	Particulars	Amount(in Rs.)
1	Total Estimated Cost of the building/wing as on date of Registration is	10,00,00,000.00
2	Cost incurred as on Date :20-02-2024	9,90,00,000.00
3	Work done in Percentage (as Percentage of the estimated cost)	99
4	Balance Cost to be Incurred (Based on Estimated Cost)	10,00,000.00
5	Cost Incurred on Additional/Extra Items as on not included in the Estimated Cost (Table C)	0.00

Table - B

Sr.No.	Common areas and Facilities Amenities	Amount(in Rs.)
1	Total Estimated Cost of the Internal and External Development Works including amenities and Facilities in the layout as on date of Registration is	75,00,000.00
2	Cost incurred as on Date :20-02-2024	45,00,000.00
3	Work done in Percentage (as Percentage of the estimated cost)	60
4	Balance Cost to be Incurred (Based on Estimated Cost)	30,00,000.00
5	Cost Incurred on Additional/Extra Items as on not included in the Estimated Cost (Table C)	0.00

Yours Faithfully,

Name of the Engineer	NEEL JAYESHKUMAR DESAI
Local Authority licence number	001CW31072710783
Local Authority licence no. valid till	31-Jul-2027
Date of physical visit to the site	05-Jul-2024
Firm Name	Neel Desai
Reason	Work in Progress

@This is online submitted document with due eKYC done, hence no physical signature required.

ENGINEER