

FORM - 2
ENGINEER'S CERTIFICATE

Date: 15/02/2023

To
Shakti Buildcon
F.P. 150, T.P. 41,
Opp. Sai Jyot Residency,
80 ft Road, Science City,
Sola, Ahmedabad-380060

Subject: Certificate of Cost Incurred for Development of **Awadh Prangan** for Construction of 3 building(s) A, B, C Wing(s) of the only phase or for the plotted project, as the case may be, (GujRERA Registration Number - PR/GJ/AHMEDABAD/AHMEDABAD CITY/AUDA/MAA06761/A1M/110122) situated on the Plot bearing C.N. No./CTS No./Survey no.763/1, 770, Final Plot no.150, T.P.S no.41(Sola - Hebatpur).


Demarcated by its boundaries (latitude and longitude of the end points)
23 04 57.38N 72 30 03.51E 23 04 56.42N 72 30 05.48E 23 04 58.42N 72 30 06.60E 23 04 59.36N 72 30 04.73E of Division Division New West, village Sola, taluka Ghatlodiya, District Ahmedabad, PIN 380060, admeasuring 3824 Sq.mts. area being developed by **Shakti Buildcon**.

Ref: GujRERA Registration Number – **PR/GJ/AHMEDABAD/AHMEDABAD CITY/AUDA/MAA06761/A1M/110122**

Sir,

I **Praful Shrimali** have undertaken assignment of certifying Estimated Cost for the Real Estate Project proposed to be registered under GujRERA, being 3 Building(s)/ A, B, C Wing(s) of the only Phase or for the plots of the plotted project as the case may be, situated on the plot bearing C.N. No./CTS No./Survey no. 763/1, 770/Final Plot no.150 Division New West, village Sola, taluka Ghatlodiya, District Ahmedabad PIN 380060 admeasuring 3824 sq.mts. area being developed by **Shakti Buildcon**.

- Following technical professionals are appointed by Owner/Promoter:- (as applicable)
 - Shri **Devang B. Vaghela** as Architect
 - M/s. **Amee Associates** as Structural Consultant.
 - M/s./Shri/Smt **N/A** as MEP Consultant
 - M/s./Shri/Smt **Chintan S Parajapati** as Quantity Surveyor*
- We have estimated the cost of the completion to obtain Occupation Certificate/Completion Certificate, of the Civil, MEP and Allied works, of the Building(s) of the project. Our estimated cost calculations are based on the Drawing/Plans made available to us for the project under reference by the Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by **Chintan S Parajapati** quantity Surveyor* appointed by Developer/Engineer and the site inspection carried out by us.
- We estimate Total Estimated Cost of completion of the building(s) of the aforesaid project under reference as **Rs.12,50,00,000/-** (Total of Table A and B). The estimated Total Cost of Project is with reference to the Civil, MEP and allied works required to be completed for the purpose of obtaining occupation certificate/completion certificate for the building(s) from


Praful A. Shrimali
31, Tejanand Society, B/h. Market Yard,
O.N.G.C. Road, Kalol-382721.
Reg. No.: GUDA/ENG/470/09/2019

the Ahmedabad Municipal Corporation (AMC) being the Planning Authority under whose jurisdiction the aforesaid project is being implemented.

4. Based on Site Inspection by undersigned on **15/02/2023** date, the Estimated Cost Incurred till date is calculated at **Rs.12,50,00,000/-** (Total of Table A and B). The amount of Estimated Cost Incurred is calculated on the base of amount of Total Estimated Cost.
5. The Balance Cost of Completion of the Civil, MEP and Allied works of the Building(S) of the subject project to obtain Occupation Certificate/Completion Certificate from Ahmedabad Municipal Corporation (Planning Authority) is estimated at **Rs. 0/-** (Total of Table A and B).
6. I certify that the Cost of the Civil, MEP and allied work for the aforesaid Project as completed on the date of this certificate is as given in Table A and B below;

TABLE – A

Building/Wing bearing Number **Block-A**

(to be prepared separately for each Building/Wing of the Real Estate Project)

Sr. No.	Particulars	Amounts (in Rs.)
1	Total Estimated Cost of the building/wing as on 15/02/2023	6,35,00,000/-
2	Cost incurred as on 15/02/2023	6,35,00,000/-
3	Work done in Percentage (as Percentage of the estimated cost)	100%
4	Balance Cost to be Incurred (Based on Estimated Cost)	0/-
5	Cost Incurred on Additional/Extra Items as on _____ not included in the Estimated Cost (Table –C)	0

Building/Wing bearing Number **Block-B**

(to be prepared separately for each Building/Wing of the Real Estate Project)

Sr. No.	Particulars	Amounts (in Rs.)
1	Total Estimated Cost of the building/wing as on 15/02/2023	2,57,50,000/-
2	Cost incurred as on 15/02/2023	2,57,50,000/-
3	Work done in Percentage (as Percentage of the estimated cost)	100%
4	Balance Cost to be Incurred (Based on Estimated Cost)	0/-
5	Cost Incurred on Additional/Extra Items as on _____ not included in the Estimated Cost (Table –C)	0

Building/Wing bearing Number **Block-C**

(to be prepared separately for each Building/Wing of the Real Estate Project)

Sr. No.	Particulars	Amounts (in Rs.)
1	Total Estimated Cost of the building/wing as on 15/02/2023	2,57,50,000/-
2	Cost incurred as on 15/02/2023	2,57,50,000/-
3	Work done in Percentage (as Percentage of the estimated cost)	100%
4	Balance Cost to be Incurred (Based on Estimated Cost)	0/-
5	Cost Incurred on Additional/Extra Items as on _____ not included in the Estimated Cost (Table –C)	0



Praful A. Shrimali
 31, Tejanand Society, B/h. Market Yard,
 O.N.G.C. Road, Kalol-382721.
 Reg. No.: GUDA/ENG/470/09/2019

TABLE – B

Internal & External Development Works in Respect of the entire Registered Phase

Sr. No.	Particulars	Amounts (in Rs.)
1	Total Estimated Cost of the Internal and External Development Works including amenities and Facilities in the layout as on 15/02/2023 date of Registration is	1,00,00,000/-
2	Cost incurred as 15/02/2023	1,00,00,000/-
3	Work done in Percentage (as Percentage of the estimated cost)	100%
4	Balance Cost to be Incurred (Based on Estimated Cost)	0/-
5	Cost Incurred on Additional/Extra Items as on _____ not included in the Estimated Cost (Table –C)	0

Yours Faithfully,

PRAFUL A. SHRIMALI

Local Authority license no. GUDA/ENG/470/09/2019
 Local Authority License no. valid till (Date) 17/09/2024

Praful A. Shrimali
 31, Tejanand Society, B/h. Market Yard,
 O.N.G.C. Road, Kalol-382721.
 Reg. No.: GUDA/ENG/470/09/2019


***Note**

- The scope of work is to complete entire Real Estate Project as per drawings approved from time to time so as to obtain Occupation Certificate/Completion Certificate.
- (*) Quantity Survey can be done by office of Engineer or can be done by an independent Quantity Surveyor, whose certificate of quantity calculated can be relied upon by the Engineer. In case of independent quantity surveyor being appointed by Promoter, the name has to be mentioned at the place marked (*) and in case quantity are being calculated by office of Engineer, the name of the person in the office of Engineer, who is responsible for the quantity calculated should be mentioned at the place marked (*).
- The estimated cost includes all labour, material, equipment and machinery required to carry out entire work.
- As this is an estimated cost, any deviation in quantity required for development of the Real Estate Project will result in amendment of the cost incurred/to be incurred.
- All components of work with specifications are indicative and not exhaustive.

Table –C

List of Extra/Additional Items executed with Cost
 (Which were not part of the original Estimate of Total Cost)

Sr. No.	Particulars	Amounts (in Rs.)
1	Increased cost over estimate due to Price Escalation	2,66,42,000/-


Praful A. Shrimali
 31, Tejanand Society, B/h. Market Yard,
 O.N.G.C. Road, Kalol-382721.
 Reg. No.: GUDA/ENG/470/09/2019