



FORM 1

(See Regulation 3)

ARCHITECT'S CERTIFICATE

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money from Designated Account)

To

The **SAVVY CIVIC ORGANISERS LLP**

Subject : Certificate of Percentage of Completion of Construction Work of 1, No. of Building(s) **A**, Wing(s) of Phase of the Project (Gujarat RERA Registration Number **PR/GJ/AHMEDABAD/AHMEDABAD CITY/AUDA/CAA09737/250122** situated on the Plot bearing C.N. No./CTS No./Survey no./Final Plot No **NA** demarcated by its boundaries (latitude and longitude of the end the West of Division, Village **NA**, taluka **Ahmedabad City**, District **Ahmedabad**, PIN **NA**, admeasuring **3000.49** sq.mts. area being developed by **SAVVY CIVIC ORGANISERS LLP**

Sir,

I/We **HARSHAD DHANJIBHAI MISTRY** have undertaken assignment as Architect of certifying Percentage of Completion of Construction Work of the 1, Building(s) **A**, Wing(s) of Phase of the Project situated on the plot bearing C.N. No./CTS No./Survey no./Final Plot no. **NA** of Division, taluka **Ahmedabad City**, District **Ahmedabad**, PIN **NA**, admeasuring **3000.49**, sq.mts. area being developed by (Promoter's Name) **SAVVY CIVIC ORGANISERS LLP**, as per the approved plan.

1. Following technical professionals are appointed by Owner/Promoter: - **SAVVY CIVIC ORGANISERS LLP**

(i) M/s./Shri/Smt. **M/S. H. M. ARCHITECTS** as Architect/Engineer (i) M/s./Shri/Smt. **M/S. H. M. ARCHITECTS** as Architect/Engineer

(ii) M/s./Shri/Smt. **MR. DHARMESH GHANSHYAMBHAI PARIKH** as Structural Consultant (ii) M/s./Shri/Smt. **MR. DHARMESH**

GHANSHYAMBHAI PARIKH as Structural Consultant

Based on Site Inspection by undersigned on **01-Oct-2024** date and with respect to each of the Building/Wing or of the plots as the case may be of the aforesaid Real Estate Project, I certify that as on the date of this certificate, the Percentage of Work done for each of the building/Wing of the Real Estate Project as registered vide number **PR/GJ/AHMEDABAD/AHMEDABAD CITY/AUDA/CAA09737/250122** under GujRERA is as per table A herein below. The percentage of the work executed with respect to each of the activity of the entire phase is detailed in Table A and B.

Table – A				
A				
Sr. No	Tasks/Number	Percentage of work done	Activity Start Date	Activity Completion Date
1	Excavation	100	17-12-2021	21-04-2022
2	3 number of Basement(s) and Plinth (No. & %)	100	27-02-2022	23-02-2023
3	0 number of Podiums (No. & %)	0	NA	NA
4	Stilt Floor (%)	0	NA	NA
5	11 number of Slabs of Super Structure (No. & %)	100	07-11-2022	30-06-2024
6	Internal & External walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises (%)	60	25-06-2023	30-12-2024
7	Sanitary Fittings & color work within the Flat/Premises (%)	0	30-06-2024	30-12-2024
8	Staircases Lifts Wells, Ramp and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks (%)	98	07-11-2022	30-12-2024
9	The external plumbing and external plaster elevation, external color, drainage work, completion of terraces with waterproofing of the Building/Wing (%)	40	01-11-2024	30-03-2025
10	Installation of lifts water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas electro mechanical equipment, compliance to conditions of environment/CRZ NOC, finishing to entrance lobby/s plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation/Completion Certificate (%)	10	30-12-2024	30-03-2025

Table - B	
Internal & External Development Works in Respect of the entire Registered Phase	

Sr. No.	Common areas and Facilities Amenities	Proposed(Yes/No)	Percentage of work done	Remarks	Activity Start Date	Activity Completion Date
1	Internal Roads & Footpaths	YES	0	NO	15-08-2021	30-06-2026
2	Water Supplys	YES	0	NO	15-08-2021	30-06-2026
3	Sewerage (chamber, lines, Septic Tank, STP)	YES	0	NO	15-08-2021	30-06-2026
4	Storm Water Drains	YES	0	NO	15-08-2021	30-06-2026
5	Landscaping & Tree Planting	YES	0	NO	15-08-2021	30-06-2026
6	Street Lighting	YES	30	NO	15-08-2021	30-06-2026
7	Community Buildings	NO	0	NA	NA	NA
8	Treatment and disposal of sewage and sullage water /STP	YES	0	NO	15-08-2021	30-06-2026
9	Solid Waste Management & Disposal	YES	0	NO	15-08-2021	30-06-2026
10	Water Conservation,Rain Water Harvesting,Percolating Well/Pit .	YES	0	NO	15-08-2021	30-06-2026
11	Energy Management	NO	0	NA	NA	NA
12	Fire Protection and Fire Safety Requirements	YES	0	NO	15-08-2021	30-06-2026
13	Electrical Meter Room, Sub-station,Receiving Station.	YES	0	NO	15-08-2021	30-06-2026
14	Fire fighting facilities	YES	20	NO	15-08-2021	30-06-2026
15	Drinking water facilities	NO	0	NA	NA	NA
16	Emergency evacuation services	YES	0	NO	15-08-2021	30-06-2026
17	Use of renewable energy	YES	0	NO	15-08-2021	30-06-2026
18	Security using CCTV surveillance	YES	0	NO	15-08-2021	30-06-2026
19	Letter Box	YES	0	NO	15-08-2021	30-06-2026

Table –C

Details regarding Garage and Parking in respect of the entire registered phase

Sr. No.	Details	Proposed Total Number	Total Area(Sq Mtrs)	Percentage of work done
1	Garage	126	4465.84	0
2	Covered Parking	22	4974.13	0
3	Open Parking	7	426.18	0

Yours Faithfully,

Name of Architect	HARSHAD DHANJIBHAI MISTRY
Council of Architects(CoA) Registration No.	CA/2021/135997
Council of Architects(CoA) Registration valid till	31-Dec-2032
Date of physical visit to the site	01-Oct-2024
Firm Name	H M ARCHITECTS
Remark	NA

@This is online submitted document with due eKYC done, hence no physical signature required.