

ENGINEER

FORM – 2
(See Regulation 3)

ENGINEER'S CERTIFICATE

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money from Designated Account – Project wise)

To

The Sun Infra & Survey No.229/2, FP No.65,, TP No.1, PDEU Road, Nr. GNLU College, Koba, Gandhinagar.

Subject: Certificate of Cost Incurred for Development of SPACELINK for Construction of 1 building(s) A & B, Wing(s)

PR/GJ/GANDHINAGAR/GANDHINAGAR/Others/MAA11550/050423 situated on the Plot bearing C.N. No./CTS No./Survey no./Final Plot no. .

Demarcated by its boundaries..

Longitude	Latitude
72.65819559272083	23.156179935546906
72.65852818663868	23.15688524415048
72.65902707751545	23.156687955404685
72.65872667010578	23.156007307001346
72.65818486388477	23.156175003305844

Village taluka Gandhinagar

District Gandhinagar PIN NA admeasuring 3569.0 sq.mts. area being developed by Sun Infra

Ref: GujRERA Registration Number **PR/GJ/GANDHINAGAR/GANDHINAGAR/Others/MAA11550/050423**

Sir,

I/We **VIPULKUMAR SOMABHAI PATEL** have undertaken assignment of certifying Estimated Cost for the Real Estate Project proposed to be registered under GujRERA, being 1 Building(s) **A & B**, situated on the plot bearing C.N. No./CTS No./Survey no./Final Plot no. Village taluka **Gandhinagar** District **Gandhinagar** PIN NA admeasuring 3569.0 sq.mts. area being developed by **Sun Infra**

1. Following technical professionals are appointed by Owner/Promoter:- **Sun Infra**

(i) M/s./Shri/Smt. **Vidhi S. Gajjar** as Architect/Engineer

(ii) M/s./Shri/Smt. **Dahyabhai H. Patel** as Structural Consultant

2. We have estimated the cost of the completion to obtain Occupation Certificate/Completion Certificate, of the Civil, MEP and Allied works, of the Building(s) of the project. Our estimated cost calculations are based on the Drawing/Plans made available to us for the project under reference by the Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by quantity Surveyor appointed by Developer/Engineer and the site inspection carried out by us.

3. We estimate Total Estimated Cost of completion of the building(s) of the aforesaid project under reference as Rs. **47,50,00,000.00** (Total of Table A and B). The estimated Total Cost of Project is with reference to the Civil, MEP and allied works required to be completed for the purpose of obtaining occupation certificate/completion certificate for the building(s) from the **Others** being the Planning Authority under whose jurisdiction the aforesaid project is being implemented.

4. The Estimated Cost Incurred till date is calculated at **25,85,00,000.00** (Total of Table A and B).The amount of Estimated Cost Incurred is calculated on the base of amount of Total Estimated Cost.

5. The Balance Cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from **Others** (Planning Authority) is estimated at Rs.**21,65,00,000.00** (Total of Table A and B).

6. I certify that the Cost of the Civil, MEP and allied work for the aforesaid Project as completed on the date of this certificate is as given in Table A and B below;

ENGINEER

Table - A

Sr.No.	Particulars	Amount(in Rs.)
1	Total Estimated Cost of the building/wing as on date of Registration is	47,00,00,000.00
2	Cost incurred as on Date :31-08-2024	25,85,00,000.00
3	Work done in Percentage (as Percentage of the estimated cost)	55
4	Balance Cost to be Incurred (Based on Estimated Cost)	21,15,00,000.00
5	Cost Incurred on Additional/Extra Items as on not included in the Estimated Cost (Table C)	0.00

Table - B

Sr.No.	Common areas and Facilities Amenities	Amount(in Rs.)
1	Total Estimated Cost of the Internal and External Development Works including amenities and Facilities in the layout as on date of Registration is	50,00,000.00
2	Cost incurred as on Date :31-08-2024	0.00
3	Work done in Percentage (as Percentage of the estimated cost)	0
4	Balance Cost to be Incurred (Based on Estimated Cost)	50,00,000.00
5	Cost Incurred on Additional/Extra Items as on not included in the Estimated Cost (Table C)	0.00

Yours Faithfully,

Name of the Engineer	VIPULKUMAR SOMABHAI PATEL
Local Authority licence number	GUDA/ENG/12/2020
Local Authority licence no. valid till	10-Dec-2025
Date of physical visit to the site	31-Aug-2024
Firm Name	VIPULKUMAR SOMABHAI PATEL
Reason	na

@This is online submitted document with due eKYC done, hence no physical signature required.

ENGINEER