

Piyush Kumar Gupta Construction Management & Chartered Engineer (IEI, AM1071974)

email:- "pkgupta5471@yahoo.co.in"

Mobile:-+91-9911198318 / +91-8587063784



IIC/ 199, nehru Nagar, Ghaziabad

FORM-R

Date:- 05/04/2018

ENGINEER'S CERTIFICATE

Subject:-Certificate of Percentage of Completion of Construction Work of 01 No. of Building(s)/ 06 Block(s) of the Project Raj Nagar Residency [UPRERA Registration Number: UPRERAPRJ6560] situated on the Khasra No/ Plot no 817, 918, 935, 938, 939, 940, 1074,1075, 1075.

Demarcated by its boundaries (latitude and longitude of the end points) 28 41" 51.59 to the North 77 26" 13.39 to the South to the East 77 26" 8.57 to the West 28 41" 44..19 of village Saddik Nagar Tehsil Ghaziabad Competent/ Development authority GDA District Ghaziabad PIN 201017 admeasuring 28475 sq.mts. area being developed by MR Mittals Infratech Pvt. Ltd.

I Piyush kumar gupta have undertaken assignment as Chartered Engineer of certifying Percentage of Completion Work of the 01 no. of Building(s)/ 06 nos. of Block/ Tower (s) of the Project Raj Nagar Residency, situated on the Khasra No/ Plot no 897, 918, 935, 938, 939, 940, 941, 942, 944, 1074, 1075, 1078, 1079, 1087. of village Saddik Nagar tehsil Ghaziabad competent/ development authority GDA District Ghaziabad PIN 201017 admeasuring 28475 sq.mts. area being developed by M R Mittals Infratech Pvt. Ltd.

This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Real Estate Project mentioned above.

1. Following technical professionals were consulted by me for verification /for certification of the cost:

- M/s/Shri/Smt Viresh Goel as Architect
- M/s/Shri/Smt P. K. Kulashreshtha as Structural Consultant
- M/s/Shri/Smt Pradeep Kumar as MEP Consultant
- M/s/Shri/Smt Manoj Gupta as Site Supervisor

2. The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

3. We estimate the Total Cost for completion of the project under reference as Rs. 1,98,00,00,000/- (Total of S.No. 1 in Tables A and B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupation certificate/completion certificate for the building(s) from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being implemented.

4. The estimated actual cost incurred till date 31/03/2018 is calculated at Rs.1,38,69,56,554/- (Percentage completion till date 70.05%) (Total of S. No. 2 in Tables A and B). The amount of Estimated Cost Incurred is calculated based on amount of Total Estimated Cost.

5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation

Certificate/Completion Certificate from the Competent Authority is estimated at Rs.59,30,43,445/- (Total of S.No. 4 in Tables A and B).

6. I certify that the Cost of Civil, MEP and allied work for the aforesaid Project as completed on the 31/03/2018 date is as given in Tables A and B below :

Building/Wing/Tower bearing NumberA, B, C & D & E, F H EWS, LIG

S.No.	Particulars	Amounts
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	₹1,71,42,84,000
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	₹1,27,91,45,164
3	Value of Work done in Percentage (as Percentage of the estimated cost) (1*100/2)	74.62%
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	₹43,51,38,836
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	₹0
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items (1*100)/(2+5)	74.62%



PIYUSH KUMAR GUPTA
Chartered Engineer (IEI)
AM1071974

TABLE B
Internal & External Development works and common amenities
(To be prepared for the entire registered phase of the Real Estate Project)

S.No.	Particulars	Amounts
1	Total Estimated cost of the Internal and External Development Works including common amenities and facilities in the layout as on date of Permission from Competent Authority (based on the original Estimated Cost).	₹26,57,16,000
2	Cost incurred as on (based on the actual cost incurred as per records)	₹10,78,11,390
3	Work done in Percentage (as Percentage of the estimated cost) $(1*100/2)$	40.57%
4	Balance Cost to be Incurred (Based on Estimated Cost) $(1-2)$	₹15,79,04,610
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	₹0
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items $(1*100)/(2+5)$	40.57%


PIYUSH KUMAR GUPTA
Chartered Engineer (IEI)
AM1071974

Signature of Engineer

Name PIYUSH KUMAR GUPTA

Address II-C/199, Nehru Nagar, Ghaziabad

Aadhar No. 268793091967

PAN No. ADAPG1239Q

License No:- AM1071974 of Authority 25-05-2018-The Institution of Engineers (India)