

FORM – 2ENGINEER'S CERTIFICATE

Date:- 02-11-2022

To

The SHREEJI INFRA – SHREEJI HOUSE, PLOT NO. B1/1, STERLING CITY, BOPAL, AHMEDABAD.

Subject: Certificate of Cost Incurred for Development of **SHREE TWO** for Construction of FLATS building(s) 6 Wing(s) of the FIRST phase or for the residential flats project, as the case may be, (Ref. Ref. PR/GJ/VADODARA/VADODARA/Others/RAA04817/080219) situated on the Plot bearing C.N. No./CTS No./ Block No. 26 (Old Survey no. 27) / Final Plot no. 54 of Division T.P.2 village Bhayli taluka Vadodara District Vadodara PIN 391410

Demarcated by its boundaries (latitude and longitude of the end points)

(latitude and longitude of the end points) 22°17'38.4"N & 73°07'39.2"E to the North of Division T.P. 2 village Bhayli taluka Vadodara District Vadodara PIN 391410 admeasuring 3329.00 sq.mts. area being developed by M/S. Shreeji Infra.

Ref: GujRERA Acknowledgement Number
(Ref. PR/GJ/VADODARA/VADODARA/Others/RAA04817/080219)

Sir,

I Tarunkumar Gordhanbhai Sojitra have undertaken assignment of certifying Estimated Cost for the Real Estate Project proposed to be registered under GujRERA, being FLATS Building(s)/ 6 Wing(s) of the FIRST Phase or for the plots of the plotted project as the case may be, situated on the plot bearing C.N. No./CTS No./ Block No. 26 (Old Survey no. 27) / Final Plot no. 54 of Division T.P.2 village Bhayli taluka Vadodara District Vadodara PIN 391410 admeasuring 3329.00 sq.mts. area being developed by M/S. Shreeji Infra.

1. Following technical professionals are appointed by Owner/Promoter: - (as applicable)

- (i) Mr. Mishal Bharatbhai Dodia as Architect
- (ii) Mr. Girishbhai H Dhanwani as Structural Consultant
- (iii) M/s. Vraj Sanitation as MEP Consultant
- (iv) Mr. Tarunkumar Gordhanbhai Sojitra as Site Supervisor/Clerk of Work

2. We have estimated the cost of the completion to obtain Occupation Certificate/Completion Certificate, of the Civil, MEP and Allied works, of the Building(s) of the project. Our estimated cost calculations are based on the Drawing/Plans made available to us for the project under reference by the Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Mr. Tarunkumar Gordhanbhai Sojitra quantity Surveyor* appointed by Developer/Engineer and the site inspection carried out by us.
3. We estimate Total Estimated Cost of completion of the building(s) of the aforesaid project under reference as **Rs. 18,22,10,000/-** (Total of Table A and B). The estimated Total Cost of Project is with reference to the Civil, MEP and allied works required to be completed for the purpose of obtaining occupation certificate/completion certificate for the building(s) from the VUDA being the Planning Authority under whose jurisdiction the aforesaid project is being implemented.
4. Based on Site Inspection by undersigned on 31/10/2022 date, the Estimated Cost Incurred till date is calculated at **Rs.16,55,78,800/-** (Total of Table A and B). The amount of Estimated Cost Incurred is calculated on the base of amount of Total Estimated Cost.
5. The Balance Cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from VUDA (Planning Authority) is estimated at **Rs.1,66,31,200/-** (Total of Table A and B).
6. I certify that the Cost of the Civil, MEP and allied work for the aforesaid Project as completed on the date of this certificate is as given in Table A and B below;

TABLE-A
Building/Wing bearing Number -A

Sr. No.	Particulars	Amount (in Rs.)
1	Total Estimated Cost of the building/wing as on 25/10/2018 date of Registration is	2,82,80,000.00
2	Cost incurred as on 31/10/2022	2,78,52,560.00
3	Work done in Percentage (as Percentage of the estimated cost)	98%
4	Balance Cost to be Incurred (Based on Estimated Cost)	4,27,440.00
5	Cost Incurred on Additional/Extra Items as on 31/10/2022 not included in the Estimated Cost (Table –C)	0.00

TABLE – A
Building/Wing bearing Number -B

Sr. No.	Particulars	Amount (in Rs.)
1	Total Estimated Cost of the building/wing as on 25/10/2018 date of Registration is	2,80,00,000.00
2	Cost incurred as on 31/10/2022	2,38,82,560.00
3	Work done in Percentage (as Percentage of the estimated cost)	85%
4	Balance Cost to be Incurred (Based on Estimated Cost)	41,17,440.00
5	Cost Incurred on Additional/Extra Items as on 31/10/2022 not included in the Estimated Cost (Table –C)	0.00

TABLE – A
Building/Wing bearing Number -C

Sr. No.	Particulars	Amount (in Rs.)
1	Total Estimated Cost of the building/wing as on 25/10/2018 date of Registration is	2,53,75,000.00
2	Cost incurred as on 31/10/2022	2,18,44,830.00
3	Work done in Percentage (as Percentage of the estimated cost)	86%
4	Balance Cost to be Incurred (Based on Estimated Cost)	35,30,170.00
5	Cost Incurred on Additional/Extra Items as on 31/10/2022 not included in the Estimated Cost (Table –C)	0.00

TABLE – A
Building/Wing bearing Number -D

Sr. No.	Particulars	Amount (in Rs.)
1	Total Estimated Cost of the building/wing as on 25/10/2018 date of Registration is	2,53,75,000.00
2	Cost incurred as on 31/10/2022	2,18,44,830.00
3	Work done in Percentage (as Percentage of the estimated cost)	86%
4	Balance Cost to be Incurred (Based on Estimated Cost)	35,30,170.00
5	Cost Incurred on Additional/Extra Items as on 31/10/2022 not included in the Estimated Cost (Table –C)	0.00

TABLE – A
Building/Wing bearing Number -E

Sr. No.	Particulars	Amount (in Rs.)
1	Total Estimated Cost of the building/wing as on 25/10/2018 date of Registration is	2,80,00,000.00
2	Cost incurred as on 31/10/2022	2,38,82,560.00
3	Work done in Percentage (as Percentage of the estimated cost)	85%
4	Balance Cost to be Incurred (Based on Estimated Cost)	41,17,440.00
5	Cost Incurred on Additional/Extra Items as on 31/10/2022 not included in the Estimated Cost (Table –C)	0.00

TABLE – A
Building/Wing bearing Number –F

Sr. No.	Particulars	Amount (In Rs.)
1	Total Estimated Cost of the building/wing as on 25/10/2018 date of Registration is	2,82,80,000.00
2	Cost Incurred as on 31/10/2022	2,78,52,560.00
3	Work done In Percentage (as Percentage of the estimated cost)	98%
4	Balance Cost to be Incurred (Based on Estimated Cost)	4,27,440.00
5	Cost Incurred on Additional/Extra Items as on 31/10/2022 not Included in the Estimated Cost (Table –C)	0.00

TABLE – B

Internal & External Development Works in Respect of the entire Registered Phase

Sr. No.	Particulars	Amount (In Rs.)
1	Total Estimated Cost of the Internal and External Development Works Including amenities and Facilities in the layout as on 25/10/2018 date of Registration is VUDA/25/10/18/1015646/02/000280	1,89,00,000.00
2	Cost incurred as on 31/10/2022	1,84,18,900.00
3	Work done in Percentage (as Percentage of the estimated cost)	97%
4	Balance Cost to be Incurred (Based on Estimated Cost)	4,81,100.00
5	Cost Incurred on Additional/Extra Items as on 31/10/2022 not included in the Estimated Cost (Table –C)	0.00

Yours Faithfully,


DESIGN POINT
TARUN G. SOJITRA
 • VMSS Lic. No. EOR/242/2019-23
 • VMSS Lic. No. SOR-1/158/2019-23
 • VMSS Lic. No. COWOR-1/63/2019-23

(Engineer Local Authority license no. SS/217/2016-20)
 Local Authority License no. valid till (Date):- 31-12-2022

FORM – 2 (Annexure)

ENGINEER'S CERTIFICATE FOR QUALITY ASSURANCE

**Quality Assurance Certificate for Project Registration Number –
PR/GJ/VADODARA/VADODARA/Others/RAA04817/080219
(Certificate for the quarter ending 31/10/2022)**

Sir,

I Tarunkumar Gordhanbhai Sojitra have undertaken an assignment of supervision of this real - estate project.

• **Our Responsibility**

To carry out the work in accordance with the development permission and as per the approved plan and submit certificate of supervision of work and to carry out material testing in-situ or in the NABL approved Lab / GTU affiliated Eng. Colleges & Polytechnic Lab / GICEA Lab and to ensure quality of work and workmanship as per prescribed specifications as per NBC and or other relevant code of practice. The materials used in the project are conforming to the standards stipulated in IS SP21, 2005.

1. **Material Testing:**

I/We have applied following mandatory checks on the basic materials, used in the construction;

i. **Cement –**

It has been tested for its fineness, soundness, setting time, compressive strength etc. as per IS code 3535:1986 or as per other relevant IS/BS/NBC code, or as per industry standards and its results are within the permissible limits.

- ii. **Coarse Aggregate** -It has been tested, for deleterious materials, clay lumps, crushing value, impact value as per IS 2430:1986 or as per other relevant IS/BS/NBC code or as per industry standards and its results are within the permissible limits.

- iii. **Bricks /Blocks –**

They have been tested for water absorption, crushing strength etc. as per IS 5454:1978 or as per other relevant IS/BS/NBC code or as per industry standards and its results are within permissible limits.

- iv. **Concrete / Ready-mix Concrete –**

It has been tested for compressive strength for various periods as per IS 456:2000 and IS 1199 or as per other relevant IS/BS/NBC code or as per industry standards and its results are within permissible limits.

- v. **Steel for Concrete–**

It has been tested as per IS 2062:2011 or as per other relevant IS/BS/NBC code or as per industry standards for tensile strength, elongation and gauge length etc. and its results are within permissible limits.

- vi. **Testing of Other Materials –**

Other materials like sand, crushed sand, floor tiles, fixtures and fittings, pipes and sanitary fittings etc. (List out all items) used in this project conform to relevant IS/BS/NBC code or as per standards laid down by the industry for a particular material.

- vii. **Number and Frequency of testing**

The materials used are subjected to required tests in prescribed number and frequency.

- viii. **Codes of foreign country**

Material used in the project for which IS code or standard is not available, the same is tested using relevant code of other country or as per standards laid down by the industry.

- ix. **Fire Resistance**

The materials/composites used in construction complied to the required fire

resistance.

2. Workmanship:

I / We hereby certify that work has been carried out under my / our supervision. I / We further certify that workmanship and quality is satisfactory and up to the mark and the work has been acceptable within the permissible limits of deviations as per relevant code of practice.

3. Electrical Materials and Workmanship:

Works of all the electrical wiring / connections / lift installation / other electrical installations have been carried out under authorized / registered electrical engineer and its records has been maintained. The materials used conform to the relevant IS / BS / National Building Codes or as per industry standards.

4. Structural Engineer:

Promotor has engaged structural engineer Mr. Girish Dhanwani having Licenses no. S-95, having office no. 401, 5h Floor, Solitaire Complex, Opp. Galaxy Bazar, Sunrise Park, Himalaya Mall to Vastrapur Road, Nr. Drive-in Road, Vastrapur-Bodakdev, Ahmedabad-380054 cell no: - 9898440046.

The structural design of buildings in this project has been done under his supervision. I have checked the soil report before laying PCC for foundation in consultation with soil consultant. The formwork and concrete mix design have been done as per relevant codes as applicable. His / Her periodic checks and certificates for STABILITY and SAFETY have been kept on record.

The structural design is carried out considering applicable earthquake and/or wind load for this project and copes with the required fire resistance.

5. Preservation of Records:

Record of all test results of this project have been properly kept in the prescribed formats and will be preserved at least up to the defect liability period or for the period as required by any other provision of law.

6. The following materials or any other item of work which were not conforming to the standard specifications and which were not rejected, because of reasons specified hereunder;

Not Applicable

Yours Faithfully,



DESIGN POINT

TARUN G. SOJITRA

(Engineer Local Authority license no. SS/217/2016-20)
Local Authority License no. valid till (Date) 31-12-2022

- VMSS Lic. No. EOR/242/2019-23
- VMSS Lic. No. SOR-1/158/2019-23
- VMSS Lic. No. COWOR-1/63/2019-23