

Form — 5

**CHARTERED ACCOUNTANT'S CERTIFICATE (On Letter Head)**

(FOR THE PURPOSE OF WITHDRAWAL OF MONEY FROM DESIGNATED ACCOUNT OF PROJECT)

Information as on 30/06/2018

Certification work Assigned vide letter No.ADPL/RERA/CA-001 Dated :- 01/07/2018

**Subject:** Certificate of amount incurred on Project **Azea Botanica** for Construction of 2 Block(s) A and B situated on **Khasra no./Plot No. GH-8/11, Vrindavan Yojna No 3, Raibareilly Road, Lucknow**, demarcated by its boundaries (latitude and longitude of the end-points) to the North, to the South, to the East to the West of Village 26.761215, 80.954345, 26.759462, 80.955778, Tehsil Lucknow.  
Competent Authority / Development Authority-UP Awas Evam Vikas Parishad, District Lucknow, PIN 226029, admeasuring sq. meter area 25332.97, being developed by Azeagaia Development Pvt Ltd having **RERA Registration No. UPRERAPRJ4504**, **Designated A/C No. 00000034688575565** **Bank Name-State Bank of India**

| S.No. | Particulars                                                                                                                                                                                                                                                                                                                                      | Total Cost Estimated | Amount incurred (actual out-flow) till now |
|-------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------|--------------------------------------------|
| 1     | 2                                                                                                                                                                                                                                                                                                                                                | 3                    | 4                                          |
| 1     | <b>Land Cost</b>                                                                                                                                                                                                                                                                                                                                 |                      |                                            |
|       | (a) Acquisition cost of land (purchase or through agreement with land owner) and legal costs on land transaction;                                                                                                                                                                                                                                | 4158.86              | 2395.33                                    |
|       | (b) Amount payable to obtain development rights, additional FAR and any other incentive under Local Authority or State Government or any Statutory Authority, if any;                                                                                                                                                                            | 581.44               | 581.44                                     |
|       | (c) Acquisition cost of TDR (Transfer of Development Rights), if any;                                                                                                                                                                                                                                                                            | -                    | -                                          |
|       | (d) Amounts payable to State Government or competent authority or any other statutory authority of the State or Central Government towards stamp duty, transfer charges, registration fees etc. (if not included in para (a) above);                                                                                                             | 255.56               | 255.56                                     |
|       | (e) Interest (Other than Penal Interest, Penalties etc) paid to FI, Scheduled Banks, NBFC and "Unsecured Loan at State Bank of India - Marginal cost of Fund based lending Rate (SBI -MCLR)" on money borrowed for purchase of land and also to, Competent Authority. The interest cost is subject to confirmation from Awas Vikas and may vary. | 1426.72              | 454.45                                     |
|       | <b>SUB TOTAL LAND COST (in Rs.)</b>                                                                                                                                                                                                                                                                                                              | <b>6422.58</b>       | <b>3686.78</b>                             |

| S.No. | Particulars                                                                                                                                                                                                | Total Cost Estimated | Amount incurred (actual out-flow) till now |
|-------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------|--------------------------------------------|
| 1     | 2                                                                                                                                                                                                          | 3                    | 4                                          |
| 2     | <b>Project Clearance Fees</b>                                                                                                                                                                              |                      |                                            |
|       | (a) Fees paid to RERA                                                                                                                                                                                      | 1.45                 | 1.45                                       |
|       | (b) Fees paid to Local Authority                                                                                                                                                                           | 83.09                | 83.09                                      |
|       | (c) Consultant/Architect Fees (directly attributable to project)                                                                                                                                           | 17.48                | 17.48                                      |
|       | (d) Any other (Water Tax & Malwa Shulk)                                                                                                                                                                    | 80.31                | 80.31                                      |
|       | <b>SUB TOTAL FEES PAID (in Rs.)</b>                                                                                                                                                                        | <b>182.33</b>        | <b>182.33</b>                              |
| 3A    | <b>Cost of Development And construction</b>                                                                                                                                                                |                      |                                            |
|       | (a) Cost of services (water, electricity to construction site), Site Overheads;                                                                                                                            | 80.53                | 80.53                                      |
|       | (b) Depreciation cost of machinery and equipment purchased, or hired and maintenance costs, consumables etc., (so long as these costs are directly incurred in the construction of the concerned project); | -                    | -                                          |
|       | (c) Cost of material actually purchased / Cost of Construction;                                                                                                                                            | 18305.20             | 9843.74                                    |
|       | (d) Cost of <b>Salary and Wages</b> (excluding cost of salaries of employees of the company not directly attached to project);                                                                             | 272.23               | 188.23                                     |
|       | <b>Sub Total of Construction Cost (in Rs.) (sum of (a) to (d) of Row 3a)</b>                                                                                                                               | <b>18657.96</b>      | <b>10112.49</b>                            |
| 3B    | <b>Cost of construction incurred (As Certified by Project Engineer)</b>                                                                                                                                    | Not available        | Not available                              |
| 3C    | <b>Total Construction Cost (Lower of 3A and 3B.)</b>                                                                                                                                                       | <b>18657.96</b>      | <b>10112.49</b>                            |
| 3D    | <b>Interest (Other than Penal Interest and Penalties etc.) paid to Financial Institution, Scheduled Banks, NBFC and Unsecured Loan at "SBI-MCLR" on money borrowed for construction)</b>                   | 1361.91              | 1016.91                                    |
| 3     | <b>TOTAL DEVELOPMENT AND CONSTRUCTION COST (Row 3C +3D)</b>                                                                                                                                                | <b>20019.87</b>      | <b>11129.4</b>                             |



|    |                                                                                                                                                                                     |                 |          |
|----|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------|----------|
| 4  | TOTAL COST OF PROJECT (Row 1+ Row 2+ Row 3)                                                                                                                                         | 26624.78        | 14998.51 |
| 5  | Percentage completion of Construction Work completed (as per Project Engineer, Architect's Certificate)                                                                             | 0               |          |
| 6  | Percentage completion of Total project (Proportionate cost incurred on the project to the total estimated cost) ( Col.4 of row 4 / Col.3 of row 4 )%                                | 56.33%          |          |
| 7  | Total amount received excluding the amount refunded to customers for cancellation of booking from allottees till date since Inception of the Project (in Rs. In Lacs)               |                 | 10435.22 |
| 8  | 70% Amount to be deposited in Designated Account (0.7*Row 7)                                                                                                                        |                 | 7304.654 |
| 9  | Cummulative Amount that can be withdrawn from Designated a/c, i.e.<br>Estimated Cost * Proportionate Cost Incurred on the Project<br>(Column 3 of Row 4 * row 6 )                   | (Total Project) | 14998.51 |
| 10 | Amount actually withdrawn till date since inception of the project ( This shall include 70% of the amounts already realised till date but not deposited in the designated Account ) |                 | 10386.2  |
| 11 | Balance available in Designated A/c.                                                                                                                                                |                 | 49.02    |
| 12 | Amount that can be withdrawn from the designated Bank A/C under this certificate<br>(Row 9 – Row 10)                                                                                |                 | 4612.32  |


This certificate is being issued on specific request of M/s Azeagaia Development Pvt Ltd for UP RERA compliance. The certification is based on the information and records produced before me and is true to the best of our knowledge and belief.

Place: Lucknow

Date: 31/07/18



For BHARGAVA & CO.  
Chartered Accountants,  
Firm Registration no.: 000765C

  
Ankit Bhargava  
(Partner)  
Member number: 405985