



Gujarat Real Estate Regulatory Authority (RERA)

Government of Gujarat

Website: gujrera.gujarat.gov.in, Email: inforera@gujarat.gov.in

FORM – 8

(See Regulation 3)

(To be submitted for Quarterly Project Progress Report – Project wise)

Submission Date:- 07-01-2025

Project Name:- Shailraj Glory

Project Registration Number:- PR/GJ/AHMEDABAD/AHMEDABAD CITY/Ahmedabad Municipal Corporation/MAA13768/010724/311227

A. Details of Project:-

1	Project Type: - Residential Affordable Housing	YES
2	Use:-	Mixed Development
3	Number of Blocks / Buildings	1
4	Total Estimated cost of Project Rs.	141964646.00
5	End date of Project at the time of registration	31-12-2027
6	End date of Project as per extension if any	NA

B. Details of All Blocks:-

Block Name	Number of Total RCC Slabs including Basement	Number of Basements	Number of Floors	Number of Units	Number of Lifts	Number of Units Booked	Number of Garages Booked
A	8	1	7	52	2	34	0

C. Schedule of Major Works:-

Block Name:- A

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	15-03-2024	15-03-2024	15-04-2024	01-04-2024	
2	RCC work above plinth level up to terrace level	15-04-2024	04-04-2024	15-06-2024	20-01-2025	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-10-2024	10-10-2024	31-12-2025	06-05-2025	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-02-2026	04-04-2025	31-03-2027	10-11-2025	
5	All activities in common areas	04-04-2025	04-04-2025	31-12-2025	31-12-2025	

D. Details of Individual Blocks (Internal Works):-

Block Name:- A

Sr. No	Particular		% Work Done
1	Excavation		100
2	Work up-to Plinth Level(Including Basemenent if so)		100
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	7	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	3	42.86

5	Number of floors to which completed number of Staircases, and entrance lobby/s at each Floor level connecting Staircases and Lifts	7	100
6	Number of Units within which flooring work of rooms completed	0	0
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	0	0
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	0	0

E. Details of Individual Blocks (External Works):-

Block Name:- A

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	NA	
2	External Plaster & Elevation work	Yes	NA	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	NA	
4	Number of Lift Installed	Yes	NA	

F. Development in Common Area:-

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	Street Lighting & Electrical fittings to Common Areas	YES	0	Not Yet Started
2	Compound Wall	YES	0	Not Yet Started
3	Plinth protection, paving of areas appurtenant to Building/Wing, Marghi area etc	YES	0	Not Yet Started
4	Overhead and Underground Water Tanks	YES	0	Not Yet Started
5	Internal Water supply Network	YES	0	Not Yet Started
6	Internal Sewerage (chamber, lines, Septic Tank, STP) Network	YES	0	Not Yet Started
7	Storm Water Drains	YES	0	Not Yet Started
8	Internal Roads and Footpaths	YES	0	Not Yet Started
9	Landscaping & Tree Planting	YES	0	Not Yet Started
10	other requirements as may be required to Obtain Occupation/Completion Certificate	YES	0	Not Yet Started

G. Details of Documents to be upload with each QPR:-

Block Name:- A

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	1-af41ddc7-2618-4eb9-a286-9400f64f75be.jpg	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	2-2266a898-db23-4e01-b0d7-825be262af6b.jpg	Under Process
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	3-36746e60-8d0f-4c93-9410-5214ea1c1eae.jpg	Under Process
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	4-24bc4676-9010-4aae-9d31-d1cb63e7cdb5.jpg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	5-21d34e43-0ec2-4299-99ea-77b411e99862.jpg	
6	Copies of Approvals taken during the current quarter.	6-New Rich Text Document.pdf	

H. Details regarding Garage and Parking in respect of the entire registered phase:-

Details	Proposed total number	Total Area (Sq Mtrs)	Percentage of Work Done
Garage	0	0.0	0
Covered Parking	40	700.49	0
Open Parking	19	198.29	0

I. Application of Fund :-

Sr No.	Particulars	Estimated Cost at the time of Registration/ Alteration (a)	Incurred and Paid till Last QPR (Cumulative) (b)	Incurred and Paid till this QPR (Cumulative) (c)	Expenditure incurred and paid in this QPR (d) (c-b)
1	Land Cost (Sr no 1(i) to (iv) of Form-3)	2,69,64,646	1,30,24,752	1,98,90,760	68,66,008
2	Development Cost (St no 1(ii))	11,50,00,000	53,12,935	3,27,13,411	2,74,00,475
3	Other costs (Admin, Marketing, interest on Partners capital etc.) (Other than Form-3)	0	0	0	0
Total Cost (Sr ne 1+2+3)		14,19,64,646	1,83,37,687	5,26,04,171	3,42,66,483

J. Sources of Fund

Sr No.	Particulars	Estimated amount at the time of RegistrationAlteration	Estimated (As on date of Last OPR)	Actual (As on date of this QPR)
1	Own Funds	0	1,30,46,175	2,78,20,119
2	Total Borrowed Fund (Secured)	0	0	0
3	Total Borrowed Fund (Unsecured)	0	95,22,568	1,48,22,568
4	Customer Receipts Used for the Project	15,05,00,000	0	1,83,37,668
Total Funds for the Project		15,05,00,000	2,25,68,743	6,09,80,355

K. Inventory Summary

Type of Inventory	Number	Booked	Unbooked	Total Carpet Area Booked	Total Carpet Area Unbooked	Unit Consideration	Received Amount	Balance Amount	Total Amount Booked	Total Amount Unbooked
Shop	10	8	2	212.67	49.21	10200000	2900000	7300000	3700000	6500000
Residential	42	26	16	1722.96	970.43	134100000	12335004	121764996	38200000	95900000
Total	52	34	18	1935.63	1019.64	144300000	15235004	129064996	41900000	102400000