



Gujarat Real Estate Regulatory Authority (RERA)

Government of Gujarat

Website: gujrera.gujarat.gov.in, Email: inforera@gujarat.gov.in

FORM – 8

(See Regulation 3)

(To be submitted for Quarterly Project Progress Report – Project wise)

Submission Date:- 12-01-2025

Project Name:- VIVANTA 36

Project Registration Number:- PR/GJ/AHMEDABAD/DASKROI/Ahmedabad Municipal Corporation/MAA13639/100624/301127

A. Details of Project:-

1	Project Type: - Residential Affordable Housing	NO
2	Use:-	Mixed Development
3	Number of Blocks / Buildings	1
4	Total Estimated cost of Project Rs.	255611559.93
5	End date of Project at the time of registration	30-11-2027
6	End date of Project as per extension if any	NA

B. Details of All Blocks:-

Block Name	Number of Total RCC Slabs including Basement	Number of Basements	Number of Floors	Number of Units	Number of Lifts	Number of Units Booked	Number of Garages Booked
A	14	1	13	46	2	2	0

C. Schedule of Major Works:-

Block Name:- A

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	09-04-2024	09-04-2024	15-04-2024	15-04-2024	
2	RCC work above plinth level up to terrace level	16-04-2024	16-04-2024	31-05-2024	31-05-2024	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-07-2024	01-07-2024	31-03-2026	31-03-2026	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-01-2025	01-01-2025	31-12-2026	31-12-2026	
5	All activities in common areas	01-01-2027	01-02-2027	30-11-2027	30-11-2027	

D. Details of Individual Blocks (Internal Works):-

Block Name:- A

Sr. No	Particular		% Work Done
1	Excavation		100
2	Work up-to Plinth Level(Including Basemenent if so)		100
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	12	92.31
4	Number of floors completed, Brick Masonry work & Internal Plaster	10	76.92

5	Number of floors to which completed number of Staircases, and entrance lobby/s at each Floor level connecting Staircases and Lifts	11	84.62
6	Number of Units within which flooring work of rooms completed	0	0
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	0	0
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	0	0

E. Details of Individual Blocks (External Works):-

Block Name:- A

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	NA	
2	External Plaster & Elevation work	Yes	NA	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	NA	
4	Number of Lift Installed	Yes	NA	

F. Development in Common Area:-

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	Street Lighting & Electrical fittings to Common Areas	YES	0	
2	Compound Wall	YES	0	
3	Plinth protection, paving of areas appurtenant to Building/Wing, Marghi area etc	YES	0	
4	Overhead and Underground Water Tanks	YES	0	
5	Internal Water supply Network	YES	15	
6	Internal Sewerage (chamber, lines, Septic Tank, STP) Network	YES	10	
7	Storm Water Drains	YES	10	
8	Internal Roads and Footpaths	YES	0	
9	Landscaping & Tree Planting	YES	0	
10	other requirements as may be required to Obtain Occupation/Completion Certificate	YES	0	

G. Details of Documents to be upload with each QPR:-

Block Name:- A

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	1.jpeg	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	1.jpeg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	1.jpeg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	1.jpeg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	1.jpeg	
6	Copies of Approvals taken during the current quarter.	1.jpeg	

H. Details regarding Garage and Parking in respect of the entire registered phase:-

Details	Proposed total number	Total Area (Sq Mtrs)	Percentage of Work Done
Garage	0	0.0	0
Covered Parking	415	1634.41	0
Open Parking	12	116.93	0

I. Application of Fund :-

Sr No.	Particulars	Estimated Cost at the time of Registration/ Alteration (a)	Incurred and Paid till Last QPR (Cumulative) (b)	Incurred and Paid till this QPR (Cumulative) (c)	Expenditure incurred and paid in this QPR (d) (c-b)
1	Land Cost (Sr no 1(i) to (iv) of Form-3)	1,97,65,200	1,97,65,200	1,97,65,200	0
2	Development Cost (St no 1(ii))	23,58,46,359	4,97,98,173	4,97,98,173	0
3	Other costs (Admin, Marketing, interest on Partners capital etc.) (Other than Form-3)	20,00,000	12,85,049	12,85,049	0
Total Cost (Sr ne 1+2+3)		25,76,11,559	7,08,48,422	7,08,48,422	0

J. Sources of Fund

Sr No.	Particulars	Estimated amount at the time of RegistrationAlteration	Estimated (As on date of Last OPR)	Actual (As on date of this QPR)
1	Own Funds	10,00,00,000	4,35,49,965	4,35,49,965
2	Total Borrowed Fund (Secured)	9,95,00,000	3,46,26,027	3,46,26,027
3	Total Borrowed Fund (Unsecured)	1,50,00,000	29,00,000	29,00,000
4	Customer Receipts Used for the Project	28,31,00,000	9,80,000	9,80,000
Total Funds for the Project		49,76,00,000	8,20,55,992	8,20,55,992

K. Inventory Summary

Type of Inventory	Number	Booked	Unbooked	Total Carpet Area Booked	Total Carpet Area Unbooked	Unit Consideration	Received Amount	Balance Amount	Total Amount Booked	Total Amount Unbooked
Shop	10	1	9	22.62	208.64	31100000	900000	30200000	3100000	28000000
Residential	36	1	35	126.32	4395.05	252000000	500000	251500000	7000000	245000000
Total	46	2	44	148.94	4603.69	283100000	1400000	281700000	10100000	273000000