



FORM 1
(See Regulation 3)

ARCHITECT'S CERTIFICATE

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money from Designated Account)

To

The **SAPPHIRE BUILDCON**

Subject : Certificate of Percentage of Completion of Construction Work of 1, No. of Building(s) **BLOCK-A**, Wing(s) of Phase of the Project (Gujarat RERA Registration Number **NA** situated on the Plot bearing C.N. No./CTS No./Survey no./Final Plot No **29/NARANPURA/VADAJ/80/80/181** demarcated by its boundaries (latitude and longitude of the end the West of Division, Village **VADAJ**,taluka **Ahmedabad City**, District **Ahmedabad**, PIN **380013**, admeasuring **1253.32** sq.mts. area being developed by **SAPPHIRE BUILDCON**

Sir,

I/We **KRUNAL HARIVADANBHAI SHAH** have undertaken assignment as Architect of certifying Percentage of Completion of Construction Work of the 1, Building(s) **BLOCK-A**, Wing(s) of Phase of the Project situated on the plot bearing C.N. No./CTS No./Survey no./Final Plot no.

29/NARANPURA/VADAJ/80/80/181 of Division,taluka **Ahmedabad City**, District **Ahmedabad**, PIN **380013**, admeasuring **1253.32**, sq.mts. area being developed by (Promoter's Name) **SAPPHIRE BUILDCON**, as per the approved plan.

1. Following technical professionals are appointed by Owner/Promoter: - **SAPPHIRE BUILDCON**

(i) M/s./Shri/Smt. **KRUNAL HARIVADANBHAI SHAH** as Architect/Engineer

(ii) M/s./Shri/Smt. **AMIT HARSHAD BABOO** as Structural Consultant

Based on Site Inspection by undersigned on **24-Sep-2024** date and with respect to each of the Building/Wing or of the plots as the case may be of the aforesaid Real Estate Project, I certify that as on the date of this certificate, the Percentage of Work done for each of the building/Wing of the Real Estate Project as registered vide number **Applied** under GujRERA is as per table A herein below. The percentage of the work executed with respect to each of the activity of the entire phase is detailed in Table A and B.

Table – A

BLOCK-A

Sr. No	Tasks/Number	Percentage of work done	Activity Start Date	Activity Completion Date
1	Excavation	4	23-05-2024	31-07-2024
2	1 number of Basement(s) and Plinth (No. & %)	0	01-08-2024	31-10-2024
3	NA number of Podiums (No. & %)	0	NA	NA
4	Stilt Floor (%)	0	NA	NA
5	8 number of Slabs of Super Structure (No. & %)	0	01-08-2024	12-10-2025
6	Internal & External walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises (%)	0	01-09-2024	31-03-2026
7	Sanitary Fittings & color work within the Flat/Premises (%)	0	12-10-2024	30-06-2026
8	Staircases Lifts Wells, Ramp and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks (%)	0	15-12-2024	31-07-2026
9	The external plumbing and external plaster elevation, external color, drainage work, completion of terraces with waterproofing of the Building/Wing (%)	0	16-02-2026	31-07-2026
10	Installation of lifts water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas electro mechanical equipment, compliance to conditions of environment/CRZ NOC, finishing to entrance lobby/s plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation/Completion Certificate (%)	0	01-06-2026	30-12-2026

Table - B

Internal & External Development Works in Respect of the entire Registered Phase

Sr. No.	Common areas and Facilities Amenities	Proposed(Yes/No)	Percentage of work done	Remarks	Activity Start Date	Activity Completion Date
1	Internal Roads & Footpaths	YES	0	-	15-05-2026	25-07-2026
2	Water Supplys	YES	0	-	25-06-2026	01-08-2026
3	Sewerage (chamber, lines, Septic Tank, STP)	YES	0	-	30-07-2026	15-10-2026
4	Storm Water Drains	YES	0	-	10-08-2026	22-10-2026
5	Landscaping & Tree Planting	YES	0	-	18-08-2026	30-10-2026
6	Street Lighting	YES	0	-	24-08-2026	30-10-2026
7	Community Buildings	NO	0	NA	NA	NA
8	Treatment and disposal of sewage and sullage water /STP	YES	0	-	31-08-2026	01-11-2026
9	Solid Waste Management & Disposal	YES	0	-	05-09-2026	10-11-2026
10	Water Conservation,Rain Water Harvesting,Percolating Well/Pit .	YES	0	-	15-09-2026	15-11-2026
11	Energy Management	YES	0	-	22-09-2026	20-11-2026
12	Fire Protection and Fire Safety Requirements	YES	0	-	30-09-2026	20-11-2026
13	Electrical Meter Room, Sub-station,Receiving Station.	YES	0	-	10-10-2026	25-11-2026
14	Fire fighting facilities	YES	0	-	18-10-2026	31-12-2026
15	Drinking water facilities	YES	0	-	25-10-2026	31-12-2026
16	Emergency evacuation services	YES	0	-	01-11-2026	31-12-2026
17	Use of renewable energy	YES	0	-	10-11-2026	31-12-2026
18	Security using CCTV surveillance	YES	0	-	15-11-2026	31-12-2026
19	Letter Box	YES	0	-	20-11-2026	31-12-2026

Table –C

Details regarding Garage and Parking in respect of the entire registered phase

Sr. No.	Details	Proposed Total Number	Total Area(Sq Mtrs)	Percentage of work done
1	Garage	0	0.0	0
2	Covered Parking	76	929.74	0
3	Open Parking	0	0	0

Yours Faithfully,

Name of Architect	KRUNAL HARIVADANBHAI SHAH
Council of Architects(CoA) Registration No.	CA/2005/36587
Council of Architects(CoA) Registration valid till	31-Dec-2026
Date of physical visit to the site	24-Sep-2024
Firm Name	KRUNAL HARIVADANBHAI SHAH
Remark	NA

@This is online submitted document with due eKYC done, hence no physical signature required.