



Gujarat Real Estate Regulatory Authority (RERA)

Government of Gujarat

Website: gujrera.gujarat.gov.in, Email: inforera@gujarat.gov.in

FORM – 8

(See Regulation 3)

(To be submitted for Quarterly Project Progress Report – Project wise)

Submission Date:- 06-01-2025

Project Name:- PRAGATI TWO

Project Registration Number:- PR/GJ/AHMEDABAD/AHMEDABAD CITY/Ahmedabad Municipal Corporation/MAA14033/210824/311229

A. Details of Project:-

1	Project Type: - Residential Affordable Housing	YES
2	Use:-	Mixed Development
3	Number of Blocks / Buildings	3
4	Total Estimated cost of Project Rs.	525072183.00
5	End date of Project at the time of registration	31-12-2029
6	End date of Project as per extension if any	NA

B. Details of All Blocks:-

Block Name	Number of Total RCC Slabs including Basement	Number of Basements	Number of Floors	Number of Units	Number of Lifts	Number of Units Booked	Number of Garages Booked
BLOCK B	10	1	9	72	2	35	0
BLOCK A	10	1	9	58	2	12	0
BLOCKC+D+E+F	10	1	9	232	8	0	0

C. Schedule of Major Works:-

Block Name:- BLOCK B

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	20-05-2024	20-05-2024	30-09-2024	30-09-2024	Work Completed
2	RCC work above plinth level up to terrace level	01-10-2024	01-10-2024	31-12-2024	31-12-2024	Work in Progress
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-11-2025	01-11-2025	30-06-2026	30-06-2026	Not Started at
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-08-2026	01-08-2026	31-12-2026	31-12-2026	Not Started at
5	All activities in common areas	01-03-2029	01-03-2029	30-06-2029	30-06-2029	Not Started at

Block Name:- BLOCK A

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	20-05-2024	20-05-2024	30-09-2024	30-09-2024	Work Completed
2	RCC work above plinth level up to terrace level	01-10-2024	01-10-2024	31-12-2024	31-12-2024	Work in Progress
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-11-2025	01-11-2025	30-06-2026	30-06-2026	Not Started at
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-08-2026	01-08-2026	31-12-2026	31-12-2026	Not Started at

5	All activities in common areas	01-03-2029	01-03-2029	30-06-2029	30-06-2029	Not Started at
---	--------------------------------	------------	------------	------------	------------	----------------

Block Name:- BLOCKC+D+E+F

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	01-12-2024	01-12-2024	31-03-2025	31-03-2025	Started for Block C and D
2	RCC work above plinth level up to terrace level	01-04-2025	01-12-2024	30-09-2025	30-09-2025	Started for Block D
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-03-2027	01-03-2027	31-12-2027	31-12-2027	Not Started at
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-05-2028	01-05-2028	30-11-2028	30-11-2028	Not Started at
5	All activities in common areas	01-03-2029	01-03-2029	30-06-2029	30-06-2029	Not Started at

D. Details of Individual Blocks (Internal Works):-

Block Name:- BLOCK B

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	1	11.11
4	Number of floors completed, Brick Masonry work & Internal Plaster	0	0
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	0	0
6	Number of Units within which flooring work of rooms completed	0	0
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	0	0
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	0	0

Block Name:- BLOCK A

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	1	11.11
4	Number of floors completed, Brick Masonry work & Internal Plaster	0	0
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	0	0
6	Number of Units within which flooring work of rooms completed	0	0
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	0	0
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	0	0

Block Name:- BLOCKC+D+E+F

Sr. No	Particular	% Work Done	
1	Excavation	50	
2	Work up-to Plinth Level(Including Basemenent if so)	25	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	0	0
4	Number of floors completed, Brick Masonry work & Internal Plaster	0	0
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	0	0
6	Number of Units within which flooring work of rooms completed	0	0
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	0	0

8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	0	0
---	--	---	---

E. Details of Individual Blocks (External Works):-

Block Name:- BLOCK B

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	NA	
2	External Plaster & Elevation work	Yes	NA	
3	Parapet wall, Flooring and Waterproofing work on Terrace	Yes	NA	
4	Number of Lift Installed	Yes	NA	

Block Name:- BLOCK A

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	NA	Not Started at
2	External Plaster & Elevation work	Yes	NA	Not Started at
3	Parapet wall, Flooring and Waterproofing work on Terrace	Yes	NA	Not Started at
4	Number of Lift Installed	Yes	NA	Not Started at

Block Name:- BLOCKC+D+E+F

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	NA	
2	External Plaster & Elevation work	Yes	NA	
3	Parapet wall, Flooring and Waterproofing work on Terrace	Yes	NA	
4	Number of Lift Installed	Yes	NA	

F. Development in Common Area:-

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	Street Lighting & Electrical fittings to Common Areas	YES	0	
2	Compound Wall	YES	0	
3	Plinth protection, paving of areas appurtenant to Building/Wing, Marghi area etc	YES	0	
4	Overhead and Underground Water Tanks	YES	0	
5	Internal Water supply Network	YES	0	
6	Internal Sewerage (chamber, lines, Septic Tank, STP) Network	YES	0	
7	Storm Water Drains	YES	0	
8	Internal Roads and Footpaths	YES	0	
9	Landscaping & Tree Planting	YES	0	
10	other requirements as may be required to Obtain Occupation/Completion Certificate	YES	0	

G. Details of Documents to be upload with each QPR:-

Block Name:- BLOCK B

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	B.jpeg	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	B.jpeg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	B.jpeg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	B.jpeg	

5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	B.jpeg	
6	Copies of Approvals taken during the current quarter.	NOT APPLICABLE.jpg	

Block Name:- BLOCK A

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	A.jpeg	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	A.jpeg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	A.jpeg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	A.jpeg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	A.jpeg	
6	Copies of Approvals taken during the current quarter.	NOT APPLICABLE.jpg	

Block Name:- BLOCKC+D+E+F

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	Block C+D+E+F.pdf	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Block C+D+E+F.pdf	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Block C+D+E+F.pdf	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	Block C+D+E+F.pdf	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	Block C+D+E+F.pdf	
6	Copies of Approvals taken during the current quarter.	NOT APPLICABLE.jpg	

H. Details regarding Garage and Parking in respect of the entire registered phase:-

Details	Proposed total number	Total Area (Sq Mtrs)	Percentage of Work Done
Garage	0	0.0	0
Covered Parking	535	5238.1	0
Open Parking	40	189.9	0

I. Application of Fund :-

Sr No.	Particulars	Estimated Cost at the time of Registration/ Alteration (a)	Incurred and Paid till Last QPR (Cumulative) (b)	Incurred and Paid till this QPR (Cumulative) (c)	Expenditure incurred and paid in this QPR (d) (c-b)
1	Land Cost (Sr no 1(i) to (iv) of Form-3)	8,99,90,581	2,34,55,835	6,25,39,189	3,90,83,354
2	Development Cost (St no 1(ii))	43,50,81,602	66,52,549	1,83,80,154	1,17,27,605
3	Other costs (Admin, Marketing, interest on Partners capital etc.) (Other than Form-3)	1,50,00,000	0	20,80,739	20,80,739
Total Cost (Sr ne 1+2+3)		54,00,72,183	3,01,08,384	8,30,00,082	5,28,91,698

J. Sources of Fund

Sr No.	Particulars	Estimated amount at the time of Registration/Alteration	Estimated (As on date of Last OPR)	Actual (As on date of this QPR)
1	Own Funds	10,00,00,000	10,00,00,000	5,09,61,258
2	Total Borrowed Fund (Secured)	0	0	0
3	Total Borrowed Fund (Unsecured)	5,00,00,000	5,00,00,000	4,09,67,500

4	Customer Receipts Used for the Project	68,05,20,000	68,05,20,000	87,34,500
Total Funds for the Project		83,05,20,000	83,05,20,000	10,06,63,258

K. Inventory Summary

Type of Inventory	Number	Booked	Unbooked	Total Carpet Area Booked	Total Carpet Aread Unbooked	Unit Consideration	Received Amount	Balance Amount	Total Amount Booked	Total Amount Unbooked
Shop	38	1	37	25.62	814.31	61320000	51000	61269000	1900000	59420000
Residential	324	46	278	1757.43	12359.97	619200000	8683500	610516500	76800000	542400000
Total	362	47	315	1783.05	13174.28	680520000	8734500	671785500	78700000	601820000