



FORM 1
(See Regulation 3)

ARCHITECT'S CERTIFICATE

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money from Designated Account)

To

The **SKY DEVELOPERS**

Subject : Certificate of Percentage of Completion of Construction Work of **1**, No. of Building(s) **A+B+C+D**, Wing(s) of Phase of the Project (Gujarat RERA Registration Number **null** situated on the Plot bearing C.N. No./CTS No./Survey no./Final Plot No **90 + 91/VINZOL-2 + VINZO-3/24/1 OF T.P. 90 + 71 OF T.P. 91/NA/VINZOL/NA/667/2+668/1, 662/24/1 OF T.P. 90 + 71 OF T.P. 91** demarcated by its boundaries (latitude and longitude of the end the West of Division, Village **VINZOL**, taluka **Daskroi**, District **Ahmedabad**, PIN **382445**, admeasuring **4180.0** sq.mts. area being developed by **SKY DEVELOPERS**

Sir,

I/We **PANKTI BHADRESHBHAI DHOLAKIYA** have undertaken assignment as Architect of certifying Percentage of Completion of Construction Work of the **1**, Building(s) **A+B+C+D**, Wing(s) of Phase of the Project situated on the plot bearing C.N. No./CTS No./Survey no./Final Plot no. **90 + 91/VINZOL-2 + VINZO-3/24/1 OF T.P. 90 + 71 OF T.P. 91/NA/VINZOL/NA/667/2+668/1, 662/24/1 OF T.P. 90 + 71 OF T.P. 91** of Division, taluka **Daskroi**, District **Ahmedabad**, PIN **382445**, admeasuring **4180.0**, sq.mts. area being developed by (Promoter's Name) **SKY DEVELOPERS**, as per the approved plan.

1. Following technical professionals are appointed by Owner/Promoter: - **SKY DEVELOPERS**

- (i) M/s./Shri/Smt. **RAKESHKUMAR KANNAIYALAL PRAJAPATI** as Architect/Engineer
(ii) M/s./Shri/Smt. **DAXESH PRAHLADBHAI PATEL** as Structural Consultant

Based on Site Inspection by undersigned on **07-Nov-2024** date and with respect to each of the Building/Wing or of the plots as the case may be of the aforesaid Real Estate Project, I certify that as on the date of this certificate, the Percentage of Work done for each of the building/Wing of the Real Estate Project as registered vide number **null** under GujRERA is as per table A herein below. The percentage of the work executed with respect to each of the activity of the entire phase is detailed in Table A and B.

Table – A				
A+B+C+D				
Sr. No.	Tasks/Number	Percentage of work done	Activity Start Date	Activity Completion Date
1	Excavation	100	18-09-2024	15-10-2024
2	1.0 number of Basement(s) and Plinth (No. & %)	0	NA	NA
3	NA number of Podiums (No. & %)	0	NA	NA
4	Stilt Floor (%)	0	01-01-2025	27-02-2025
5	11.0 number of Slabs of Super Structure (No. & %)	0	NA	NA
6	Internal & External walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises (%)	0	NA	NA
7	Sanitary Fittings & color work within the Flat/Premises (%)	0	28-10-2025	31-12-2025
8	Staircases Lifts Wells, Ramp and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks (%)	0	22-11-2025	30-07-2026
9	The external plumbing and external plaster elevation, external color, drainage work, completion of terraces with waterproofing of the Building/Wing (%)	0	17-12-2025	31-12-2026
10	Installation of lifts water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas electro mechanical equipment, compliance to conditions of environment/CRZ NOC, finishing to entrance lobby/s plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation/Completion Certificate (%)	0	16-01-2026	31-08-2027

Table - B	
Internal & External Development Works in Respect of the entire Registered Phase	

Sr. No.	Common areas and Facilities Amenities	Proposed(Yes/No)	Percentage of work done	Remarks	Activity Start Date	Activity Completion Date
1	Internal Roads & Footpaths	YES	0	Work Not Start	28-11-2024	31-12-2025
2	Water Supplys	YES	0	Work Not Start	28-02-2025	30-01-2026
3	Sewerage (chamber, lines, Septic Tank, STP)	YES	0	Work Not Start	01-03-2025	27-02-2026
4	Storm Water Drains	YES	0	Work Not Start	15-04-2025	31-03-2026
5	Landscaping & Tree Planting	YES	0	Work Not Start	25-05-2025	30-05-2026
6	Street Lighting	YES	0	Work Not Start	28-09-2025	31-07-2026
7	Community Buildings	YES	0	Work Not Start	22-11-2025	31-08-2026
8	Treatment and disposal of sewage and sullage water /STP	YES	0	Work Not Start	17-12-2025	17-01-2027
9	Solid Waste Management & Disposal	YES	0	Work Not Start	16-01-2026	31-08-2027
10	Water Conservation,Rain Water Harvesting,Percolating Well/Pit .	YES	0	Work Not Start	27-02-2026	30-09-2027
11	Energy Management	NO	0	NA	NA	NA
12	Fire Protection and Fire Safety Requirements	YES	0	Work Not Start	28-04-2026	30-11-2027
13	Electrical Meter Room, Sub-station,Receiving Station.	YES	0	Work Not Start	30-05-2026	31-12-2027
14	Fire fighting facilities	YES	0	Work Not Start	30-07-2026	31-01-2028
15	Drinking water facilities	YES	0	Work Not Start	16-07-2026	29-02-2028
16	Emergency evacuation services	YES	0	Work Not Start	18-08-2026	31-03-2028
17	Use of renewable energy	YES	0	Work Not Start	20-09-2026	30-04-2028
18	Security using CCTV surveillance	YES	0	Work Not Start	29-10-2026	01-05-2028
19	Letter Box	YES	0	Work Not Start	15-11-2026	31-12-2028

Table –C

Details regarding Garage and Parking in respect of the entire registered phase

Sr. No.	Details	Proposed Total Number	Total Area(Sq Mtrs)	Percentage of work done
1	Garage	0	0.0	0
2	Covered Parking	257	3119.25	0
3	Open Parking	50	208.05	0

Yours Faithfully,

Name of Architect	PANKTI BHADRESHBHAI DHOLAKIYA
Council of Architects(CoA) Registration No.	CA/2019/115142
Council of Architects(CoA) Registration valid till	31-Dec-2030
Date of physical visit to the site	07-Nov-2024
Firm Name	P B DHOLAKIYA
Remark	Work Not Start New Registration Project

@This is online submitted document with due eKYC done, hence no physical signature required.