



FORM 1

(See Regulation 3)

ARCHITECT'S CERTIFICATE

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money from Designated Account)

To

The **OMKAR INFRASTRUCTURE**

Subject : Certificate of Percentage of Completion of Construction Work of 2, No. of Building(s) **A,B**, Wing(s) of Phase of the Project (Gujarat RERA Registration Number **PR/GJ/GANDHINAGAR/GANDHINAGAR/Others/MAA11004/031222** situated on the Plot bearing C.N. No./CTS No./Survey no./Final Plot No **NA** demarcated by its boundaries (latitude and longitude of the end the West of Division, Village **NA**, taluka **Gandhinagar**, District **Gandhinagar**, PIN **NA**, admeasuring 3533.0 sq.mts. area being developed by **OMKAR INFRASTRUCTURE**

Sir,

I/We **HIRENBHAI HASMUKHBHAI PRAJAPATI** have undertaken assignment as Architect of certifying Percentage of Completion of Construction Work of the 2, Building(s) **A,B**, Wing(s) of Phase of the Project situated on the plot bearing C.N. No./CTS No./Survey no./Final Plot no. **NA** of Division, taluka **Gandhinagar**, District **Gandhinagar**, PIN **NA**, admeasuring 3533.0, sq.mts. area being developed by (Promoter's Name) **OMKAR INFRASTRUCTURE**, as per the approved plan.

1. Following technical professionals are appointed by Owner/Promoter: - **OMKAR INFRASTRUCTURE**

(i) M/s./Shri/Smt. **Hiren Prajapati** as Architect/Engineer

(ii) M/s./Shri/Smt. **Narendra K Patel** as Structural Consultant

Based on Site Inspection by undersigned on **22-Mar-2025** date and with respect to each of the Building/Wing or of the plots as the case may be of the aforesaid Real Estate Project, I certify that as on the date of this certificate, the Percentage of Work done for each of the building/Wing of the Real Estate Project as registered vide number **PR/GJ/GANDHINAGAR/GANDHINAGAR/Others/MAA11004/031222** under GujRERA is as per table A herein below. The percentage of the work executed with respect to each of the activity of the entire phase is detailed in Table A and B.

Table – A

A				
Sr. No	Tasks/Number	Percentage of work done	Activity Start Date	Activity Completion Date
1	Excavation	100	06-09-2022	31-12-2027
2	2 number of Basement(s) and Plinth (No. & %)	100	06-09-2022	31-12-2027
3	1 number of Podiums (No. & %)	0	NA	NA
4	Stilt Floor (%)	0	06-09-2022	31-12-2027
5	16 number of Slabs of Super Structure (No. & %)	75	06-09-2022	31-12-2027
6	Internal & External walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises (%)	40	25-12-2024	25-12-2026
7	Sanitary Fittings & color work within the Flat/Premises (%)	0	06-09-2022	06-09-2022
8	Staircases Lifts Wells, Ramp and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks (%)	65	06-09-2022	31-12-2027
9	The external plumbing and external plaster elevation, external color, drainage work, completion of terraces with waterproofing of the Building/Wing (%)	0	06-09-2022	31-12-2027
10	Installation of lifts water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas electro mechanical equipment, compliance to conditions of environment/CRZ NOC, finishing to entrance lobby/s plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation/Completion Certificate (%)	0	06-09-2022	31-12-2027

Table – A

B

Sr. No	Tasks/Number	Percentage of work done	Activity Start Date	Activity Completion Date
1	Excavation	100	06-09-2022	31-12-2027
2	2 number of Basement(s) and Plinth (No. & %)	100	06-09-2022	31-12-2027
3	1 number of Podiums (No. & %)	0	NA	NA
4	Stilt Floor (%)	0	NA	NA
5	15 number of Slabs of Super Structure (No. & %)	75	06-09-2022	31-12-2027
6	Internal & External walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises (%)	40	25-12-2024	25-12-2026
7	Sanitary Fittings & color work within the Flat/Premises (%)	0	06-09-2022	06-09-2022
8	Staircases Lifts Wells, Ramp and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks (%)	65	06-09-2022	31-12-2027
9	The external plumbing and external plaster elevation, external color, drainage work, completion of terraces with waterproofing of the Building/Wing (%)	0	06-09-2022	31-12-2027
10	Installation of lifts water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas electro mechanical equipment, compliance to conditions of environment/CRZ NOC, finishing to entrance lobby/s plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation/Completion Certificate (%)	0	06-09-2022	31-12-2027

Table - B

Internal & External Development Works in Respect of the entire Registered Phase

Sr. No.	Common areas and Facilities Amenities	Proposed(Yes/ No)	Percentage of work done	Remarks	Activity Start Date	Activity Completion Date
1	Internal Roads & Footpaths	YES	0	NIL	06-09-2022	31-12-2027
2	Water Supplies	YES	0	NIL	06-09-2022	31-12-2027
3	Sewerage (chamber, lines, Septic Tank, STP)	YES	0	NIL	06-09-2022	31-12-2027
4	Storm Water Drains	NO	0	NA	NA	NA
5	Landscaping & Tree Planting	YES	0	NIL	06-09-2022	31-12-2027
6	Street Lighting	YES	0	NIL	06-09-2022	31-12-2027
7	Community Buildings	YES	0	NIL	06-09-2022	31-12-2027
8	Treatment and disposal of sewage and sullage water /STP	NO	0	NA	NA	NA
9	Solid Waste Management & Disposal	YES	0	NIL	06-09-2022	31-12-2027
10	Water Conservation,Rain Water Harvesting,Percolating Well/Pit .	YES	0	NIL	06-09-2022	31-12-2027
11	Energy Management	YES	0	NIL	06-09-2022	31-12-2027
12	Fire Protection and Fire Safety Requirements	YES	0	NIL	06-09-2022	31-12-2027
13	Electrical Meter Room, Sub-station,Receiving Station.	YES	0	NIL	06-09-2022	31-12-2027
14	Fire fighting facilities	YES	0	NIL	06-09-2022	31-12-2027
15	Drinking water facilities	YES	0	NIL	06-09-2022	31-12-2027
16	Emergency evacuation services	NO	0	NA	NA	NA
17	Use of renewable energy	NO	0	NA	NA	NA
18	Security using CCTV surveillance	YES	0	NIL	06-09-2022	31-12-2027
19	Letter Box	YES	0	NIL	06-09-2022	31-12-2027

Table -C

Details regarding Garage and Parking in respect of the entire registered phase

Sr. No.	Details	Proposed Total Number	Total Area(Sq Mtrs)	Percentage of work done
1	Garage	0	0.0	0
2	Covered Parking	523	4681.54	0
3	Open Parking	0	0	0

Yours Faithfully,

Name of Architect	HIRENBHAI HASMUKHBHAI PRAJAPATI
Council of Architects(CoA) Registration No.	CA/2015/68391
Council of Architects(CoA) Registration valid till	31-Dec-2025
Date of physical visit to the site	22-Mar-2025
Firm Name	OMKAR INFRASTRUCTURE
Remark	QPR-BWA

@This is online submitted document with due eKYC done, hence no physical signature required.

