



FORM 1
(See Regulation 3)

ARCHITECT'S CERTIFICATE

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money from Designated Account)

To

The **VASUDEV ASSOCIATES**

Subject : Certificate of Percentage of Completion of Construction Work of 3, No. of Building(s) **A,B+C,D**, Wing(s) of Phase of the Project (Gujarat RERA Registration Number **null** situated on the Plot bearing C.N. No./CTS No./Survey no./Final Plot No **37/ALTHAN - SOUTH/B/Althan/T.P. no. 37/Block no.155/34** demarcated by its boundaries (latitude and longitude of the end the West of Division, Village **Althan**, taluka **Surat City**, District **Surat**, PIN **395017**, admeasuring **5313.8** sq.mts. area being developed by **VASUDEV ASSOCIATES**

Sir,

I/We **KRUTIKA RAHUL SHAH** have undertaken assignment as Architect of certifying Percentage of Completion of Construction Work of the 3, Building(s) **A,B+C,D**, Wing(s) of Phase of the Project situated on the plot bearing C.N. No./CTS No./Survey no./Final Plot no. **37/ALTHAN - SOUTH/B/Althan/T.P. no. 37/Block no.155/34** of Division, taluka **Surat City**, District **Surat**, PIN **395017**, admeasuring **5313.8**, sq.mts. area being developed by (Promoter's Name) **VASUDEV ASSOCIATES**, as per the approved plan.

1. Following technical professionals are appointed by Owner/Promoter: - **VASUDEV ASSOCIATES**

- (i) M/s./Shri/Smt. **KRUTIKA RAHUL SHAH** as Architect/Engineer
- (ii) M/s./Shri/Smt. **DARSHIT BHARATKUMAR VEJANI** as Structural Consultant

Based on Site Inspection by undersigned on **25-Apr-2025** date and with respect to each of the Building/Wing or of the plots as the case may be of the aforesaid Real Estate Project, I certify that as on the date of this certificate, the Percentage of Work done for each of the building/Wing of the Real Estate Project as registered vide number **null** under GujRERA is as per table A herein below. The percentage of the work executed with respect to each of the activity of the entire phase is detailed in Table A and B.

Table – A				
A				
Sr. No	Tasks/Number	Percentage of work done	Activity Start Date	Activity Completion Date
1	Excavation	70	30-10-2024	01-12-2024
2	2 number of Basement(s) and Plinth (No. & %)	70	02-12-2024	02-02-2025
3	1 number of Podiums (No. & %)	50	02-12-2024	02-02-2025
4	Stilt Floor (%)	50	02-12-2024	02-02-2025
5	14 number of Slabs of Super Structure (No. & %)	20	25-12-2024	31-12-2025
6	Internal & External walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises (%)	0	01-05-2025	30-04-2026
7	Sanitary Fittings & color work within the Flat/Premises (%)	0	01-11-2026	31-05-2027
8	Staircases Lifts Wells, Ramp and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks (%)	10	01-05-2027	31-07-2028
9	The external plumbing and external plaster elevation, external color, drainage work, completion of terraces with waterproofing of the Building/Wing (%)	0	01-05-2026	30-04-2027
10	Installation of lifts water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas electro mechanical equipment, compliance to conditions of environment/CRZ NOC, finishing to entrance lobby/s plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation/Completion Certificate (%)	0	01-05-2027	30-04-2029

Table – A	
B+C	

Sr. No	Tasks/Number	Percentage of work done	Activity Start Date	Activity Completion Date
1	Excavation	50	30-10-2024	01-12-2024
2	2 number of Basement(s) and Plinth (No. & %)	50	02-12-2024	02-02-2025
3	1 number of Podiums (No. & %)	20	02-12-2024	02-02-2025
4	Stilt Floor (%)	20	02-12-2024	02-02-2025
5	14 number of Slabs of Super Structure (No. & %)	10	25-12-2024	31-12-2025
6	Internal & External walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises (%)	0	01-05-2025	30-04-2026
7	Sanitary Fittings & color work within the Flat/Premises (%)	0	01-11-2026	31-05-2027
8	Staircases Lifts Wells, Ramp and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks (%)	5	01-05-2027	31-07-2028
9	The external plumbing and external plaster elevation, external color, drainage work, completion of terraces with waterproofing of the Building/Wing (%)	0	01-05-2026	30-04-2027
10	Installation of lifts water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas electro mechanical equipment, compliance to conditions of environment/CRZ NOC, finishing to entrance lobby/s plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation/Completion Certificate (%)	0	01-05-2027	30-04-2029

Table – A

D				
Sr. No	Tasks/Number	Percentage of work done	Activity Start Date	Activity Completion Date
1	Excavation	70	30-10-2024	01-12-2024
2	2 number of Basement(s) and Plinth (No. & %)	70	02-12-2024	02-02-2025
3	1 number of Podiums (No. & %)	50	02-12-2024	02-02-2025
4	Stilt Floor (%)	50	02-12-2024	02-02-2025
5	14 number of Slabs of Super Structure (No. & %)	20	25-12-2024	31-12-2025
6	Internal & External walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises (%)	0	01-05-2025	30-04-2026
7	Sanitary Fittings & color work within the Flat/Premises (%)	0	01-11-2026	31-05-2027
8	Staircases Lifts Wells, Ramp and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks (%)	10	01-05-2027	31-07-2028
9	The external plumbing and external plaster elevation, external color, drainage work, completion of terraces with waterproofing of the Building/Wing (%)	0	01-05-2026	30-04-2027
10	Installation of lifts water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas electro mechanical equipment, compliance to conditions of environment/CRZ NOC, finishing to entrance lobby/s plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation/Completion Certificate (%)	0	01-05-2027	30-04-2029

Table - B

Internal & External Development Works in Respect of the entire Registered Phase						
Sr. No.	Common areas and Facilities Amenities	Proposed(Yes/No)	Percentage of work done	Remarks	Activity Start Date	Activity Completion Date
1	Internal Roads & Footpaths	YES	0		01-03-2029	30-04-2029
2	Water Supplies	YES	0		01-03-2029	30-04-2029
3	Sewerage (chamber, lines, Septic Tank, STP)	YES	0		01-03-2029	30-04-2029
4	Storm Water Drains	YES	0		01-03-2029	30-04-2029
5	Landscaping & Tree Planting	YES	0		01-03-2029	30-04-2029
6	Street Lighting	YES	0		01-03-2029	30-04-2029
7	Community Buildings	NO	0	NA	NA	NA
8	Treatment and disposal of sewage and sullage water /STP	YES	0		01-03-2029	30-04-2029
9	Solid Waste Management & Disposal	YES	0		01-03-2029	30-04-2029
10	Water Conservation,Rain Water Harvesting,Percolating Well/Pit .	YES	0		01-03-2029	30-04-2029
11	Energy Management	YES	0		01-03-2029	30-04-2029
12	Fire Protection and Fire Safety Requirements	YES	0		01-03-2029	30-04-2029
13	Electrical Meter Room, Sub-station,Receiving Station.	YES	0		01-03-2029	30-04-2029
14	Fire fighting facilities	YES	0		01-03-2029	30-04-2029
15	Drinking water facilities	YES	0		01-03-2029	30-04-2029
16	Emergency evacuation services	YES	0		01-03-2029	30-04-2029

Sr. No.	Common areas and Facilities Amenities	Proposed(Yes/No)	Percentage of work done	Remarks	Activity Start Date	Activity Completion Date
17	Use of renewable energy	NO	0	NA	NA	NA
18	Security using CCTV surveillance	NO	0	NA	NA	NA
19	Letter Box	NO	0	NA	NA	NA

Table -C				
Details regarding Garage and Parking in respect of the entire registered phase				
Sr. No.	Details	Proposed Total Number	Total Area(Sq Mtrs)	Percentage of work done
1	Garage	0	0.0	0
2	Covered Parking	851	7017.16	0
3	Open Parking	0	0	0

Yours Faithfully,

Name of Architect	KRUTIKA RAHUL SHAH
Council of Architects(CoA) Registration No.	CA/2003/31907
Council of Architects(CoA) Registration valid till	31-Dec-2026
Date of physical visit to the site	25-Apr-2025
Firm Name	ARK DESIGNS
Remark	NO REMARK

@This is online submitted document with due eKYC done, hence no physical signature required.