

Form 2

ENGINEER'S CERTIFICATE

Date: **12-05-2023**

To,
Promoter **Savani Developers**
Project **Prayosha Shine**
RS -, Block **214**, OP **18**, FP **18**, CS -
(Sanctioned Draft Scheme) TPS **62**(Dindoli- Bhestan- Bhedwad), Surat Municipal Corporation - **SMC**
Moje **Dindoli**, Taluka **Udhna**, District **Surat**, PIN **394210**
Opp. Prayosha Prime, Karadava Road, Dindoli, Surat, Gujarat 394210, INDIA.

Subject: Certificate of Percentage of Completion of Construction Work of the **High-Rise Building(s)** without Podium under **Housing** (Project/Building Type **Residential Apartment**) (Unit Type **2 & 3 BHK Flats + Shops**) of the **Residential Development (Dwelling-3)** Project **Prayosha Shine**, Number of **02** (Two) **(A) & (B)** Building(s) / **02** (Two) **(A) & (B)** Wing(s) of the **Single** Phase of the Project **Prayosha Shine** (Gujarat RERA Registration Number **IN THE PROCESS OF MAKING APPLICATION**) Situated on the Plot bearing RS -, Block **214**, OP **18**, FP **18**, CS -, (Sanctioned Draft Scheme) TPS **62**(Dindoli- Bhestan- Bhedwad), Surat Municipal Corporation - **SMC**, Demarcated by its boundaries (Latitude and Longitude of the Center points of the Project **21.144233, 72.868143**) Adjoining F.P **52** to the North, Adjoining F.P **19** to the South, Adjoining FP **17** to the East, Adjoining **36.00 Mt wide TP Road** to the West of Division **Surat**, Moje **Mota Varachha**, Taluka **Surat City**, District **Surat**, PIN **394101** admeasuring **2762.00** sq.mts area being developed by **Savani Developers** (Project **Prayosha Shine**).

Ref: GujRERA Registration Number **Applied for Registration**

Sir,

I/We Ar. **Kantilal G Patel** have undertaken assignment as Architect of certifying Percentage of Completion of Construction Work of the **High-Rise Building(s)** without Podium under **Housing** (Project/Building Type **Residential Apartment**) (Unit Type **2 & 3 BHK Flats + Shops**) of the **Residential Development (Dwelling-3)** Project **Prayosha Shine**, Number of **02** (Two) **(A) & (B)** Building(s) / **02** (Two) **(A) & (B)** Wing(s) of the **Single** Phase of the Project **Prayosha Shine**, Situated on the Plot bearing RS -, Block **214**, OP **18**, FP **18**, CS -, (Sanctioned Draft Scheme) TPS **62**(Dindoli- Bhestan- Bhedwad), Surat Municipal Corporation - **SMC** of Division **Surat**, Moje **Mota Varachha**, Taluka **Surat City**, District **Surat**, PIN **394210** admeasuring **2762.00** sq.mts area being developed by **Savani Developers** (Project **Prayosha Shine**) as per the approved plan (Surat Municipal Corporation - **SMC**).

1. Following technical professionals are appointed by Owner/Promoter: - (as applicable)
 - (i) M/s./Shri/Smt. **Tushar H Sutariya** as Architect/Engineer
 - (i) M/s./Shri/Smt. **Amit K. Shah** as Structural Consultant
 - (ii) M/s./Shri/Smt. **Kantilal G. Patel** as MEP Consultant
 - (iii) M/s./Shri/Smt. **Kantilal G. Patel** as Quantity Surveyor*

1. I have estimated the cost of the completion to obtain Occupation Certificate / Completion Certificate, of the Civil, MEP, and Allied works, of the building(s) of the project. Our estimated cost calculations are based on Drawing/Plans made Available to us for the project Under reference by the developer and Consultants and the Schedule of items and quantity for the entire works as calculated by **Kantilal G. Patel** quantity Surveyor*Appointed by Developer / Engineer and the site inspection carried out by us.
2. I estimated total Estimated Cost of completion of the building(S) of the aforesaid project under Reference as **Rs. 14,00,00,000 /-** (Total of Table A and B). The estimated total cost of project is with reference to the Civil, MEP, and allied works required to be completed for the purpose of obtaining occupation certificate / completion certificate for the building(s) from the **SURAT MUNICIPAL CORPORATION** being the planning Authority under whose jurisdiction the aforesaid project is being implemented.
3. Based on site inspection by undersigned on **12-05-2023** date, The Estimated Cost Incurred till date is calculated at **RS. 0 /-** (Total of Table A and B). The amount of Estimated Cost Incurred is calculated on the base of amount of Total Estimated Cost.
4. The Balance Cost of completion of the civil, MEP, and Allied works of the building(s) of the subject Project to obtain occupation certificate/completion Certificate from **SURAT MUNICIPAL CORPORATION** Planning Authority is estimated at **Rs. 14,00,00,000 /-** (total of table A & B)
5. I certify that the Cost of the civil, MEP, and allied works for the aforesaid project as completed on the date of this certificate is as given in Table A & B below.

TABLE - A

Building/Wing bearing Number **Building - A**

(To be prepared separately for each Building/Wing of the Real Estate Project)

Sr. No.	Particulars	Amounts (in Rs.)
1	Total Estimated Cost of the building/wing as on 12-05-2023 date of Registration is	7,10,00,000 /-
2	Cost incurred as on 12-05-2023	0/-
3	Work done in Percentage (as Percentage of the estimated cost)	0 %
4	Balance Cost to be Incurred (Based on Estimated Cost)	7,10,00,000/-
5	Cost Incurred on Additional/Extra Items as on 12-05-2023 not included in the Estimated Cost (Table -C)	NA

TABLE - A

Building/Wing bearing Number Building - B

(To be prepared separately for each Building/Wing of the Real Estate Project)

Sr. No.	Particulars	Amounts (in Rs.)
1	Total Estimated Cost of the building/ wing as on 12-05-2023 date of Registration is	6,10,00,000 /-
2	Cost incurred as on 12-05-2023	0/-
3	Work done in Percentage (as Percentage of the estimated cost)	0 %
4	Balance Cost to be Incurred (Based on Estimated Cost)	6,10,00,000/-
5	Cost Incurred on Additional/Extra Items as on 12-05-2023 not included in the Estimated Cost (Table -C)	NA

TABLE - B

(To be prepared for the entire registered phase of the Real Estate Project)

Sr. No.	Particulars	Amounts (in Rs.)
1	Total Estimated Cost of the Internal and External Development Works including amenities and Facilities in the layout as on 12-05-2023 date of Registration is	80,00,000/-
2	Cost incurred as on 12-05-2023	0
3	Work done in Percentage (as Percentage of the estimated cost)	0%
4	Balance Cost to be Incurred (Based on Estimated Cost)	80,00,000/-
5	Cost Incurred on Additional/Extra Items as on 12-05-2023 not included in the Estimated Cost (Table -C)	NA

Yours Faithfully,

Kantilal G. Patel**Kantilal G. Patel**

(Civil Engr.)

Planner, Designer & Estimator

849, Prabhat Street, Katargam,
SURAT - 395004.

SMC Lic.No. T.D.O./ER/663

Signature & Name (IN BLOCK LETTERS) with Stamp of Engineer

Local Authority License No.- T.D.O/ER/663.)

Local Authority License valid till (Date):- **31/03/24**

NOTE

1. The Scope of works is to complete entire Real Estate project as per Drawing approved from time to time so as to obtain Occupation Certificate / completion Certificate.
2. (*) Quantity Survey can be done by office of Engineer or can be done by an independent Quantity Surveyor whose certificate of quantity calculated can be rolled upon by the Engineer, in case of independent quantity surveyor being appointed by promoter, the name has to be mentioned at the place marked (*) and in case quantity are being calculated by office of engineer, who is responsible for the quantity calculated should be mentioned at the place marked (*).
3. The estimated cost includes all labor, material, equipment and machinery required to carry out entire work.
4. As this is an estimated cost, any deviation in quantity required for development of the Real Estate project will result in amendment of the cost incurred / to be incurred.
5. All components of work with specification are indicative and not exhaustive.

[FORM - 2 (Annexure)]
ENGINEER'S CERTIFICATE FOR QUALITY ASSURANCE
Quality Assurance Certificate for Project Registration Number
Applied for Registration
(Certificate for the PROJECT REGISTRATION)

Sir,

I / We Kantilal G. Patel have undertaken an assignment of supervision of this real estate project.

☐ Our Responsibility

To carry out the work in accordance with the development permission and as per the approved plan and submit certificate of supervision of work and to carry out material testing in-situ or in the NABL approved Lab / GTU affiliated Eng. Colleges & Polytechnic Lab / GICEA Lab and to ensure quality of work and workmanship as per prescribed specifications as per NBC and or other relevant code of practice. The materials used in the project are conforming to the standards stipulated in IS SP21, 2005.

1. Material Testing:

I / We have applied following mandatory checks on the basic materials, used in the construction;

i. Cement -

It has been tested for its fineness, soundness, setting time, compressive strength etc. as per IS code 3535:1986 or as per other relevant IS/BS/NBC code, or as per industry standards and its results are within the permissible limits.

ii. Coarse Aggregate -

It has been tested, for deleterious materials, clay lumps, crushing value, impact value as per IS 2430:1986 or as per other relevant IS/BS/NBC code or as per industry standards and its results are within the permissible limits.

iii. Bricks / Blocks -

They have been tested for water absorption, crushing strength etc. as per IS 5454:1978 or as per other relevant IS/BS/NBC code or as per industry standards and its results are within permissible limits.

iv. Concrete / Ready-mix Concrete -

It has been tested for compressive strength for various periods as per IS 456:2000 and IS 1199 or as per other relevant IS/BS/NBC code or as per industry standards and its results are within permissible limits.

v. Steel for Concrete -

It has been tested as per IS 2062:2011 or as per other relevant IS/BS/NBC code or as per industry standards for tensile strength, elongation and gauge length etc. and its results are within permissible limits.

vi. Testing of Other Materials -

Other materials like sand, crushed sand, floor tiles, fixtures and fittings, pipes and sanitary fittings etc. (List out all items) used in this project conform to relevant IS/BS/NBC code or as per standards laid down by the industry for a particular material.

vii. Number and Frequency of testing

The materials used are subjected to required tests in prescribed number and frequency.

viii. Codes of foreign country

Material used in the project for which IS code or standard is not available, the same is tested using relevant code of other country or as per standards laid down by the industry.

ix. Fire Resistance

The materials/composites used in construction complied to the required fire resistance.

2. Workmanship:

I / We hereby certify that work has been carried out under my / our supervision. I / We further certify that workmanship and quality is satisfactory and up to the mark and the work has been acceptable within the permissible limits of deviations as per relevant code of practice.

3. Electrical Materials and Workmanship:

Works of all the electrical wiring / connections / lift installation / other electrical installations have been carried out under authorized / registered electrical engineer and its records has been maintained. The materials used conform to the relevant IS / BS / National Building Codes or as per industry standards.

4. Structural Engineer:

Promotor has engaged structural engineer Mr **Amit K. Shah** having Licenses No. TDO/STDR/3 having office 206 Aksharvats apartment, Nanpura, Surat 395001 cell no. 9825139552

The structural design of buildings in this project has been done under his supervision. I / We have checked the soil report before laying PCC for foundation in consultation with soil consultant. The formwork and concrete mix design have been done as per relevant codes as applicable. His / Her periodic checks and certificates for STABILITY and SAFETY have been kept on record.

The structural design is carried out considering applicable earthquake and/or wind load for this project and copes with the required fire resistance.

5. Preservation of Records:

Record of all test results of this project have been properly kept in the prescribed formats and will be preserved at least up to the defect liability period or for the period as required by any other provision of law.

6. The following materials or any other item of work which were not conforming to the standard specifications and which were not rejected, because of reasons specified hereunder;

-.....N.A.....
-.....

Yours Faithfully,
Kantilal G. Patel



Kantilal G. Patel

(Civil Engr.)

Planner, Designer & Estimator

849, Prabhat Street, Katargam,
SURAT - 395004.

SMC Lic.No. T.D.O./ER/663

Signature & Name (IN BLOCK LETTERS) with Stamp of Engineer

Local Authority License No.- T.D.O/ER/663.)

Local Authority License no. valid till (Date) **31/03/24**