



Kirankumar Rasikbhai Ramjiyani (CA/2011/51825)
A-401,SHANTAM FLAT, GADAPURA GADAPURA
Email: spaceplusrera@gmail.com
Mobile: 9408592185
Submitted On :24-04-2025

FORM 1
(See Regulation 3)

ARCHITECT'S CERTIFICATE

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money from Designated Account)

To

The **SANDERI INFRASPACE**

Subject : Certificate of Percentage of Completion of Construction Work of **1**, No. of Building(s) **Resi. (Total - 88 Units)**, Wing(s) of Phase of the Project (Gujarat RERA Registration Number **null** situated on the Plot bearing C.N. No./CTS No./Survey no./Final Plot No **01/AMODAR/144/1&2, 145, 211, 215, 216, 210, 206, 207/-/AMODAR/-/337/PAIKI, 338/2, 339, 343, 344, 345, 346/A, 346/B/144, 145, 211, 215, 216, 210, 206, 207** demarcated by its boundaries (latitude and longitude of the end the West of Division, Village **AMODAR**, taluka **Vadodara**, District **Vadodara**, PIN **390019**, admeasuring **12685.58** sq.mts. area being developed by **SANDERI INFRASPACE**

Sir,

I/We **KIRANKUMAR RASIKBHAI RAMJIYANI** have undertaken assignment as Architect of certifying Percentage of Completion of Construction Work of the **1**, Building(s) **Resi. (Total - 88 Units)**, Wing(s) of Phase of the Project situated on the plot bearing C.N. No./CTS No./Survey no./Final Plot no. **01/AMODAR/144/1&2, 145, 211, 215, 216, 210, 206, 207/-/AMODAR/-/337/PAIKI, 338/2, 339, 343, 344, 345, 346/A, 346/B/144, 145, 211, 215, 216, 210, 206, 207** of Division, taluka **Vadodara**, District **Vadodara**, PIN **390019**, admeasuring **12685.58**, sq.mts. area being developed by (Promoter's Name) **SANDERI INFRASPACE**, as per the approved plan.

1. Following technical professionals are appointed by Owner/Promoter: - **SANDERI INFRASPACE**

- (i) M/s./Shri/Smt. **Kirankumar Rasikbhai Ramjiyani** as Architect/Engineer
(ii) M/s./Shri/Smt. **JITENDRAKUMAR SURESHBHAI PATEL** as Structural Consultant

Based on Site Inspection by undersigned on **24-Apr-2025** date and with respect to each of the Building/Wing or of the plots as the case may be of the aforesaid Real Estate Project, I certify that as on the date of this certificate, the Percentage of Work done for each of the building/Wing of the Real Estate Project as registered vide number **null** under GujRERA is as per table A herein below. The percentage of the work executed with respect to each of the activity of the entire phase is detailed in Table A and B.

Table – A				
Resi. (Total - 88 Units)				
Sr. No	Tasks/Number	Percentage of work done	Activity Start Date	Activity Completion Date
1	Excavation	60	15-12-2024	31-08-2025
2	88 number of Basement(s) and Plinth (No. & %)	0	01-04-2025	31-10-2025
3	0 number of Podiums (No. & %)	0	NA	NA
4	Stilt Floor (%)	0	NA	NA
5	176 number of Slabs of Super Structure (No. & %)	0	01-07-2025	31-12-2027
6	Internal & External walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises (%)	0	01-12-2025	31-12-2027
7	Sanitary Fittings & color work within the Flat/Premises (%)	0	01-12-2025	31-12-2027
8	Staircases Lifts Wells, Ramp and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks (%)	0	01-12-2025	31-03-2028
9	The external plumbing and external plaster elevation, external color, drainage work, completion of terraces with waterproofing of the Building/Wing (%)	0	01-01-2027	31-12-2028
10	Installation of lifts water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas electro mechanical equipment, compliance to conditions of environment/CRZ NOC, finishing to entrance lobby/s plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation/Completion Certificate (%)	0	01-01-2029	30-06-2030

Table - B						
Internal & External Development Works in Respect of the entire Registered Phase						
Sr. No.	Common areas and Facilities Amenities	Proposed(Yes/No)	Percentage of work done	Remarks	Activity Start Date	Activity Completion Date
1	Internal Roads & Footpaths	YES	0	-	01-08-2025	30-06-2029
2	Water Supplys	YES	0	BOREWELL	01-08-2025	30-06-2029
3	Sewerage (chamber, lines, Septic Tank, STP)	YES	0	-	01-08-2025	30-06-2029
4	Storm Water Drains	YES	0	-	01-08-2025	30-06-2029
5	Landscaping & Tree Planting	YES	0	-	01-08-2026	30-06-2029
6	Street Lighting	YES	0	-	01-08-2026	30-06-2029
7	Community Buildings	YES	0	-	01-08-2026	30-06-2029
8	Treatment and disposal of sewage and sullage water /STP	NO	0	NA	NA	NA
9	Solid Waste Management & Disposal	NO	0	NA	NA	NA
10	Water Conservation,Rain Water Harvesting,Percolating Well/Pit .	YES	0	-	01-12-2026	31-12-2029
11	Energy Management	NO	0	NA	NA	NA
12	Fire Protection and Fire Safety Requirements	NO	0	NA	NA	NA
13	Electrical Meter Room, Sub-station,Receiving Station.	YES	0	PANEL BOARD	01-07-2028	31-12-2029
14	Fire fighting facilities	NO	0	NA	NA	NA
15	Drinking water facilities	YES	0	VMC	01-07-2028	31-12-2029
16	Emergency evacuation services	NO	0	NA	NA	NA
17	Use of renewable energy	NO	0	NA	NA	NA
18	Security using CCTV surveillance	YES	0	-	01-12-2028	30-06-2030
19	Letter Box	NO	0	NA	NA	NA

Table –C				
Details regarding Garage and Parking in respect of the entire registered phase				
Sr. No.	Details	Proposed Total Number	Total Area(Sq Mtrs)	Percentage of work done
1	Garage	0	0.0	0
2	Covered Parking	0	0.0	0
3	Open Parking	0	0	0

Yours Faithfully,

Name of Architect	KIRANKUMAR RASIKBHAI RAMJIYANI
Council of Architects(CoA) Registration No.	CA/2011/51825
Council of Architects(CoA) Registration valid till	31-Dec-2032
Date of physical visit to the site	24-Apr-2025
Firm Name	KIRANKUMAR RASIKBHAI RAMJIYANI
Remark	-

@This is online submitted document with due eKYC done, hence no physical signature required.