



FORM 1
(See Regulation 3)

ARCHITECT'S CERTIFICATE

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money from Designated Account)

To

The New Crystal Builders

Subject : Certificate of Percentage of Completion of Construction Work of 1, No. of Building(s) A, Wing(s) of Phase of the Project (Gujarat RERA Registration Number null situated on the Plot bearing C.N. No./CTS No./Survey no./Final Plot No 3/Ellisbridge (Kocharab Section) (1st Varied Final)/-/-Paldi/-/-886/1 demarcated by its boundaries (latitude and longitude of the end the West of Division, Village Paldi,taluka Ahmedabad City, District Ahmedabad, PIN 380006, admeasuring 505.85 sq.mts. area being developed by New Crystal Builders

Sir,

I/We **SIVAM SHYAMALKUMAR GANDHI** have undertaken assignment as Architect of certifying Percentage of Completion of Construction Work of the 1, Building(s) A, Wing(s) of Phase of the Project situated on the plot bearing C.N. No./CTS No./Survey no./Final Plot no. 3/Ellisbridge (Kocharab Section) (1st Varied Final)/-/-Paldi/-/-886/1 of Division,taluka Ahmedabad City, District Ahmedabad, PIN 380006, admeasuring 505.85, sq.mts. area being developed by (Promoter's Name) **New Crystal Builders**, as per the approved plan.

1. Following technical professionals are appointed by Owner/Promoter: - **New Crystal Builders**

- (i) M/s./Shri/Smt. **Sivam Shyamalkumar Gandhi** as Architect/Engineer
(ii) M/s./Shri/Smt. **NAUSHAD GULAMDASTAGIR SHAIKH** as Structural Consultant

Based on Site Inspection by undersigned on **19-Jul-2024** date and with respect to each of the Building/Wing or of the plots as the case may be of the aforesaid Real Estate Project, I certify that as on the date of this certificate, the Percentage of Work done for each of the building/Wing of the Real Estate Project as registered vide number **null** under GujRERA is as per table A herein below. The percentage of the work executed with respect to each of the activity of the entire phase is detailed in Table A and B.

Table – A

A				
Sr. No	Tasks/Number	Percentage of work done	Activity Start Date	Activity Completion Date
1	Excavation	0	26-04-2024	30-09-2024
2	1 number of Basement(s) and Plinth (No. & %)	0	01-10-2024	30-06-2025
3	NA number of Podiums (No. & %)	0	NA	NA
4	Stilt Floor (%)	0	01-07-2025	30-06-2027
5	8 number of Slabs of Super Structure (No. & %)	0	01-07-2025	31-03-2026
6	Internal & External walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises (%)	0	01-10-2025	31-03-2027
7	Sanitary Fittings & color work within the Flat/Premises (%)	0	01-01-2027	30-06-2027
8	Staircases Lifts Wells, Ramp and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks (%)	0	01-07-2025	30-06-2027
9	The external plumbing and external plaster elevation, external color, drainage work, completion of terraces with waterproofing of the Building/Wing (%)	0	01-04-2026	30-06-2027
10	Installation of lifts water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas electro mechanical equipment, compliance to conditions of environment/CRZ NOC, finishing to entrance lobby/s plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation/Completion Certificate (%)	0	01-01-2027	30-06-2027

Table - B

Internal & External Development Works in Respect of the entire Registered Phase

Sr. No.	Common areas and Facilities Amenities	Proposed(Yes/No)	Percentage of work done	Remarks	Activity Start Date	Activity Completion Date
1	Internal Roads & Footpaths	YES	0	YES	01-07-2027	31-12-2027
2	Water Supplys	YES	0	YES	01-08-2027	31-12-2027
3	Sewerage (chamber, lines, Septic Tank, STP)	YES	0	YES	01-07-2027	31-12-2027
4	Storm Water Drains	YES	0	YES	01-08-2027	31-12-2027
5	Landscaping & Tree Planting	YES	0	YES	01-10-2027	31-12-2027
6	Street Lighting	YES	0	YES	01-11-2027	31-12-2027
7	Community Buildings	NO	0	NA	NA	NA
8	Treatment and disposal of sewage and sullage water /STP	NO	0	NA	NA	NA
9	Solid Waste Management & Disposal	YES	0	YES	01-11-2027	31-12-2027
10	Water Conservation,Rain Water Harvesting,Percolating Well/Pit .	YES	0	YES	01-07-2027	31-12-2027
11	Energy Management	NO	0	NA	NA	NA
12	Fire Protection and Fire Safety Requirements	YES	0	YES	01-07-2027	31-12-2027
13	Electrical Meter Room, Sub-station,Receiving Station.	YES	0	YES	01-08-2027	31-12-2027
14	Fire fighting facilities	YES	0	YES	01-07-2027	31-12-2027
15	Drinking water facilities	YES	0	YES	01-10-2027	31-12-2027
16	Emergency evacuation services	YES	0	YES	01-07-2027	31-12-2027
17	Use of renewable energy	YES	0	YES	01-09-2027	31-12-2027
18	Security using CCTV surveillance	YES	0	YES	01-10-2027	31-12-2027
19	Letter Box	YES	0	YES	01-11-2027	31-12-2027

Table –C

Details regarding Garage and Parking in respect of the entire registered phase

Sr. No.	Details	Proposed Total Number	Total Area(Sq Mtrs)	Percentage of work done
1	Garage	0	0.0	0
2	Covered Parking	31	337.81	0
3	Open Parking	0	0	0

Yours Faithfully,

Name of Architect	SIVAM SHYAMALKUMAR GANDHI
Council of Architects(CoA) Registration No.	CA/2014/64615
Council of Architects(CoA) Registration valid till	31-Dec-2025
Date of physical visit to the site	19-Jul-2024
Firm Name	M/S Shivam Gandhi
Remark	Certificate issued based on data and explanation given by promoter.

@This is online submitted document with due eKYC done, hence no physical signature required.