



DIVYESH DESAI (CA/1992/15014)
811-814 Shiromani Complex, Satellite
Email: divyeshdesaiarch@yahoo.com
Mobile: 9375826212
Submitted On :18-12-2024

FORM 1

(See Regulation 3)

ARCHITECT'S CERTIFICATE

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money from Designated Account)

To

The **Proprietorship of Mohan Bhagwatprasad Agrawal**

Subject : Certificate of Percentage of Completion of Construction Work of 2, No. of Building(s) **A,B**, Wing(s) of Phase of the Project (Gujarat RERA

Registration Number **null** situated on the Plot bearing C.N. No./CTS No./Survey no./Final Plot No **98/KOTARPUR-**

NARODA/NA/NA/KOTARPUR/NA/NA/30 demarcated by its boundaries (latitude and longitude of the end the West of Division, Village **KOTARPUR**, taluka

Ahmedabad City, District **Ahmedabad**, PIN **382340**, admeasuring **2138.0** sq.mts. area being developed by **Proprietorship of Mohan Bhagwatprasad Agrawal**

Sir,

I/We **DIVYESH DESAI** have undertaken assignment as Architect of certifying Percentage of Completion of Construction Work of the 2, Building(s) **A,B**,

Wing(s) of Phase of the Project situated on the plot bearing C.N. No./CTS No./Survey no./Final Plot no. **98/KOTARPUR-**

NARODA/NA/NA/KOTARPUR/NA/NA/30 of Division, taluka **Ahmedabad City**, District **Ahmedabad**, PIN **382340**, admeasuring **2138.0**, sq.mts. area being

developed by (Promoter's Name) **Proprietorship of Mohan Bhagwatprasad Agrawal**, as per the approved plan.

1. Following technical professionals are appointed by Owner/Promoter: - **Proprietorship of Mohan Bhagwatprasad Agrawal**

(i) M/s./Shri/Smt. **DIVYESH DESAI** as Architect/Engineer

(ii) M/s./Shri/Smt. **KANAIYALAL MOTIRAM PATEL** as Structural Consultant

Based on Site Inspection by undersigned on **02-Dec-2024** date and with respect to each of the Building/Wing or of the plots as the case may be of the aforesaid

Real Estate Project, I certify that as on the date of this certificate, the Percentage of Work done for each of the building/Wing of the Real Estate Project as

registered vide number **null** under GujRERA is as per table A herein below. The percentage of the work executed with respect to each of the activity of the entire

phase is detailed in Table A and B.

Table – A

A				
Sr. No	Tasks/Number	Percentage of work done	Activity Start Date	Activity Completion Date
1	Excavation	0	02-12-2024	31-12-2025
2	0 number of Basement(s) and Plinth (No. & %)	0	NA	NA
3	0 number of Podiums (No. & %)	0	NA	NA
4	Stilt Floor (%)	0	20-12-2024	31-03-2025
5	8 number of Slabs of Super Structure (No. & %)	0	25-12-2024	31-12-2026
6	Internal & External walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises (%)	0	25-12-2025	31-12-2027
7	Sanitary Fittings & color work within the Flat/Premises (%)	0	25-12-2026	30-11-2028
8	Staircases Lifts Wells, Ramp and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks (%)	0	25-12-2026	30-06-2028
9	The external plumbing and external plaster elevation, external color, drainage work, completion of terraces with waterproofing of the Building/Wing (%)	0	25-12-2027	30-06-2028
10	Installation of lifts water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas electro mechanical equipment, compliance to conditions of environment/CRZ NOC, finishing to entrance lobby/s plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation/Completion Certificate (%)	0	25-12-2027	31-12-2028

Table – A

B				
---	--	--	--	--

Sr. No	Tasks/Number	Percentage of work done	Activity Start Date	Activity Completion Date
1	Excavation	0	02-12-2024	31-12-2025
2	0 number of Basement(s) and Plinth (No. & %)	0	NA	NA
3	0 number of Podiums (No. & %)	0	NA	NA
4	Stilt Floor (%)	0	20-12-2024	31-03-2025
5	8 number of Slabs of Super Structure (No. & %)	0	25-12-2024	31-12-2026
6	Internal & External walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises (%)	0	25-12-2025	31-12-2027
7	Sanitary Fittings & color work within the Flat/Premises (%)	0	25-12-2026	30-11-2028
8	Staircases Lifts Wells, Ramp and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks (%)	0	25-12-2026	30-06-2028
9	The external plumbing and external plaster elevation, external color, drainage work, completion of terraces with waterproofing of the Building/Wing (%)	0	25-12-2027	30-06-2028
10	Installation of lifts water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas electro mechanical equipment, compliance to conditions of environment/CRZ NOC, finishing to entrance lobby/s plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation/Completion Certificate (%)	0	25-12-2027	31-12-2028

Table - B

Internal & External Development Works in Respect of the entire Registered Phase

Sr. No.	Common areas and Facilities Amenities	Proposed(Yes/ No)	Percentage of work done	Remarks	Activity Start Date	Activity Completion Date
1	Internal Roads & Footpaths	YES	0	NA	02-12-2024	30-12-2028
2	Water Supplies	YES	0	NA	02-12-2024	30-12-2028
3	Sewerage (chamber, lines, Septic Tank, STP)	YES	0	NA	02-12-2024	30-12-2028
4	Storm Water Drains	NO	0	NA	NA	NA
5	Landscaping & Tree Planting	YES	0	NA	02-12-2024	30-12-2028
6	Street Lighting	YES	0	NA	02-12-2024	30-12-2028
7	Community Buildings	NO	0	NA	NA	NA
8	Treatment and disposal of sewage and sullage water /STP	NO	0	NA	NA	NA
9	Solid Waste Management & Disposal	NO	0	NA	NA	NA
10	Water Conservation,Rain Water Harvesting,Percolating Well/Pit .	YES	0	NA	02-12-2024	30-12-2028
11	Energy Management	NO	0	NA	NA	NA
12	Fire Protection and Fire Safety Requirements	YES	0	NA	02-12-2024	30-12-2028
13	Electrical Meter Room, Sub-station,Receiving Station.	YES	0	NA	02-12-2024	30-12-2028
14	Fire fighting facilities	YES	0	NA	02-12-2024	30-12-2028
15	Drinking water facilities	YES	0	NA	02-12-2024	30-12-2028
16	Emergency evacuation services	NO	0	NA	NA	NA
17	Use of renewable energy	YES	0	NA	02-12-2024	30-12-2028
18	Security using CCTV surveillance	NO	0	NA	NA	NA
19	Letter Box	YES	0	NA	02-12-2024	30-12-2028

Table -C

Details regarding Garage and Parking in respect of the entire registered phase

Sr. No.	Details	Proposed Total Number	Total Area(Sq Mtrs)	Percentage of work done
1	Garage	0	0.0	0
2	Covered Parking	0	0.0	0
3	Open Parking	139	869.43	0

Yours Faithfully,

Name of Architect	DIVYESH DESAI
Council of Architects(CoA) Registration No.	CA/1992/15014
Council of Architects(CoA) Registration valid till	31-Dec-2028
Date of physical visit to the site	02-Dec-2024
Firm Name	DIVYESH DESAI AND ASSOCIATES
Remark	NA

@This is online submitted document with due eKYC done, hence no physical signature required.

