

Architects, Engineers, Interior Designers & Approved Valuers (Computer Aided Structural Design & Vastu)

213, Manas Bhawan Extension, 11, R.N.T. Marg INDORE-452001 (M.P.) € (0731) 4094561(O), 2460488 (R) (M) +91-98260-66162 ● er.prakash0007@gmail.com

Municipal Licence No. Str. Engg.

₹ 59

F.I.V. Regd. No. F-8902

PROJECT TITLE

Format — 1B

ENGINEER'S CERTIFICATE

(For the purpose of Designated Account)
(To be submitted at the end of every quarter)

FOR THE QUARTER/PERIOD ENDING

PROJECT NAME:- Silver Lake Vista (Marina & Lagoon Block)
ADDRESS:- Main Khandwa Road Gram Limbodi, Indore
RERA REGISTRATION NUMBER:- New
PROMOTER NAME:- Mr Kunal Jhaveri, Mr Ashvin Jhaveri, Smt Meena Dhruv
ADDRESS:- 39/1, South Tukoganj, Indore

Subject :- Certificate of cost incurred for Development of Silver Lake Vista Tower/building(s) marina Block & Lagoon Block of the phase situated on plot bearing Khasra No/ Survey no.12/10/2/1/1, 12/10/2/1/2, 12/10/2/1/3, 12/10/2/1/4, 12/10/2/1P, 15/1/1, 12/10/2/1, demarcated by its boundaries Other land to the North Other Land then Pal of Bilawli Lake to the South Indore Khandwa Road to the East Other Land, to the West of Village Limbodi Tehsil Indore District Indore PIN,452017, Admeasuring Land area 1.062.Hectare being developed by Mr. Kunal Jhaveri (Promoter)

Sir.

This is to certify that I have undertaken assignment of certifying estimated Cost and expenses incurred on actual on site construction for the Real Project mentioned above.

- I. Following technical professionals were consulted by me for verification for certification of the cost:
- (i) Amber Vyas as Architect;
- (ii) Shri Prakash Choudhary as Structural Consultant
- (iii) Mr. Tausif Ahmed as MEP Consultant
- (iv) Shri Prakash Choudhary as Quantity Surveyor
- 2. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by the Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labor and other inputs made by developer, and the site inspection carried out by us.
- 3. We estimate Total Estimated Cost for completion of the project under reference as Rs. (Total of S.No. 1 in Tables A and B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, .MEP and allied works required to be completedfor obtaining occupation certificate/ completion certificate for the building(s) from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being implemented.
- 4. The estimated actual cost incurred until quarter ending onis calculated at Rs.(Total of S. No. 2 in Tables A and B). The amount of Estimated Cost Incurred is calculatedbased on amount of Total Estimated Cost.
- 5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the project to obtain Occupation Certificate/Completion Certificate from the Competent Authority is estimated at Rs. (Total of S.No. 4 in Tables A and B).
- 6. I certify that the Cost of the Civil, MEP and allied work for the aforesaid Project as completed on the10.07.2017date is as given in Tables A and B below:



Architects, Engineers, Interior Designers & Approved Valuers (Computer Aided Structural Design & Vastu) 213, Manas Bhawan Extension, 11, R.N.T. Marg INDORE-452001 (M.P.) © (0731) 4094561(O), 2460488 (R) (M) +91-98260-66162 • er.prakash0007@gmail.com

Municipal Licence No. Str. Engg. 27 59 F.I.V. Regd. No. F-8902

PROJECT TITLE

TABLEA

Building /Wing /Tower bearing Number or called Marina Block (to be prepared separately for each Building /Wing of the Real Estate Project/phases. In case of more than one building, label as Table-A1,A2,A3 etc.)

		Amounts
S.No.	Particulars	Rs 131700000
1	= 1 = timeted cost of the huilding/wing as on date of Registration	
2	Cost incurred tillDt.(quarter ending)(Based on the actual cost incurred as per	
	records.) Value of Work done in Percentage (as Percentage of the estimated	39.17 %
3	Value of Work done in Percentage (as 1 crossing) cost)(1*100/2)	
		Rs 80108144
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	Rs 16500000
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	
	Work done in percentage(as Percentage of Estimated Cost plus additional/Extra	51.70 %
6	Work done in percentage as Percentage of Estimated 3000 place items (1*100)/(2+5)	**************************************
	Least for the cost calculations for Marina Block)	

(Enclosed separate sheets for the cost calculations for Marina Block)

TABLE A-1

Building /Wing /Tower bearing Number or called Lagoon Block (to be prepared separately for each Building /Wing of the Real Estate Project/phases. In case of more than one building, label as Table-A1,A2,A3 etc.)

D. L'aulana	Amounts
Particulars Particulars Particulars	Rs 68090000
Total Estimated cost of the building/wing as off date of Registration	De 14860540
-coarde	
Descriptions (as Percentage of the estimated	21.82%
Value of Work done in Percentage (as Percentage of the cost) (1*100/2)	
	Rs 53229460
Balance Cost to be incurred (Based of Estimated Cost) (12)	Rs 11000000
(Apposition A)	
(All Toxal of Fertinated Cost plus additional/Extra	23.44%
Work done in percentage (as Percentage of Estimated Good place items (1*100)/(2+5) losed separate sheets for the cost calculations for Lagoon Block)	
	Particulars Total Estimated cost of the building/wing as on date of Registration Cost incurred till Dt.(quarter ending)(Based on the actual cost incurred as per records.) Value of Work done in Percentage (as Percentage of the estimated cost)(1*100/2) Balance Cost to be incurred (Based on Estimated Cost) (1-2) Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A) Work done in percentage(as Percentage of Estimated Cost plus additional/Extra items (1*100)/(2+5)

(Enclosed separate sheets for the cost calc

For Prakash Choudhary & Associates



Architects, Engineers, Interior Designers & Approved Valuers (Computer Aided Structural Design & Vastu) 213, Manas Bhawan Extension, 11, R.N.T. Marg INDORE-452001 (M.P.) © (0731) 4094561(O), 2460488 (R) (M) +91-98260-66162 • er.prakash0007@gmail.com

Municipal Licence No. Str. Engg. 23 64 F.I.V. Regd. No. F-8902

PROJECT TITLE

TABLE B

Internal & External Development work and common amenities

(To be prepared for the entire registered phase of the Real Estate Project)

	Particulars	Amounts
S. No		Rs 27500000
1	Total Estimated cost of the Internal and External Development Works including common amenities and facilities in the layout as on date of Registration (based	
		Rs4958700
2	on the original/ Estimated cost/ Cost incurred until Dt. 10.07.2017 (quarter ending) (Based on the actual cost	Rs.100000
	incurred as per records.)	18.03 %
3	Work done in Percentage (as Percentage of the estimated cost) (1*100/2)	Rs 22541300
4	Balance Cost to be Incurred (Based on Estimated Cost) (1-2) Cost incurred on Additional/ Extra Items not included in the Estimated Cost	Rs NIL
5		
	(Annexure A)	18.03 %
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items (1*100)/(2+5)	
	(as Percentage of Estimated Cost plus additional Laternal & External Development Cost plus additional Laternal La	ment Work)

For Prakash Choudhary & Associates

Signature of Engineer

:- Prakash Choudhary Name

:- 58,Indrapuri Colony,Indore (M.P.) Address.

Aadhar No. :- 330395449005 :- ACUPC8587A Pan no.

(License No or Authority -Str.Engg.08)

Prakash Choudhary

B.E.(Civil)

Municipal Licence No. Str. Engg. 08

Note:-

- 1. The scope of work is to complete entire Real Estate Project as per drawings approved from time to time so as to Obtain Occupation Certificate/Completion Certificate.
- 2. Quantity survey can be done by office of Engineer or can be done by an independence Quantity Surveyor, whose certificate of quantity calculated can be relied upon by the Engineer. Please indicate name of the Quantity Surveyor* and for whom he is working.
- 3. The estimated cost includes all labor, material, equipment and machinery required to carry out entire work including common facilities, but does not include marketing/advertising costs, salaries not directly attributable to the project, and loan/interest repayment to financial institutions.
- 4. Annexures A and B Attach the List of Extra/ additional items executed if any with Cost (which were not part of the original Estimate of the total Cost) and justification for the same.
- 5. Refer Guideline for Designated Account document available in DOWNLOAD section of RERA Website.



Architects, Engineers, Interior Designers & Approved Valuers (Computer Aided Structural Design & Vastu)

213, Manas Bhawan Extension, 11, R.N.T. Marg INDORE-452001 (M.P.) © (0731) 4094561(O), 2460488 (R) (M) +91-98260-66162 ● er.prakash0007@gmail.com

Municipal Licence No. Str. Engg. 27 54 F.I.V. Regd. No. F-8902

PROJECT TITLE

External & Internal Development work Cost

S. No	Particulars •	Amounts
1	Boundary wall & Main Road	Rs 5000000
2	Club Garden With Amenities	Rs14000000
3	Electrification	Rs 7500000
4	Pavers	Rs.1000000
	Total	Rs. 27500000

For Prakash Choudhary & Associates

Proprietor

n Amber Vvos as Architect

ii) Mr. Tausif Ahmed as Mice Consument v) Shri. Prakash Choughary as Quantity Survey

the project. Our assistanted cost calculations are based on the drawings/plans made available to us for the project under reference by the Projection, Developer and Corresponds and the Schedule of items and quantity for the entire work as calculated by the Quantity Serveyor appointed by the Promoter, and the fair assumption of the cost of passival labor and other legicles made by developer, and the site

We entired to a Estimate Case or consider on the project under estaurce as Rs. No. 1 is Tobias A and is recording cost of eavelopment of common facilities. The

Cost of project is with selections to the Civil, MEP and obtains occupation certificate occupation certificate or selection certificate for selections.

he elemeted actual cost incurred until quarter ending rables A and B). The amount of Estimated Cost Incur

es A and B). The amount of Escipated Cost incurred nated Cost.

Allied works of the Building(s) of the project to m the Competent Authority is estimated at Rs.



Architects, Engineers, Interior Designers & Approved Valuers (Computer Aided Structural Design & Vastu)

213, Manas Bhawan Extension, 11, R.N.T. Marg INDORE-452001 (M.P.) © (0731) 4094561(O), 2460488 (R) (M) +91-98260-66162 ● er.prakash0007@gmail.com

Municipal Licence No. Str. Engg. 77 66 F.I.V. Regd. No. F-8902

PROJECT TITLE

Abstract of Estimate for the proposed construction of B+G+10 storied Residential building (Marina Block) in Silver Lake Vista on Khasra No/ Survey no.12/10/2/1/1, 12/10/2/1/2, 12/10/2/1/3, 12/10/2/1/4, 12/10/2/1P, 15/1/1, 12/10/2/1, Main Khandwa Road, Village-Limbodi, Indore.(M.P.)

B/To - 1) Shri Kunal Jhaveri

- 2) Shri Ashvin Jhaveri
- 3) Smt. Meena Dhruv

	resistant finolex wire)			PGS.	12,05,02,002
	ABSTRACT SHE	ET		Date	29/07/17
ITEM NO.	Description of Item	Quantity	Rate	Unit	Amount
1)	Exacavation in hard soil including B.C. soil mixed with Kankar & dispose off excavated soil.	4838.06 cm	200	Per cm.	9,67,612
2)	Filling the foundation with plain Cement concrete 1:3:6.	232.18 cm	3000	Per cm.	6,96,545
3)	R.C.C. work 1: 2: 4 in column, beams, slabs,pardi, chajjas & footings including steel and Its bending, centering shuttering complete.	5004.68 cm	7500	Per cm.	3,75,35,109
4)	0.20 & 0.10 thick brick work in 1:6 Cement mortar in plinth & super structure.	2367.54 cm	7000	Per cm	1,65,72,780
5)	20.mm thick cement plaster to R.C.C. & brick work in 1:6 as backing coat and 1:3 as finishing coat.	45495.59 sq.mt	350	Per sq.mt	1,59,23,456
6)	Providing & laying double charged nano polished Vitrified Tiles In flooring & on stairs in risers, Toilet Tiles, Skirting including Parking area., Kitchen platform dado.	15134.76 sq.mt	1175 M	Per Sq.mt	1,77,83,343
7)	Providing & fixing Three track aluminium section windows with 4mm Glass.	1924.17 sq.mt	3150	Per Sq.mt	60,61,135
8)	Providing & fixing flush door with door skin &T.W. Chaukhat (125mm x75mm section) & shutters 32mm thick including fittings, etc. complete.	1140.94 sq.mt.	4700	Per sq.mt.	53,62,418
9)	Providing Two coats of Birla white Putty ,one coat of Acrylic Putty and two coats of Acrylic Emulsion inside &	12540.89 sq.mt	650	Per Sq.mt(onslab area)	81,51,578



Architects, Engineers, Interior Designers & Approved Valuers (Computer Aided Structural Design & Vastu)

213, Manas Bhawan Extension, 11, R.N.T. Marg INDORE-452001 (M.P.) © (0731) 4094561(O), 2460488 (R) (M) +91-98260-66162 ● er.prakash0007@gmail.com

Municipal Licence No. Str. Engg. 77 58 F.I.V. Regd. No. F-8902

PROJECT TITLE

O)E(CI HILE				
			B.F.	Rs.	10,90,53,967
	Add: 9% for water supply & sanitation			Rs.	98,14,857
	wporks(C P fittings premium range) Add: 7% for Electrification works			Rs.	76,33,778
	(premium range switches & fire resistant finolex wire)			Rs.	12,65,02,602
	Providing lift (2Nos) 2x14 lacs			Rs.	28,00,000 15,00,000
-	Provision for Fire Fighting @15 Lacs			Rs.	Dessount
		SUB			13,08,02,602
	Exactivation in hard soil including 8 0.	L.S.		Rs.	9,00,000
	Add: Architects fee L.S.	312 (3.44)	Grand Total	Rs.	13,17,02,602
	Cement contrible T.2.5			Say Rs.	13,17,00,000
	R.C.C. work 1-2-17 in column, blooms, 2			1	333,30
	including states and its bending contening shuttering contining				
	(Rupees Thirteen Crores Seventeen	2367.54 cm	7000	Percm	a Accorda
	Lacs Only.)		F	For Prakash Chou	I Ham
	25 mm thick cement plaster to R.C.C.	45495.59	180		Proprie
	8 brick work in 15 as backing cost and 1/3 as finishing cost.	50.04			
	Providing & laying double charged	15134.76	P	rakash Ch	B.E.(Civil)
	name polished Vitrified Tiles in floating a on stairs in risers, Tojlet Tiles, Skirting	sq.mt	M	unicipal Licence N	Io. Str.Engg.08
	notuding Parking area. Kitchen stations dade				
	Torriday Salkara Taron barik	1924.17	3150	Per	60,61,135
	aluminium section windows with 4mm Glass.	iq.mt		Sq.mt	
	Providing & fixing flush door with door tkin &T.W. Chaukhat (125mm x75mm	140.94	1700	Per sq.mt.	53,62,418
	section) & shutters 32mm thick including fittings, etc. complete.	sq.mt.		•	



213, Manas Bhawan Extension, 11, R.N.T. Marg INDORE-452001 (M.P.) © (0731) 4094561(O), 2460488 (R) (M) +91-98260-66162 • er.prakash0007@gmail.com

Architects, Engineers, Interior Designers & Approved Valuers (Computer Aided Structural Design & Vastu)

Municipal Licence No. Str. Engg. 77 68
F.I.V. Regd. No. F-8902

PROJECT TITLE

Abstract of Estimate for the proposed construction of B+G+10 storied Residential building (Lagoon Block)in Silver Lake Vista on Khasra No/ Survey no.12/10/2/1/1, 12/10/2/1/2, 12/10/2/1/3, 12/10/2/1/4, 12/10/2/1P, 15/1/1, 12/10/2/1, Main Khandwa Road, Village - Limbodi, Indore.(M.P.)

B/To - 1) Shri Kunal Jhaveri

- 2) Shri Ashvin Jhaveri
 - 3) Smt. Meena Dhruv

	ABSTRACT SHEET			Da	ite 29/07/17
ITEM NO.	Description of Item	Quantity	Rate	Unit	Amount
1)	Exacavation in hard soil including B.C. soil mixed with Kankar & dispose off excavated	2434.32 cm	200	Per cm.	4,86,864
	soil.	L.S.			4,41,000
2)	Filling the foundation with plain Cement concrete 1:3:6.	116.45 cm	3000	Per cm.	3,49,350
3)	R.C.C. work 1: 2: 4 in column, beams, slabs,pardi, chajjas & footings including	2384.35 cm	7500	Per cm.	1,78,82,625
	steel and Its bending, centering shuttering complete.	1	E.	Salari o	
4)	0.20 & 0.10 thick brick work in 1:6 Cement mortar in plinth & super structure.	1191.22 cm	7000	Per cm	83,38,540
5)	20.mm thick cement plaster to R.C.C. & brick work in 1:6 as backing coat and 1:3 as finishing coat.	22891.18 sq.mt	350 Pral	Per sq.mt	80,11,913
6)	Providing & laying double charged nano polished Vitrified Tiles In flooring & on stairs in risers, Toilet Tiles, Skirting including Parking area., Kitchen platform dado.	7621.55 sq.mt	1175	Per Sq.mt	89,55,321
7)	Providing & fixing Three track aluminium section windows with 4mm Glass.	994.79 sq.mt	3150	Per Sq.mt	31,33,588
8)	Providing & fixing flush door with door skin &T.W. Chaukhat (125mm x75mm section) & shutters 32mm thick including fittings, etc. complete.	589.59 sq.mt.	4700	Per sq.mt.	27,71,073
9)	Providing Two coats of Birla white Putty one coat of Acrylic Putty and two coats of Acrylic Emulsion inside & Providing one coat primer &Two coats of Apex (Asian Make) on outside walls	7204.46 sq.mt	650	Per Sq.mt (on slab area)	46,82,899



Architects, Engineers, Interior Designers & Approved Valuers (Computer Aided Structural Design & Vastu)

213, Manas Bhawan Extension, 11, R.N.T. Marg INDORE-452001 (M.P.) © (0731) 4094561(O), 2460488 (R) (M) +91-98260-66162 ● er.prakash0007@gmail.com

Municipal Licence No. Str. Engg. 77 508 F.I.V. Regd. No. F-8902

PROJECT TITLE

			The second secon	
transporter common for the propose security (copies floration Silver Loke	Viste on Khi	B.F.	Rs.	5,46,12,173
Add: 9% for water supply & sanitation	2/10/2/1P, 18	10, 12	Rs.	49,15,096
vorks(C P fittings premium range) Add: 7% for Electrification works (premium ange switches & fire resistant finolex wire)			Rs.	38,22,852
ange switches & fire resistant linolex wire)			Rs.	6,33,50,121
Providing lift (2Nos) 2x14 Lacs		Rate	Unit	28,00,000
Provision for Fire Fighting @15 Lacs	Quantity	19440	CHRE	15,00,000
	SUB TOTAL	200	Per cm.	6,76,50,121
Add: Architects fee L.S.	L.S.			4,41,000
	118.45 cm	Grand Total	Rs.	6,80,91,121
	2384.35 cm	7500	Say Rs.	6,80,90,000
Rupees Six Crores Eighty Lacs Ninty Thousand Only.)				
Thousand Only.)		Fo	Prakash C	houdhary & As
	THE RESERVE TO THE PERSON NAMED IN	1 2 77 35 36 3		
	1191.32 cm		4)	heith
	1191.32 cm		<u>(</u>	hush
20 own thick cement plaster to R C.C. & beick work in 1:8 as backing cost and 1:3 as	22891.18 sq.mi		4	hush
20 own thick cement plaster to R.C.C. & beick work in 1:8 as backing cost and 1:3 as finishing cost.	ι,	Prak	ash Cl	houdhary BE (Civil)
20 own thick cement plaster to R C.C. & beick work in 1:8 as backing cost and 1:3 as	7621.55	Prak	ash Cl	Produdhary
20 own thick cement plaster to R.C.C. & beick work in 1:8 as backing cost and 1:3 as finishing cost. Providing & laying double charged nano polished Vitrified Tiles in flooring & on stairs in risers, Toilet Tiles, Skirting including	7621.55	Prak	ash Cl	houdhary BE (Civil)
20 om thick cement plaster to R.C.C. & beck work in 1:8 as backing cost and 1:3 as finishing cost. Providing & laying double charged nano polished Vitrifled Tiles in flooring & on stairs in risers Toilet Tiles, Skirting including Parking area, Kitchen platform dado. Providing & fixing Three track aluminium	7621.55 sq.mt	Prak Municij	ash Cl	houdhary B.E.(Civil) No. Str.Engg.08