



FORM 1
(See Regulation 3)

ARCHITECT'S CERTIFICATE

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money from Designated Account)

To

The **MADHUVAN BUILDCON**

Subject : Certificate of Percentage of Completion of Construction Work of 2, No. of Building(s) **A,B**, Wing(s) of Phase of the Project (Gujarat RERA Registration Number **null** situated on the Plot bearing C.N. No./CTS No./Survey no./Final Plot No **01/DEHGAM/DEHGAM/NA1559/p1/1559(NEW)/40** demarcated by its boundaries (latitude and longitude of the end the West of Division, Village **DEHGAM**, taluka **Dehgam**, District **Gandhinagar**, PIN **382305**, admeasuring **13271.0** sq.mts. area being developed by **MADHUVAN BUILDCON**

Sir,

I/We **SANKET KAILASHBHAI VORA** have undertaken assignment as Architect of certifying Percentage of Completion of Construction Work of the 2, Building(s) **A,B**, Wing(s) of Phase of the Project situated on the plot bearing C.N. No./CTS No./Survey no./Final Plot no. **01/DEHGAM/DEHGAM/NA1559/p1/1559(NEW)/40** of Division, taluka **Dehgam**, District **Gandhinagar**, PIN **382305**, admeasuring **13271.0**, sq.mts. area being developed by (Promoter's Name) **MADHUVAN BUILDCON**, as per the approved plan.

1. Following technical professionals are appointed by Owner/Promoter: - **MADHUVAN BUILDCON**

(i) M/s./Shri/Smt. **Sanket Kailashbhai Vora** as Architect/Engineer

(ii) M/s./Shri/Smt. **HARDIKBHAI PUNAMCHANDRA UPADHYAY** as Structural Consultant

Based on Site Inspection by undersigned on **27-Dec-2024** date and with respect to each of the Building/Wing or of the plots as the case may be of the aforesaid Real Estate Project, I certify that as on the date of this certificate, the Percentage of Work done for each of the building/Wing of the Real Estate Project as registered vide number **null** under GujRERA is as per table A herein below. The percentage of the work executed with respect to each of the activity of the entire phase is detailed in Table A and B.

Table – A

A				
Sr. No	Tasks/Number	Percentage of work done	Activity Start Date	Activity Completion Date
1	Excavation	100	01-04-2024	30-06-2025
2	1 number of Basement(s) and Plinth (No. & %)	5	01-09-2024	31-10-2027
3	0 number of Podiums (No. & %)	0	NA	NA
4	Stilt Floor (%)	0	NA	NA
5	3 number of Slabs of Super Structure (No. & %)	0	01-02-2025	31-12-2027
6	Internal & External walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises (%)	0	15-02-2025	31-01-2028
7	Sanitary Fittings & color work within the Flat/Premises (%)	0	01-03-2025	10-02-2028
8	Staircases Lifts Wells, Ramp and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks (%)	0	01-02-2025	29-02-2028
9	The external plumbing and external plaster elevation, external color, drainage work, completion of terraces with waterproofing of the Building/Wing (%)	0	01-04-2025	31-03-2028
10	Installation of lifts water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas electro mechanical equipment, compliance to conditions of environment/CRZ NOC, finishing to entrance lobby/s plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation/Completion Certificate (%)	0	15-03-2025	30-04-2028

Table – A

B				
----------	--	--	--	--

Sr. No	Tasks/Number	Percentage of work done	Activity Start Date	Activity Completion Date
1	Excavation	100	01-04-2024	30-06-2025
2	1 number of Basement(s) and Plinth (No. & %)	0	01-11-2024	31-10-2027
3	0 number of Podiums (No. & %)	0	NA	NA
4	Stilt Floor (%)	0	NA	NA
5	3 number of Slabs of Super Structure (No. & %)	0	01-10-2024	30-11-2027
6	Internal & External walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises (%)	0	01-12-2024	31-12-2027
7	Sanitary Fittings & color work within the Flat/Premises (%)	0	01-01-2025	10-01-2028
8	Staircases Lifts Wells, Ramp and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks (%)	0	01-02-2025	31-01-2028
9	The external plumbing and external plaster elevation, external color, drainage work, completion of terraces with waterproofing of the Building/Wing (%)	0	01-03-2025	29-02-2028
10	Installation of lifts water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas electro mechanical equipment, compliance to conditions of environment/CRZ NOC, finishing to entrance lobby/s plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation/Completion Certificate (%)	0	15-02-2025	31-03-2028

Table - B

Internal & External Development Works in Respect of the entire Registered Phase

Sr. No.	Common areas and Facilities Amenities	Proposed(Yes/ No)	Percentage of work done	Remarks	Activity Start Date	Activity Completion Date
1	Internal Roads & Footpaths	YES	0	By Promoter	01-01-2026	31-07-2028
2	Water Supplies	YES	0	By Promoter	01-12-2025	31-08-2028
3	Sewerage (chamber, lines, Septic Tank, STP)	YES	0	By Promoter	01-09-2025	15-08-2028
4	Storm Water Drains	YES	0	By Promoter	01-08-2025	30-09-2028
5	Landscaping & Tree Planting	YES	0	By Promoter	01-01-2028	31-05-2028
6	Street Lighting	YES	0	By Promoter	01-07-2028	15-10-2028
7	Community Buildings	YES	50	By Promoter	01-04-2024	31-12-2025
8	Treatment and disposal of sewage and sullage water /STP	YES	0	By Promoter	01-02-2026	15-07-2028
9	Solid Waste Management & Disposal	YES	0	By Promoter	01-02-2028	28-02-2028
10	Water Conservation,Rain Water Harvesting,Percolating Well/Pit .	YES	0	By Promoter	01-01-2027	31-08-2028
11	Energy Management	YES	0	By Promoter	01-01-2027	31-08-2028
12	Fire Protection and Fire Safety Requirements	NO	0	NA	NA	NA
13	Electrical Meter Room, Sub-station,Receiving Station.	YES	0	By Promoter	01-01-2028	31-07-2028
14	Fire fighting facilities	NO	0	NA	NA	NA
15	Drinking water facilities	NO	0	NA	NA	NA
16	Emergency evacuation services	NO	0	NA	NA	NA
17	Use of renewable energy	NO	0	NA	NA	NA
18	Security using CCTV surveillance	NO	0	NA	NA	NA
19	Letter Box	NO	0	NA	NA	NA

Table -C

Details regarding Garage and Parking in respect of the entire registered phase

Sr. No.	Details	Proposed Total Number	Total Area(Sq Mtrs)	Percentage of work done
1	Garage	0	0.0	0
2	Covered Parking	0	0.0	0
3	Open Parking	29	385	0

Yours Faithfully,

Name of Architect	SANKET KAILASHBHAI VORA
Council of Architects(CoA) Registration No.	CA/2018/95675
Council of Architects(CoA) Registration valid till	31-Dec-2029
Date of physical visit to the site	27-Dec-2024
Firm Name	SANKET VORA
Remark	NOT ANY

@This is online submitted document with due eKYC done, hence no physical signature required.

